

## Progress Report 3/1/13-6/1/13

### Project #12-1648, Ninemile Creek Riparian Restoration

Submitted by Aaron Penrose on 05/30/2013

Accepted by Marc Dubois on 05/31/2013

#### CONTACTS

**Primary Sponsor:** Trout Unlimited Inc.

**Project Contact:** Aaron Penrose  
apenrose@tu.org

**Lead Entity:** Upper Columbia Salmon Rec. BD

**Billing Contact:** Szilvia Rideg  
srideg@tu.org

**Managing Agency:** Rec. and Conserv. Office

**RCO Grant Manager:** Marc Dubois  
marc.dubois@rco.wa.gov

#### COSTS TO DATE

**Project Start Date:** 12/06/2012

**FundingEnd Date:** 12/15/2014

Funding Formula:	Requested		Original		Current	
Salmon Federal Projects:	\$0.00	(0%)	\$165,783.00	(85%)	\$165,783.00	(85%)
Salmon State Projects:	\$165,783.00	(85%)	\$0.00	(0%)	\$0.00	(0%)
Sponsor Match:	\$29,300.00	(15%)	\$29,300.00	(15%)	\$29,300.00	(15%)
<b>Total:</b>	<b>\$195,083.00</b>	<b>(100%)</b>	<b>\$195,083.00</b>	<b>(100%)</b>	<b>\$195,083.00</b>	<b>(100%)</b>

**Paid To Date:** \$0.00

**Last Released Billing:**

**Remaining RCO Funds:** \$165,783.00

**Pending Billing:** No

**Advance Balance:** \$0.00

**Match Bank:** \$0.00

**Number of Billings:** 0

**Admin Limit:** \$0.00

**Admin Spent:** \$0.00

**A&E Limit:** \$45,019.15 30.00%

**A&E Spent:** \$0.00

#### PROGRESS REPORT QUESTIONS

#	Question	Answer	Answer Description
1 of 4	Are there any significant challenges that might hinder progress or keep you from meeting your project milestones? If so, please tell us about them.	No	
2 of 4	Describe the work accomplished during this reporting period.		We have been working on coordination, bidding and specs for the fencing. We have also been working on permitting for the stream crossings.
3 of 4	Do you anticipate any changes to your project? Please describe those changes here.	No	Not at this time
4 of 4	Tell us about work planned for the next reporting period.		Installation of riparian fencing and with luck the new stream crossings.

## MILESTONES

Milestone	Target Date	Description	Completed	Delayed	New Target Date	Progress/Reason for Delay
Project Start	12/06/2012		X			
Preliminary Design to RCO	02/15/2013		X			
Landowner Agreement to RCO	03/01/2013			X	06/15/2013	Just need to get it to him
Applied for Permits	04/15/2013		X			JARPA is Uploaded
Cultural Resources Complete	05/15/2013		X			Cultral Resources was completed with Colville Tribe before Pivot Instillation in 2012.
Progress Report Submitted	06/01/2013		X			
Permits Complete	07/15/2013					
Annual Project Billing	07/31/2013					
Bid Awarded/Contractor Hired	08/15/2013					
Restoration Started	09/01/2013					
Progress Report Submitted	12/01/2013					
Progress Report Submitted	06/01/2014					
Restoration Complete	06/15/2014					
RCO Final Inspection	06/30/2014					
Annual Project Billing	07/31/2014					
Agreement End Date	12/15/2014					
Stewardship Plan to RCO	03/31/2015					
Final Report in PRISM	03/31/2015					
Final Design to RCO	03/31/2015					
Final Billing to RCO	03/31/2015					

## PERMITS

Type	Applied Date	Received Date	Expiration Date	Permit Number	Comments
Archeological & Cultural Resoures (EO 05-05)	05/01/2012	6/1/2013			
Hydraulics Project Approval [HPA]	05/15/2013				
Nationwide Permit	05/28/2013				

### Permit Questions

#	Question	Answer	Answer Description
1 of 3	Any additional mitigation requirements? If so, please describe.	No	
2 of 3	Are there any additional permits required? If so, please describe.	No	Local government jurisdiction is not applicable for this project
3 of 3	Tell us about your progress with securing your permits or ESA consultation.		Army Corp is consulting with USFWS, NOAA and NMFS currently