

Project #12-1648, Ninemile Creek Riparian Restoration

Submitted by Aaron Penvose on 12/18/2013

Accepted by Marc Duboiski on 12/20/2013

CONTACTS

Primary Sponsor: Trout Unlimited Inc.

Project Contact: Aaron Penvose
apenvose@tu.org

Lead Entity: Upper Columbia Salmon Rec. BD

Billing Contact: Szilvia Rideg
srideg@tu.org

Managing Agency: Rec. and Conserv. Office

RCO Grant Manager: Marc Duboiski
marc.duboiski@rco.wa.gov

COSTS TO DATE

Project Start Date: 12/06/2012

FundingEnd Date: 12/15/2014

Funding Formula:	Requested	Original	Current
Salmon Federal Projects:	\$0.00 (0%)	\$165,783.00 (85%)	\$165,783.00 (85%)
Salmon State Projects:	\$165,783.00 (85%)	\$0.00 (0%)	\$0.00 (0%)
Sponsor Match:	\$29,300.00 (15%)	\$29,300.00 (15%)	\$29,300.00 (15%)
Total:	\$195,083.00 (100%)	\$195,083.00 (100%)	\$195,083.00 (100%)

Paid To Date: \$53,670.64

Last Released Billing: 10/24/2013

Remaining RCO Funds: \$112,112.36

Pending Billing: No

Advance Balance: \$0.00

Match Bank: \$3,127.43

Number of Billings: 2

Admin Limit: \$0.00

Admin Spent: \$0.00

A&E Limit: \$45,019.15 30.00%

A&E Spent: \$12,653.02 6.48%

PROGRESS REPORT QUESTIONS

#	Question	Answer	Answer Description
1 of 4	Are there any significant challenges that might hinder progress or keep you from meeting your project milestones? If so, please tell us about them.	No	We worked really hard with the permitting agencies and were able to get approval to install the bridges this fall.
2 of 4	Describe the work accomplished during this reporting period.		We installed 2.6 miles of riparian fence, removed the two barrier crossings, replaced them with channel spanning bridges, improved one hard crossing that is rarely utilized.
3 of 4	Do you anticipate any changes to your project? Please describe those changes here.	No	
4 of 4	Tell us about work planned for the next reporting period.		We will be working with the landowner to physically remove the historic diversion on the creek and to identify off channel water locations.

MILESTONES

Milestone	Target Date	Description	Completed	Delayed	New	
					Target Date	Progress/Reason for Delay
Project Start	12/06/2012		X			
Preliminary Design to RCO	02/15/2013		X			
Applied for Permits	04/15/2013		X			
Cultural Resources Complete	05/15/2013		X			
Progress Report Submitted	06/01/2013		X			
Landowner Agreement to RCO	06/17/2013		X			
Permits Complete	07/15/2013		X			
Annual Project Billing	07/31/2013		X			
Bid Awarded/Contractor Hired	08/15/2013		X			
Restoration Started	09/01/2013		X			
Progress Report Submitted	12/01/2013		X			
Progress Report Submitted	06/01/2014					
Restoration Complete	06/15/2014					
RCO Final Inspection	06/30/2014					
Annual Project Billing	07/31/2014					
Agreement End Date	12/15/2014					
Stewardship Plan to RCO	03/31/2015					
Final Report in PRISM	03/31/2015					
Final Design to RCO	03/31/2015					
Final Billing to RCO	03/31/2015					

PERMITS

Type	Applied Date	Received Date	Expiration Date	Permit Number	Comments
Archeological & Cultural Resources (EO 05-05)	05/01/2012	6/1/2013			
Hydraulics Project Approval [HPA]	05/15/2013	9/10/2013			
Nationwide Permit	05/28/2013	9/30/2013			

Permit Questions

#	Question	Answer	Answer Description
1 of 3	Any additional mitigation requirements? If so, please describe.	No	
2 of 3	Are there any additional permits required? If so, please describe.	No	
3 of 3	Tell us about your progress with securing your permits or ESA consultation.		We were able to secure permit authority from NOAA/NMFS in September.