

## Project #13-1112, Crescent Harbor Creek Restoration Design & Permit

Submitted by Steve Hinton on 07/08/2014

Accepted by Mike Ramsey on 07/18/2014

### CONTACTS

**Primary Sponsor:** Skagit River Sys Cooperative

**Lead Entity:** Island County LE

**Managing Agency:** Rec. and Conserv. Office

**Project Contact:** Steve Hinton  
shinton@skagitcoop.org

**Alt Project Contact:** Michael Blanton  
michael.blanton@psp.wa.gov  
Eric Mickelson  
emickelson@skagitcoop.org

**Billing Contact:** Jeffrey Meyer  
jmeyer@skagitcoop.org

**RCO Grant Manager:** Mike Ramsey  
mike.ramsey@rco.wa.gov

### COSTS TO DATE

**Project Start Date:** 03/01/2014

**FundingEnd Date:** 06/30/2015

Funding Formula:	Requested		Original		Current	
Puget Sound Acq. & Restoration:	\$184,275.00	(89%)	\$84,336.00	(46%)	\$84,336.00	(46%)
Salmon Federal Projects:	\$0.00	(0%)	\$99,939.00	(54%)	\$99,939.00	(54%)
Sponsor Match:	\$23,500.00	(11%)	\$0.00	(0%)	\$0.00	(0%)
<b>Total:</b>	<b>\$207,775.00</b>	<b>(100%)</b>	<b>\$184,275.00</b>	<b>(100%)</b>	<b>\$184,275.00</b>	<b>(100%)</b>

**Paid To Date:** \$6,077.65

**Remaining RCO Funds:** \$178,197.35

**Advance Balance:** \$0.00

**Admin Limit:** \$0.00

**A&E Limit:** \$0.00

**Match Bank:** \$0.00

**Admin Spent:** \$0.00

**A&E Spent:** \$0.00

**Last Released Billing:** 06/12/2014

**Pending Billing:** No

**Number of Billings:** 1

### PROGRESS REPORT QUESTIONS

#	Question	Answer	Answer Description
1 of 4	Are there any significant challenges that might hinder progress or keep you from meeting your project milestones? If so, please tell us about them.	No	
2 of 4	Describe the work accomplished during this reporting period.		Engineer under contract, survey prep, some mapping
3 of 4	Do you anticipate any changes to your project? Please describe those changes here.	No	
4 of 4	Tell us about work planned for the next reporting period.		Plan to finish channel survey and veg mapping. Some limited outreach activities.

## MILESTONES

Milestone	Target Date	Description	Completed	Delayed	New	Progress/Reason for Delay
					Target Date	
Project Start	03/01/2014		X			
Data Gathering Started	03/01/2014		X			
Annual Project Billing	07/31/2014					
Progress Report Submitted	08/01/2014					
Progress Report Submitted	11/30/2014					
Preliminary Design to RCO	02/01/2015					
Progress Report Submitted	02/28/2015					
Applied for Permits	03/01/2015					
Progress Report Submitted	05/31/2015					
Special Conditions Met	06/30/2015					
Permits Complete	06/30/2015					
Final Report in PRISM	06/30/2015					
Agreement End Date	06/30/2015					
Cultural Resources Complete	06/30/2015					
Final Billing to RCO	08/31/2015					