

PROJECT: 15-1056 PLN, MEADOWDALE BEACH PARK & ESTUARY RESTORATION DESIGN

Sponsor: Snohomish County Parks Dept Program: Puget Sound Acq. & Restoration Status: Active
Project Start Date: 12/09/2015 Agreement End Date: 02/26/2018

Progress Report Status: Accepted 05/31/2017

Report Period

From 12/01/2016 To 05/30/2017

Questions

#1: Describe the work accomplished during this reporting period.

Description is required

All critical areas including streams, wetlands, and geologically hazardous areas were delineated, flagged and surveyed within the project area and confirmed by the local permitting agency. A draft critical areas report has been prepared. The boundary and topographic survey was completed for the project area. Five piezometers were installed in the proposed estuary area for purposes of monitoring groundwater levels over the course of the year. The geotechnical investigation was conducted on the access road which is anticipated to be used for construction mobilization. A boring was completed for the proposed pedestrian bridge over the creek. The BNSF temporary license for investigative work within BNSF right of way was finally obtained in March after continuous delays by the 3rd party overseeing r/w permits for BNSF. At the request of our railroad consultant, a BNSF official stepped in on the County's behalf and we had the permit within weeks. Investigative studies within the railroad r/w including ground penetrating radar, vertical soil borings, cultural resources survey, and topographic survey were conducted. Consultants successfully coordinated all operations with designated BNSF flagger. A cultural resource specialist was on-site during all earth disturbing activities as warranted. Thirty percent railroad bridge design commenced.

#2: Are there any significant challenges that might hinder progress or keep you from meeting your project milestones? If so, please tell us about them.

Choice No

#3: Tell us about work planned for the next reporting period.

Description is required

Complete investigative studies including cultural resource survey, a horizontal boring will be drilled through the embankment to confirm findings from the GPR. Several meetings are proposed for this period, including consultant updates to county as well as request for Preliminary design input for habitat; with a separate meeting scheduled for park elements; Community and Organization/Agency stakeholder meetings are scheduled for June-August.; Bridge plans will be completed to 30% for submittal to BNSF in July/August with anticipated review comments received prior to final submittal of design report to RCO; Preliminary design to be completed for submittal by 12/8/17.

#4: Do you anticipate you will need to request a modification to your project agreement in the next six months (time extension, cost change, scope change, etc.)? If yes, please explain:

Choice No

Milestones

Milestone	Target Date	Completed	Delayed	New Target Date	Progress/Reason for Delay
Annual Project Billing Due	07/31/2017				
Cultural Resources Complete Prior to ground disturbance (geo-tech)	09/29/2017				
Progress Report Due	11/30/2017				
Preliminary Design to RCO	12/09/2017				
Agreement End Date	02/26/2018				
	Need amendment to change				
Final Report Due	03/31/2018				
Final Billing Due	03/31/2018				

Special Conditions

None

Progress Report, Project 15-1056

Permits

Permits and Reviews	Issuing Organization	Applied Date	Received Date	Expiration Date	Permit #
Building Permit	City/County				
Note: Applying for and obtaining all permits is outside the scope of this agreement. Project proposes preliminary design deliverables.					
Clear & Grade Permit	City/County				
Cultural Assessment [Section 106]	DAHP				
Dredge/Fill Permit [Section 10/404 or 404]	Army Corps of Eng.				
Endangered Species Act Compliance [ESA]	US Fish & Wildlife				
Hydraulics Project Approval [HPA]	Dept of Fish & Wildlife				
Nationwide Permit	Army Corps of Eng.				
SEPA	Local or State				
Shoreline Permit	City/County				
Note: Shoreline Conditional Use and Shoreline Substantial Development Required					
Water Quality Certification [Section 401]	County/Dept of Ecy.				
Other Required Permits					
Note: Flood Hazard Permit - County					
Other Required Permits					
Note: BNSF R/W Permit					
Other Required Permits					
Note: NPDES Construction Stormwater Permt - Ecology					

Permit Questions

No questions needed for this progress report.

Attachments

PHOTOS (JPG, GIF)



217842 Primary



217853 Secondary



217843



217847



217852

FILES AND PHOTOS

File Type	Attach Date	Attachment Type	Title	Person	File Name, Number Associations	Shared
No attachments match filter criteria						

Certify & Submit

Status History

Report Status	Date	User	Note
Accepted	05/31/2017	Josh Lambert	Logan, this report will work, thank you for the detail.
Submitted	05/26/2017	Logan Daniels	
Draft	05/24/2017	Logan Daniels	