

## PROJECT: 16-1787 PLN, PESHASTIN IRRIGATION PUMP EXCHANGE PRELIM DESIGN

Sponsor: Chelan Co Natural Resource Program: Salmon Federal Projects Status: Active  
Project Start Date: 12/07/2016 Agreement End Date: 06/07/2018

Progress Report Status: Accepted 08/01/2017

### Report Period

From 01/01/2017 To 06/30/2017

### Questions

#1: Describe the work accomplished during this reporting period.

#### Description is required

Meetings and discussions with property owners likely affected by this project have been ongoing. Discussion is focused on pipeline alignment options and coordination of site investigations which will likely occur in August. Hydraulic analysis and cost analysis spreadsheets have been set up and will be further developed once surveys are complete late summer.

#2: Are there any significant challenges that might hinder progress or keep you from meeting your project milestones? If so, please tell us about them.

Choice Yes

#### Description is required

Landowner coordination is ongoing and will determine final pipeline alignment. Once finalized, geotechnical work and survey will be completed with cultural resource monitoring. This is now expected to occur in August or September of 2017.

#3: Tell us about work planned for the next reporting period.

#### Description is required

Field work will be completed during the next reporting period. Once completed, more detailed definition to the size, type, configuration, and layout/alignment of the facilities will be determined and will inform the engineering and cost analyses. Environmental and permitting review will begin. Property owner coordination will continue.

#4: Do you anticipate you will need to request a modification to your project agreement in the next six months (time extension, cost change, scope change, etc.)? If yes, please explain:

Choice No

### Milestones

Milestone	Target Date	Completed	Delayed	New Target Date	Progress/Reason for Delay
Data Gathering Started	04/15/2017	✓			
<b>Cultural Resources Complete</b> <i>Monitoring of geotech activities required.</i>	04/15/2017		✓	10/31/2017	Landowner coordination is occurring and will determine pipeline alignments and survey and geotechnical work.
Progress Report Due	07/31/2017	✓			
<b>Annual Project Billing Due</b>	07/31/2017				
Progress Report Due	12/31/2017				
Draft Design to RCO	04/01/2018				
Preliminary Design to RCO	06/07/2018				
Agreement End Date	06/07/2018				
	Need amendment to change				
Final Report Due	09/07/2018				
Final Billing Due	09/07/2018				
Special Conditions Met <i>Manual 18, Appendix D-2, Preliminary Design Deliverables.</i>	09/07/2018				

### Special Conditions

The final preliminary design report and drawings must follow SRFB Manual #18, Appendix D-2, Preliminary Design, pages 125-130.

## Progress Report, Project 16-1787

### Permits

Permits and Reviews	Issuing Organization	Applied Date	Received Date	Expiration Date	Permit #
Cultural Assessment [Section 106]	DAHP				

### Permit Questions

No questions needed for this progress report.

### Attachments

#### PHOTOS (JPG, GIF)



# 275643

#### FILES AND PHOTOS

File Type	Attach Date	Attachment Type	Title	Person	File Name, Number Associations	Shared
No attachments match filter criteria						

### Certify & Submit

#### Status History

Report Status	Date	User	Note
Accepted	08/01/2017	Marc Duboiski	Thank you for the update.
Submitted	07/31/2017	MaryJo Sanborn	
Draft	07/31/2017	Sofia Bjorklund	