

## PROJECT: 15-1056 PLN, MEADOWDALE BEACH PARK & ESTUARY RESTORATION DESIGN

Sponsor: Snohomish County Parks Dept Program: Puget Sound Acq. & Restoration Status: Active

Project Start Date: 12/09/2015 Agreement End Date: 02/26/2018

Progress Report Status: Accepted 11/30/2017

### Report Period

From 05/31/2017 To 11/30/2017

### Questions

#1: Describe the work accomplished during this reporting period.

#### Description is required

Stakeholder meetings were held in June (community) and July (organization/agencies); conducted a permit agency site visit in August; Preliminary design drawings and construction cost estimate were finalized; submitted pre-app pkg to County, held a pre-pre-ap meeting with City of Edmonds; in process of preparing the JARPA for permit submittals

#2: Are there any significant challenges that might hinder progress or keep you from meeting your project milestones? If so, please tell us about them.

Choice Yes

#### Description is required

The Preliminary Design Report, Drawings and Construction Cost Estimate milestone is 12/9/17; however the County and consultants are meeting with BNSF in early December and would like to include the outcome of that meeting in the report; so are requesting a couple of additional weeks for submittal of preliminary design package. There are no issues with the overall project end date of 2/26/18 or the final report in Prism by 3/31/18

#3: Tell us about work planned for the next reporting period.

#### Description is required

Finalize and submit the Preliminary Design Report, Drawings and Construction Cost Estimate

#4: Do you anticipate you will need to request a modification to your project agreement in the next six months (time extension, cost change, scope change, etc.)? If yes, please explain:

Choice No

### Milestones

Milestone	Target Date	Completed	Delayed	New Target Date	Progress/Reason for Delay
Preliminary Design to RCO	01/05/2018		✓	01/05/2018	Prelim design dwgs/cost estimate are complete; working on finalizing report; however a meeting between the County and BNSF is scheduled early Dec. and because BNSF is a key stakeholder we would like to include a discussion about the outcome of that mtg
Agreement End Date	02/26/2018				
Final Report Due	03/31/2018				
Final Billing Due	03/31/2018				

### Special Conditions

None

## Progress Report, Project 15-1056

### Permits

Permits and Reviews	Issuing Organization	Applied Date	Received Date	Expiration Date	Permit #
Building Permit	City/County				
<b>Note:</b> Applying for and obtaining all permits is outside the scope of this agreement. Project proposes preliminary design deliverables.					
Clear & Grade Permit	City/County				
Cultural Assessment [Section 106]	DAHP				
Dredge/Fill Permit [Section 10/404 or 404]	Army Corps of Eng.				
Endangered Species Act Compliance [ESA]	US Fish & Wildlife				
Hydraulics Project Approval [HPA]	Dept of Fish & Wildlife				
Nationwide Permit	Army Corps of Eng.				
SEPA	Local or State				
Shoreline Permit	City/County				
<b>Note:</b> Shoreline Conditional Use and Shoreline Substantial Development Required					
Water Quality Certification [Section 401]	County/Dept of Ecy.				
Other Required Permits					
<b>Note:</b> Flood Hazard Permit - County					
Other Required Permits					
<b>Note:</b> BNSF R/W Permit					
Other Required Permits					
<b>Note:</b> NPDES Construction Stormwater Permt - Ecology					

### Permit Questions

No questions needed for this progress report.

### Attachments

PHOTOS (JPG, GIF)

FILES AND PHOTOS

File Type	Attach Date	Attachment Type	Title	Person	File Name, Number Associations	Shared
No attachments match filter criteria						

### Certify & Submit

#### Status History

Report Status	Date	User	Note
Accepted	11/30/2017	Josh Lambert	
Submitted	11/30/2017	Logan Daniels	
Draft	11/30/2017	Logan Daniels	