

PROJECT: 16-1787 PLN, PESHASTIN IRRIGATION PUMP EXCHANGE PRELIM DESIGN

Sponsor: Chelan Co Natural Resource Program: Salmon Federal Projects Status: Active
Project Start Date: 12/07/2016 Agreement End Date: 06/07/2018

Progress Report Status: Accepted 01/09/2018

Report Period

From 07/01/2017 To 12/31/2017

Questions

#1: Describe the work accomplished during this reporting period.

Description is required

Coordination with the affected landowners continued during this reporting period. Due to harvest needs late summer and fall, property owners requested coordination continue during winter months. Engineers continued to evaluate diversions, flow rates and other operational criteria for the project.

#2: Are there any significant challenges that might hinder progress or keep you from meeting your project milestones? If so, please tell us about them.

Choice Yes Description is required

Delayed landowner coordination resulted in a delay in conducting geotechnical investigations. Landowner coordination will continue during winter months with field work planned for spring.

#3: Tell us about work planned for the next reporting period.

Description is required

Topographic surveys and geotechnical investigations are planned for spring. Environmental and permitting review along with preliminary design engineering and cost analysis will continue through the next several months.

#4: Do you anticipate you will need to request a modification to your project agreement in the next six months (time extension, cost change, scope change, etc.)? If yes, please explain:

Choice No

Milestones

Milestone	Target Date	Completed	Delayed	New Target Date	Progress/Reason for Delay
Cultural Resources Complete <i>Monitoring of geotech activities required.</i>	10/31/2017		✓	05/31/2018	Landowner coordination necessary to complete site investigations will continue during winter 2018.
Progress Report Due	12/31/2017	✓			
Draft Design to RCO	04/01/2018				
Preliminary Design to RCO	06/07/2018				
Agreement End Date	06/07/2018				
	Need amendment to change				
Final Report Due	09/07/2018				
Final Billing Due	09/07/2018				
Special Conditions Met <i>Manual 18, Appendix D-2, Preliminary Design Deliverables.</i>	09/07/2018				

Special Conditions

The final preliminary design report and drawings must follow SRFB Manual #18, Appendix D-2, Preliminary Design, pages 125-130.

Progress Report, Project 16-1787

Permits

Permits and Reviews	Issuing Organization	Applied Date	Received Date	Expiration Date	Permit #
Cultural Assessment [Section 106]	DAHP				

Permit Questions

No questions needed for this progress report.

Attachments

PHOTOS (JPG, GIF)

FILES AND PHOTOS

File Type	Attach Date	Attachment Type	Title	Person	File Name, Number Associations	Shared
No attachments match filter criteria						

Certify & Submit

Status History

Report Status	Date	User	Note
Accepted	01/09/2018	Marc Duboiski	Happy New Year! Thank you.
Submitted	01/08/2018	MaryJo Sanborn	
Draft	01/08/2018	MaryJo Sanborn	