

PROJECT: 15-1048 PLN, CAMANO IS STATE PARK TIDAL MARSH FEASIBILITY

Sponsor: Skagit River Sys Cooperative Program: Salmon Federal Projects Status: Active
Project Start Date: 12/09/2015 Agreement End Date: 03/30/2018

Progress Report Status: Accepted 03/20/2018

Report Period

From 07/01/2017 To 03/01/2018

Questions

#1: Describe the work accomplished during this reporting period.

Description is required

Consultant Hired, data collection completed, analysis underway and draft report being prepared.

#2: Are there any significant challenges that might hinder progress or keep you from meeting your project milestones? If so, please tell us about them.

Choice No

#3: Tell us about work planned for the next reporting period.

Description is required

Completion of alternatives report.

#4: Do you anticipate you will need to request a modification to your project agreement in the next six months (time extension, cost change, scope change, etc.)? If yes, please explain:

Choice Yes

Description is required

Time extension will be required to complete public engagement portion of the project

Milestones

Milestone	Target Date	Completed	Delayed	New Target Date	Progress/Reason for Delay
RFP Complete/Consultant Hired <i>Public Outreach/Facilitation</i>	10/02/2017	✓			Confluence Environmental Selected as lowest qualified bidder.
Draft Design to RCO <i>Draft feasibility with check in stages of assessment</i>	12/29/2017		✓	03/31/2017	Pending selection of preferred alternative
Applied for Permits <i>Permitting agencies will be consulted during feasibility process.</i>	02/28/2018		✓	08/31/2018	Pending selection of preferred alternative
Agreement End Date	03/30/2018 <i>Need amendment to change</i>		✓	12/31/2018	Still need to complete public outreach. Geo-technical work is delaying report completion.
Final Design to RCO <i>Final Conceptual Design, as described in RCO-SRFB Manual #18, Appendix D-1.</i>	06/29/2018		✓	12/31/2018	Requested extension to solicit public input
Final Report Due	06/29/2018		✓	12/31/2018	Requested extension to solicit public input
Final Billing Due	06/29/2018		✓	12/31/2018	Requested extension to solicit public input

Special Conditions

Incorporate "Attachment A" - Statement of Work by reference here as an attachment to the project Agreement.

Progress Report, Project 15-1048

Permits

Permits and Reviews	Issuing Organization	Applied Date	Received Date	Expiration Date	Permit #
None - No permits Required		06/01/2016	06/01/2016		
Note: N/A					

Permit Questions

No questions needed for this progress report.

Attachments

PHOTOS (JPG, GIF)

FILES AND PHOTOS

File Type	Attach Date	Attachment Type	Title	Person	File Name, Number Associations	Shared
No attachments match filter criteria						

Certify & Submit

Status History			
Report Status	Date	User	Note
Accepted	03/20/2018	Marc Duboiski	Routing time extension through office for signature. Looking forward to seeing draft feasibility. Thanks.
Submitted	03/20/2018	Steve Hinton	Hi Marc, requesting an extension to contract date to help complete our solicitation of public input to the alternative selection.
Draft	03/20/2018	Steve Hinton	