
PROJECT: 16-1215 REST, BEAR CREEK REACH 6 - PHASE II CONSTRUCTION

Sponsor: Adopt A Stream Foundation Program: Puget Sound Acq. & Restoration Status: Active

Project Start Date: 01/20/2018 Agreement End Date: 06/30/2021

Progress Report Status: Accepted 12/19/2018

Report Period

From 01/20/2018 To 12/18/2018

Questions

#1: Describe the work accomplished during this reporting period.

Description is required

During this reporting period the property ownership changed. This change in ownership was unexpected and resulted in a great deal of effort put into securing a new Landowner Agreement (LOA). This included extensive conversations through phone calls and emails as well as an onsite meeting with the new landowner King County Housing Authority (KCHA). At times I was doubtful that I would be able to secure a new LOA but after several months of conversations and an onsite meeting with representatives from KCHA, AASF, Chinook Engineering, and the City of Redmond I obtained an executed LOA from KCHA. Although the major accomplishment for this reporting period was obtaining a new LOA other essential project tasks were performed. Project permit applications were started, I also deliberated with the project engineer on details specific to the project construction. Essential equipment for the project was checked and repaired as necessary including fish exclusion nets, dip nets, roto hammers, and back pack shocker. I per-ordered materials from our wood supplier who is currently stock piling LWD for this project.

#2: Are there any significant challenges that might hinder progress or keep you from meeting your project milestones? If so, please tell us about them.

Choice No

#3: Tell us about work planned for the next reporting period.

Description is required

I plan to submit and secure all necessary permits for protect implementation during the next reporting period.

#4: Do you anticipate you will need to request a modification to your project agreement in the next six months (time extension, cost change, scope change, etc.)? If yes, please explain:

Choice No

Progress Report, Project 16-1215

Milestones

Milestone	Target Date	Completed	Delayed	New Target Date	Progress/Reason for Delay
Applied for Permits	01/31/2019		✓	01/31/2019	Landownership changed, this resulted in serious delays to the project
Annual Project Billing Due	01/31/2019		✓	01/31/2019	Landownership changed, this resulted in serious delays to the project
Progress Report Due	04/30/2019		✓	04/30/2019	Landownership changed, this resulted in serious delays to the project
Permits Complete	06/30/2019		✓	06/30/2019	Landownership changed, this resulted in serious delays to the project
Annual Project Billing Due	06/30/2019				
Progress Report Due	06/30/2019				
Special Conditions Met	10/31/2019				
As-built to RCO					
Progress Report Due	12/30/2019				
Progress Report Due	03/01/2020				
Restoration Complete	03/30/2020				
RCO Final Inspection	05/30/2020				
Funding Acknowl Sign Posted	05/30/2020				
Annual Project Billing Due	06/30/2020				
Restoration Started	07/15/2020		✓	07/15/2020	Landownership changed, this resulted in serious delays to the project
Progress Report Due	10/30/2020				
Final Report Due	05/31/2021				
Agreement End Date	06/30/2021				
	Need amendment to change				
Final Billing Due	06/30/2021				

Special Conditions

a) Cultural Resources Consultation: This project is subject to the National Historic Preservation Act, Section 106, and therefore appears to be exempt from Governor's Executive Order 05-05 Archaeological and Cultural Resources (EO 05-05) as described in Section 9 of this project agreement. In order for this project to be exempt from EO 05-05, the Section 106 Area of Potential Effect (APE) must include all ground-disturbing activities subject to this project agreement, including the restoration staging area. The sponsor is encouraged to work with the federal permitting agency to align the Section 106 APE with the scope of work subject to this project agreement. Before initiating any ground disturbing activities described in this agreement, you must submit evidence of completion of the Section 106 consultation to RCO and receive your Notice to Proceed. The lead federal agency should be able to provide you the necessary documentation.

b) Design Deliverables: The project will meet the standards for Design and Restoration Project Deliverables described in Manual 18 (2018) Appendix D-4 Construction Deliverables. The preliminary designs were submitted as part of the SRFB grant application process and are attached to PRISM. The sponsor submitted draft final designs to the WRIA 8 Technical Committee for review, and recommendations were incorporated into the final designs which are attached to PRISM. The sponsor will submit As-built Drawings upon completion of the restoration project.

Progress Report, Project 16-1215

Permits

Permits and Reviews	Issuing Organization	Applied Date	Received Date	Expiration Date	Permit #
Hydraulics Project Approval [HPA]	Dept of Fish & Wildlife				
Nationwide Permit	Army Corps of Eng.				

Permit Questions

#1: Any additional mitigation requirements? If so, please describe.

Choice No

#2: Are there any additional permits required? If so, please describe.

Choice Yes **Description is required**

A Flood Hazard Permit will be required

#3: Tell us about your progress with securing your permits or ESA consultation.

Description is required

Permit applications have been started, but not submitted

#4: Did you use the federal permit streamlining process (Limit 8)? If yes, please attach your Limit 8 Self Certification Form.

Choice Yes

This project will likely fall under a Nation Wide 27 permit from the USACE which streamlines Fish Habitat projects.

Attachments

PHOTOS (JPG, GIF)

FILES AND PHOTOS

File Type	Attach Date	Attachment Type	Title	Person	File Name, Number Associations	Shared
No attachments match filter criteria						

Certify & Submit

Status History			
Report Status	Date	User	Note
Accepted	12/19/2018	Elizabeth Butler	Thank you Walt~ So glad you were able to get agreement from the housing authority to continue this restoration work. Just checked, but it looks like the landowner agreement attached in PRISM isn't complete (needs a term and Tom's signature). Would you be able to upload that document next time you're in PRISM? I'll reset the milestone to provide a reminder. Hope you have a good end to 2018~ Thanks for all you do to support Puget Sound Salmon Recovery!
Submitted	12/18/2018	Walter Rung	
Draft	12/18/2018	Walter Rung	