

## PROJECT: 16-1787 PLAN, PESHASTIN IRRIGATION PUMP EXCHANGE PRELIM DESIGN

Sponsor: Chelan Co Natural Resource Program: Salmon Federal Projects Status: Active  
Project Start Date: 12/07/2016 Agreement End Date: 07/31/2019

Progress Report Status: Accepted 04/18/2019

### Report Period

From 07/01/2018 To 03/31/2019

### Questions

#1: Describe the work accomplished during this reporting period.

#### Description is required

Work continued on property owner coordination and adjustments to the concept plan to address property owner constraints and identify potential opportunities with adjacent landowners. Meetings occurred with the consultant, PID manager and PID board member to discuss options.

#2: Are there any significant challenges that might hinder progress or keep you from meeting your project milestones? If so, please tell us about them.

#### Choice Yes Description is required

The landowners at the pump station location have been difficult to make progress with. They have been out of town all winter and have not been responsive to communication. Neighboring landowners have identified potential opportunities to tie in a road access solution to this project that may have multiple benefits to moving this project along and helping the landowner with an access issue.

#3: Tell us about work planned for the next reporting period.

#### Description is required

Continued landowner coordination and continued work on preliminary design.

#4: Do you anticipate you will need to request a modification to your project agreement in the next six months (time extension, cost change, scope change, etc.)? If yes, please explain:

#### Choice Yes Description is required

We request a time extension to June 2020 to allow time for full discussions with all neighboring landowners to work through the road access options to determine if a solution on that can be beneficial to this project as well.

### Milestones

Milestone	Target Date	Completed	Delayed	New Target Date	Progress/Reason for Delay
<b>Draft Design to RCO</b> <i>Draft Preliminary Design (Manual 18, Appendix D-2)</i>	04/01/2019		✓	03/20/2020	continued landowner coordination that may impact design details.
Preliminary Design to RCO <i>Final Preliminary Design (Manual 18, Appendix D-2)</i>	06/15/2019		✓	06/30/2020	continued landowner coordination that may impact design details.
Agreement End Date	07/31/2019 <i>Need amendment to change</i>		✓	06/30/2020	continued landowner coordination that may impact design details.
Special Conditions Met	07/31/2019		✓	06/30/2020	continued landowner coordination that may impact design details.
Final Report Due	10/31/2019		✓	06/30/2019	continued landowner coordination that may impact design details.
Final Billing Due	10/31/2019		✓	06/30/2020	continued landowner coordination that may impact design details.

### Special Conditions

The final preliminary design report and drawings must follow SRFB Manual #18, Appendix D-2, Preliminary Design, pages 125-130. In order to satisfy 15 CFR 24.42(b) & (c) For projects that contain Pacific Coast Salmon Recovery Funds or are used as match to Pacific Coast Salmon Recovery Funds the sponsor shall retain records for a period of nine years from the date RCO deems the project complete as defined in the PROJECT REIMBURSEMENTS Section.

## Progress Report, Project 16-1787

### Permits

#### Permits and Reviews

Cultural Assessment [Section 106]

Issuing Organization

DAHP

Applied Date

Received  
Date

Expiration  
Date

Permit #

### Permit Questions

No questions needed for this progress report.

### Attachments

PHOTOS (JPG, GIF)

FILES AND PHOTOS

File Type	Attach Date	Attachment Type	Title	Person	File Name, Number Associations	Shared
No attachments match filter criteria						

### Certify & Submit

#### Status History

Report Status	Date	User	Note
Accepted	04/18/2019	Marc Duboiski	Your time extension is being routed for signature. Thank you.
Submitted	04/16/2019	MaryJo Sanborn	
Draft	04/16/2019	MaryJo Sanborn	