

---

## PROJECT: 18-1824 REST, MILL CREEK FISH PASSAGE IMPROVEMENT

Sponsor: Chelan Co Natural Resource Program: Salmon Federal Projects Status: Active

Project Start Date: 12/05/2018 Agreement End Date: 12/31/2021

---

Progress Report Status: Accepted 07/23/2019

---

### Report Period

From 04/01/2019 To 06/30/2019

### Questions

#1: Describe the work accomplished during this reporting period.

**Description is required**

Natural Systems Design continued work on preliminary design, including a site visit for survey points. CCNRD staff monitored site conditions for snow melt-off, met with NSD and landowner onsite to discuss design plan, met with WDFW and Cascadia staff to discuss next steps for addressing weirs upstream of project area, coordinated with Chelan County Public Works on design review process, initiated utility locate and marked site for locate, coordinated between Public Works and NSD to get survey of utilities included in design layout, confirmed 2013 Cultural Resource/106 consultation is sufficient for this project moving forward, completed progress report and PRISM inputs for FBRB portion.

#2: Are there any significant challenges that might hinder progress or keep you from meeting your project milestones? If so, please tell us about them.

**Choice** No

#3: Tell us about work planned for the next reporting period.

**Description is required**

During the next reporting period, NSD will complete preliminary design and share with SRFB panel for review. CCNRD will begin working on permitting documents. Public Works will NSD will begin work on Final Design. CCNRD will conduct a site visit with WDFW permitting staff prior to initiation of final design.

#4: Do you anticipate you will need to request a modification to your project agreement in the next six months (time extension, cost change, scope change, etc.)? If yes, please explain:

**Choice** No

## Progress Report, Project 18-1824

### Milestones

Milestone	Target Date	Completed	Delayed	New Target Date	Progress/Reason for Delay
Annual Project Billing Due	07/31/2019				
Progress Report Due	08/01/2019	✓			
Applied for Permits	09/30/2019				
Preliminary Design to RCO <i>RCO will coordinate design review with WDFW, per Manual 18, Appendix D-2, and Manual 22, Appendix C-2.</i>	11/30/2019				Preliminary design will be submitted to RCO prior to this target date, in order to get feedback from RCO and WDFW that can be incorporated into permit applications.
Progress Report Due	02/01/2020				
Cultural Resources Complete <i>Evidence of compliance with Section 106 required.</i>	04/30/2020	✓			
Bid Awarded/Contractor Hired	05/31/2020				
Final Design to RCO <i>Per Manual 18, Appendix D-3, and Manual 22, Appendix C-3.</i>	06/01/2020				
Landowner Agreement to RCO	06/15/2020				
Restoration Started	07/01/2020				
Annual Project Billing Due	07/31/2020				
Progress Report Due	08/01/2020				
Restoration Complete <i>50%</i>	08/31/2020				
Restoration Complete <i>90%</i>	09/30/2020				
RCO Final Inspection	10/31/2020				
Restoration Complete <i>100%</i>	11/30/2020				
Progress Report Due	02/01/2021				
RCO Final Inspection	06/30/2021				
Annual Project Billing Due	07/31/2021				
Progress Report Due	08/01/2021				
Funding Acknowl Sign Posted	10/31/2021				
Stewardship Plan to RCO	10/31/2021				
Agreement End Date	12/31/2021				
	Need amendment to change				
Final Report Due	03/31/2022				
Final Design to RCO <i>As-built</i>	03/31/2022				
Final Billing Due	03/31/2022				

### Special Conditions

- 1 - The preliminary design (basis of design report and drawings) shall be submitted to the SRFB review panel for review and comment, prior to advancing to final design and construction. Please allow up to 30 days for their review completion.
- 2 - WDFW staff reviews the preliminary design (BOD report and drawings) also, prior to advancing to final design and construction. Please allow up to 30 days for their review completion.

## Progress Report, Project 18-1824

### Permits

Permits and Reviews	Issuing Organization	Applied Date	Received Date	Expiration Date	Permit #
Cultural Assessment [Section 106]	DAHP				
Endangered Species Act Compliance [ESA]	US Fish & Wildlife				
Hydraulics Project Approval [HPA]	Dept of Fish & Wildlife				
Nationwide Permit	Army Corps of Eng.				

### Permit Questions

#1: Any additional mitigation requirements? If so, please describe.

Choice No

#2: Are there any additional permits required? If so, please describe.

Choice No

#3: Tell us about your progress with securing your permits or ESA consultation.

**Description is required**

Work to secure permits will begin once preliminary designs are complete.

#4: Did you use the federal permit streamlining process (Limit 8)? If yes, please attach your Limit 8 Self Certification Form.

Choice No

### Attachments

PHOTOS (JPG, GIF)

Photos (JPG, GIF)

PROJECT DOCUMENTS AND PHOTOS

Project Documents and Photos

File Type	Attach Date	Attachment Type	Title	Person	File Name, Number Associations	Shared
No attachments match filter criteria						

### Certify & Submit

#### Status History

Report Status	Date	User	Note
Accepted	07/23/2019	Marc Duboiski	Yes, the SRFB review panel and WDFW staff will be reviewing your preliminary design report and drawings. Thanks for the update!
Submitted	07/23/2019	Erin McKay	Marc- NSD is wrapping up prelim design and I will upload to PRISM at the end of July for SRFB panel review. This is earlier than the target date in PRISM, but I want to incorporate feedback into permit applications, which I will hopefully start in September..
Draft	07/23/2019	Erin McKay	