
PROJECT: 16-1215 REST, BEAR CREEK REACH 6 - PHASE II CONSTRUCTION

Sponsor: Adopt A Stream Foundation Program: Puget Sound Acq. & Restoration Status: Active
Project Start Date: 01/20/2018 Agreement End Date: 06/30/2021

Progress Report Status: Accepted 06/18/2020

Report Period

From 02/01/2020 To 06/18/2020

Questions

#1: Describe the work accomplished during this reporting period.

During this reporting period final designs were revised to incorporate the Muckleshoot tribes request. The revised final designs were sent to WDFW and USACE who had already begun review of permit applications. Both the HPA and the USACE Nation Wide 27 permits were issued during this period. AASF and the landowner met in April to discuss material staging areas. Onsite material staging began in mid May and will likely continue through the end of June. The landowner has expressed interest in continuing restoration effort at up stream location within the property.

#2: Are there any significant challenges that might hinder progress or keep you from meeting your project milestones? If so, please tell us about them.

No

#3: Tell us about work planned for the next reporting period.

For next reporting period I will be coordinate with the archeologist so they will be onsite as required during excavation activities. Project construction is scheduled for early August unless there is an unfavorable forecast, in which case the start date will be pushed back a week or so.

#4: Do you anticipate you will need to request a modification to your project agreement in the next six months (time extension, cost change, scope change, etc.)? If yes, please explain:

No

Progress Report, Project 16-1215

Milestones

Milestone	Target Date	Completed	Delayed	New Target Date	Progress/Reason for Delay
Restoration Started	07/15/2020	<input type="checkbox"/>	<input type="checkbox"/>		
Progress Report Due	10/30/2020	<input type="checkbox"/>	<input type="checkbox"/>		
Cultural Resources Complete <i>Cultural Resources Monitoring Required during construction</i>	10/31/2020	<input type="checkbox"/>	<input type="checkbox"/>		
Funding Acknowl Sign Posted	11/20/2020	<input type="checkbox"/>	<input type="checkbox"/>		
Special Conditions Met <i>As-builts to RCO</i>	12/31/2020	<input type="checkbox"/>	<input type="checkbox"/>		
Restoration Complete	12/31/2020	<input type="checkbox"/>	<input type="checkbox"/>		
RCO Final Inspection	05/21/2021	<input type="checkbox"/>	<input type="checkbox"/>		
Final Report Due	05/31/2021	<input type="checkbox"/>	<input type="checkbox"/>		
Agreement End Date	06/30/2021	<input type="checkbox"/>	<input type="checkbox"/>		
	Need amendment to change				
Final Billing Due	06/30/2021	<input type="checkbox"/>	<input type="checkbox"/>		

Special Conditions

a) Cultural Resources Consultation: This project is subject to the National Historic Preservation Act, Section 106, and therefore appears to be exempt from Governor???s Executive Order 05-05 Archaeological and Cultural Resources (EO 05-05) as described in Section 9 of this project agreement. In order for this project to be exempt from EO 05-05, the Section 106 Area of Potential Effect (APE) must include all ground-disturbing activities subject to this project agreement, including the restoration staging area. The sponsor is encouraged to work with the federal permitting agency to align the Section 106 APE with the scope of work subject to this project agreement. Before initiating any ground disturbing activities described in this agreement, you must submit evidence of completion of the Section 106 consultation to RCO and receive your Notice to Proceed. The lead federal agency should be able to provide you the necessary documentation.

b) Design Deliverables: The project will meet the standards for Design and Restoration Project Deliverables described in Manual 18 (2018) Appendix D-4 ???Construction Deliverables???. The preliminary designs were submitted as part of the SRFB grant application process and are attached to PRISM. The sponsor submitted draft final designs to the WRIA 8 Technical Committee for review, and recommendations were incorporated into the final designs which are attached to PRISM. The sponsor will submit As-built Drawings upon completion of the restoration project.

Progress Report, Project 16-1215

Permits

Permits and Reviews	Issuing Organization	Applied Date	Received Date	Expiration Date	Permit #
Cultural Assessment [Section 106]	DAHP	10/01/2019	05/12/2020	03/18/2022	nws-2019-898
Hydraulics Project Approval [HPA]	Dept of Fish & Wildlife	09/04/2019	02/24/2020	02/23/2025	2020-4-144+01
Nationwide Permit	Army Corps of Eng.	10/01/2019	05/12/2020	03/18/2022	nws-2019-898
Other Required Permits		02/28/2020			Flood Hazard Permit

Permit Questions

#1: Any additional mitigation requirements? If so, please describe.

No

#2: Are there any additional permits required? If so, please describe.

Yes

A Flood Hazard Permit will be required

#3: Did you use the federal permit streamlining process (Limit 8)? If yes, please attach your Limit 8 Self Certification Form.

Yes

This project will likely fall under a Nation Wide 27 permit from the USACE which streamlines Fish Habitat projects like this one.

#4: Tell us about your progress with securing your permits or ESA consultation.

Permit applications are complete. I have submitted the HPA application in WDFW APPS system. The USACE permit has been submitted.

Attachments

PHOTOS (JPG, GIF)

Photos (JPG, GIF)

PROJECT DOCUMENTS AND PHOTOS

Project Documents and Photos

File Type	Attach Date	Attachment Type	Title	Person	File Name, Number Associations	Shared
No attachments match filter criteria						

Certify & Submit

Status History

Report Status	Date	User	Note
Accepted	06/18/2020	Elizabeth Butler	Thank you Walt!
Submitted	06/18/2020	Walter Rung	
Draft	06/18/2020	Walter Rung	