

PROJECT: 18-1824 REST, MILL CREEK FISH PASSAGE IMPROVEMENT

Sponsor: Chelan Co Natural Resource Program: Salmon Federal Projects Status: Active
Project Start Date: 12/05/2018 Agreement End Date: 12/31/2021

Progress Report Status: Accepted 07/07/2020

Report Period

From 01/01/2020 To 06/30/2020

Questions

#1: Describe the work accomplished during this reporting period.

During this reporting period our engineering contractor completed the construction-ready design set for the project. We also received an HPA permit from WDFW and worked with ACOE to secure federal fill/removal permit. We worked with the project landowners to secure their approvals to conduct the project on their properties. We put the anticipated construction work out to bid and executed a contract with a construction contractor for project implementation. Finally, we reviewed initial contractor submittals in anticipation of construction beginning in early July, 2020.

#2: Are there any significant challenges that might hinder progress or keep you from meeting your project milestones? If so, please tell us about them.

No

#3: Tell us about work planned for the next reporting period.

During the next reporting period we anticipate completing construction of the project and seeding, mulching and planting of disturbed areas.

#4: Do you anticipate you will need to request a modification to your project agreement in the next six months (time extension, cost change, scope change, etc.)? If yes, please explain:

No

Metrics Setup

Restoration Activities During Period

Yes **We have measurable Restoration progress to report for the selected period.**

✓ Worksite #1: Mill Creek crossing

Progress Report, Project 18-1824

Restoration Metrics

Current Agreement

Progress To Date
(from project start)

Worksite: Mill Creek crossing (#1)

Miles of Stream and/or Shoreline Treated or Protected (C.0.b)	0.01	0
---	------	---

Fish Passage Improvement

Miles Of Stream Made Accessible (C.2.b.1)	2.20	0
Number of blockages / impediments / barriers impeding passage (C.2.b.4)	1	0

Bridge installed or improved (C.2.g.1)

Miles of stream made accessible by bridge installation/repair (C.2.g.3)	2.20	0
Number of bridges (C.2.g.2)	1	

Milestones

Milestone	Target Date	Completed	Delayed	New Target Date	Progress/Reason for Delay
Bid Awarded/Contractor Hired	05/31/2020	✓	<input type="checkbox"/>		
Final Design to RCO <i>Per Manual 18, Appendix D-3, and Manual 22, Appendix C-3.</i>	06/01/2020	✓	<input type="checkbox"/>		
Landowner Agreement to RCO	06/15/2020	✓	<input type="checkbox"/>		
Restoration Started	07/01/2020	<input type="checkbox"/>	✓	07/20/2020	Our contractor expects to mobilize equipment to the site on July 20, 2020.
Annual Project Billing Due	07/31/2020	✓	<input type="checkbox"/>		
Progress Report Due	08/01/2020	✓	<input type="checkbox"/>		
Restoration Complete 50%	08/31/2020	<input type="checkbox"/>	<input type="checkbox"/>		
Restoration Complete 90%	09/30/2020	<input type="checkbox"/>	<input type="checkbox"/>		
RCO Final Inspection	10/31/2020	<input type="checkbox"/>	<input type="checkbox"/>		
Restoration Complete 100%	11/30/2020	<input type="checkbox"/>	<input type="checkbox"/>		
Progress Report Due	02/01/2021	<input type="checkbox"/>	<input type="checkbox"/>		
RCO Final Inspection	06/30/2021	<input type="checkbox"/>	<input type="checkbox"/>		
Annual Project Billing Due	07/31/2021	<input type="checkbox"/>	<input type="checkbox"/>		
Progress Report Due	08/01/2021	<input type="checkbox"/>	<input type="checkbox"/>		
Funding Acknowl Sign Posted	10/31/2021	<input type="checkbox"/>	<input type="checkbox"/>		
Stewardship Plan to RCO	10/31/2021	<input type="checkbox"/>	<input type="checkbox"/>		
Agreement End Date	12/31/2021	<input type="checkbox"/>	<input type="checkbox"/>		
	Need amendment to change				
Final Report Due	03/31/2022	<input type="checkbox"/>	<input type="checkbox"/>		
Final Design to RCO <i>As-built</i>	03/31/2022	<input type="checkbox"/>	<input type="checkbox"/>		
Final Billing Due	03/31/2022	<input type="checkbox"/>	<input type="checkbox"/>		

Special Conditions

- 1 - The preliminary design (basis of design report and drawings) shall be submitted to the SRFB review panel for review and comment, prior to advancing to final design and construction. Please allow up to 30 days for their review completion.
- 2 - WDFW staff reviews the preliminary design (BOD report and drawings) also, prior to advancing to final design and construction. Please allow up to 30 days for their review completion.

Progress Report, Project 18-1824

Permits

Permits and Reviews	Issuing Organization	Applied Date	Received Date	Expiration Date	Permit #
Cultural Assessment [Section 106]	DAHP		05/15/2013		
Endangered Species Act Compliance [ESA]	US Fish & Wildlife	12/23/2019	06/07/2013		0IEWFW00-2013-I-0380
Hydraulics Project Approval [HPA]	Dept of Fish & Wildlife	01/15/2020	02/20/2020	02/18/2025	2020-2-28+01
Nationwide Permit	Army Corps of Eng.	12/23/2019			

Permit Questions

#1: Any additional mitigation requirements? If so, please describe.

No

#2: Are there any additional permits required? If so, please describe.

No

#3: Did you use the federal permit streamlining process (Limit 8)? If yes, please attach your Limit 8 Self Certification Form.

No

#4: Tell us about your progress with securing your permits or ESA consultation.

Cultural clearance and ESA compliance were completed in 2013 during an earlier iteration of this project and those documents have been used in support of other more recent permit applications. We have received an HPA from WDFW and are awaiting a federal fill/removal permit from ACOE.

Attachments

PHOTOS (JPG, GIF)

Photos (JPG, GIF)

PROJECT DOCUMENTS AND PHOTOS

Project Documents and Photos

File Type	Attach Date	Attachment Type	Title	Person	File Name, Number Associations	Shared
No attachments match filter criteria						

Certify & Submit

Status History

Report Status	Date	User	Note
Accepted	07/07/2020	Marc Dubois	Great update. Looking forward to seeing this one built! Thank you.
Submitted	07/06/2020	Scott Bailey	Hi Marc, Here is the latest progress report for Mill Creek Culvert Replacement. We anticipate beginning construction in mid-July and that construction will be completed by September 30, 2020. Thanks for your assistance with this project.
Draft	07/06/2020	Scott Bailey	