
PROJECT: 19-1613 REST, MILL CREEK FISH PASSAGE - DIVISION TO ROOSEVELT

Sponsor: Tri-State Steelheaders Inc Program: FBRB Watershed Pathway Status: Active

Project Start Date: 07/01/2019 Agreement End Date: 06/01/2022

Progress Report Status: Accepted 08/03/2020

Report Period

From 07/01/2019 To 06/30/2020

Questions

#1: Describe the work accomplished during this reporting period.

Conceptual layout of channel modification under Roosevelt St bridge. Meeting with Walla Walla County to discuss layout. Beginning communications with City of Walla Walla for channel access.

#2: Are there any significant challenges that might hinder progress or keep you from meeting your project milestones? If so, please tell us about them.

No

#3: Tell us about work planned for the next reporting period.

Complete and submit permit applications. Complete bid package and conduct bid process.

#4: Do you anticipate you will need to request a modification to your project agreement in the next six months (time extension, cost change, scope change, etc.)? If yes, please explain:

No

Progress Report, Project 19-1613

Milestones

Milestone	Target Date	Completed	Delayed	New Target Date	Progress/Reason for Delay
Landowner Agreement to RCO	08/15/2020	☐	☒	08/15/2020	not quite done
Permits Complete	08/15/2020	☐	☒	08/15/2020	not completed yet
Applied for Permits	08/31/2020	☐	☒	08/31/2020	The 10/31 milestone was unrealistic. A few plan details needed to be worked out (layout under Roosevelt St bridge) prior to submitting applications.
Bid Awarded/Contractor Hired	03/01/2021	☐	☐		
Progress Report Due	03/01/2021	☐	☐		
Restoration Started	06/15/2021	☐	☐		
Funding Acknowl Sign Posted	06/15/2021	☐	☐		
Annual Project Billing Due	06/30/2021	☐	☐		
Progress Report Due	08/01/2021	☐	☐		
Restoration Complete	11/01/2021	☐	☐		
Progress Report Due	03/01/2022	☐	☐		
Other <i>as-built drawings submitted to RCO</i>	04/01/2022	☐	☐		
RCO Final Inspection	05/01/2022	☐	☐		
Final Report Due	05/15/2022	☐	☐		
Final Billing Due	05/15/2022	☐	☐		
Agreement End Date	06/01/2022	☐	☐		
Need amendment to change					

Special Conditions

Archaeological, Historic, and Cultural Resource Consultation

This agreement requires compliance with Executive Order 05-05 and/or Section 106 of the National Historic Preservation Act. No ground disturbing activities may be initiated until the sponsor has received notice from RCO that the appropriate cultural resource review process has been completed. Construction started without a Notice to Proceed from RCO staff will be considered a breach of contract.

Design Deliverables and Review

Final design documents, following the Brian Abbott Fish Barrier Removal Board (BAFBRB) Manual #22, Appendix C-3 requirements, must be reviewed and approved by the WDFW habitat biologist and RCO staff prior to advancing to construction. Allow 30 days for each review. The RCO will only reimburse for construction expenditures following approval of final designs.

Permits

Permits and Reviews	Issuing Organization	Applied Date	Received Date	Expiration Date	Permit #
Dredge/Fill Permit [Section 10/404 or 404]	Army Corps of Eng.				
Endangered Species Act Compliance [ESA]	US Fish & Wildlife				
Hydraulics Project Approval [HPA]	Dept of Fish & Wildlife				
Other Required Permits					
Note: Section 408 permission from Corps of Engineers					

Permit Questions

#1: Any additional mitigation requirements? If so, please describe.

No

#2: Are there any additional permits required? If so, please describe.

No

#3: Tell us about your progress with securing your permits or ESA consultation.

Plan to apply in August

Progress Report, Project 19-1613

Attachments

PHOTOS (JPG, GIF)
Photos (JPG, GIF)

PROJECT DOCUMENTS AND PHOTOS

Project Documents and Photos

File Type	Attach Date	Attachment Type	Title	Person	File Name, Number Associations	Shared
No attachments match filter criteria						

Certify & Submit

Status History

Report Status	Date	User	Note
Accepted	08/03/2020	Alice Rubin	
Submitted	07/30/2020	Brian Burns	
Draft	07/17/2020	Brian Burns	