
PROJECT: 18-1366 REST, CRESCENT HARBOR CREEK RESTORATION

Sponsor: Skagit River Sys Cooperative Program: Salmon State Projects Status: Active
Project Start Date: 07/01/2019 Agreement End Date: 12/31/2022

Progress Report Status: Accepted 12/17/2020

Report Period

From 06/30/2020 To 12/14/2020

Questions

#1: Describe the work accomplished during this reporting period.

During this reporting period, we contracted an engineer to develop a final restoration design, technical specifications, and bid documents. We also have coordinated with Navy staff on construction permitting timelines and responsibilities, and began drafting permit applications.

#2: Are there any significant challenges that might hinder progress or keep you from meeting your project milestones? If so, please tell us about them.

No No, although we have updated milestone dates for this project

#3: Tell us about work planned for the next reporting period.

Finish final design, complete Section 106 work, apply for permits

#4: Do you anticipate you will need to request a modification to your project agreement in the next six months (time extension, cost change, scope change, etc.)? If yes, please explain:

No

Progress Report, Project 18-1366

Milestones

Milestone	Target Date	Completed	Delayed	New Target Date	Progress/Reason for Delay
Annual Project Billing Due	12/31/2020	<input type="checkbox"/>	<input checked="" type="checkbox"/>	12/31/2020	Billing has been submitted
Landowner Agreement to RCO	03/31/2021	<input type="checkbox"/>	<input checked="" type="checkbox"/>	03/31/2021	Changes to SRSC/Navy staffing
Progress Report Due	06/30/2021	<input type="checkbox"/>	<input type="checkbox"/>		
Cultural Resources Complete <i>Evidence of compliance with Section 106 required</i>	12/31/2021	<input type="checkbox"/>	<input checked="" type="checkbox"/>	12/31/2021	Changes to SRSC/Navy staffing
Applied for Permits	12/31/2021	<input type="checkbox"/>	<input checked="" type="checkbox"/>	12/31/2021	Changes to SRSC/Navy staffing
Final Design to RCO <i>As-built.</i>	12/31/2021	<input type="checkbox"/>	<input checked="" type="checkbox"/>	12/31/2021	Changes to SRSC/Navy staffing
Progress Report Due	12/31/2021	<input type="checkbox"/>	<input type="checkbox"/>		
Other <i>All Bid Docs/Plans to RCO</i>	03/31/2022	<input type="checkbox"/>	<input checked="" type="checkbox"/>	03/31/2022	Changes to SRSC/Navy staffing
Bid Awarded/Contractor Hired	05/31/2022	<input type="checkbox"/>	<input checked="" type="checkbox"/>	05/31/2022	Changes to SRSC/Navy staffing
Restoration Started	06/30/2022	<input type="checkbox"/>	<input checked="" type="checkbox"/>	06/30/2022	Changes to SRSC/Navy staffing
Progress Report Due	06/30/2022	<input type="checkbox"/>	<input type="checkbox"/>		
Restoration Complete <i>50% complete</i>	08/31/2022	<input type="checkbox"/>	<input checked="" type="checkbox"/>	08/31/2022	Changes to SRSC/Navy staffing
Restoration Complete <i>90% complete</i>	10/31/2022	<input type="checkbox"/>	<input checked="" type="checkbox"/>	10/31/2022	Changes to SRSC/Navy staffing
Annual Project Billing Due	11/30/2022	<input type="checkbox"/>	<input checked="" type="checkbox"/>	11/30/2022	Changes to SRSC/Navy staffing
RCO Final Inspection	12/31/2022	<input type="checkbox"/>	<input checked="" type="checkbox"/>	12/31/2022	Changes to SRSC/Navy staffing
Funding Acknowl Sign Posted	12/31/2022	<input type="checkbox"/>	<input checked="" type="checkbox"/>	12/31/2022	Changes to SRSC/Navy staffing
Stewardship Plan to RCO	12/31/2022	<input type="checkbox"/>	<input checked="" type="checkbox"/>	12/31/2022	Changes to SRSC/Navy staffing
Agreement End Date	12/31/2022	<input type="checkbox"/>	<input type="checkbox"/>		
	Need amendment to change				
Restoration Complete <i>100% complete</i>	12/31/2022	<input type="checkbox"/>	<input checked="" type="checkbox"/>	12/31/2022	Changes to SRSC/Navy staffing
Final Report Due	02/28/2023	<input type="checkbox"/>	<input type="checkbox"/>		
Final Billing Due	02/28/2023	<input type="checkbox"/>	<input type="checkbox"/>		

Special Conditions

This project appears to be subject to the National Historic Preservation Act, Section 106, and therefore appears to be exempt from Governor???s Executive Order 05-05 Archaeological and Cultural Resources (EO 05-05) as described in the terms of this project agreement. In order for this project to be exempt from EO 05-05, the Section 106 Area of Potential Effect (APE) must include all ground-disturbing activities subject to this project agreement, including any staging area. The sponsor is encouraged to work with the federal permitting agency to align the Section 106 APE with the scope of work subject to this project agreement. If the APE does not include all ground-disturbing activities subject to this project agreement, promptly notify the RCO grant manager, as this will require RCO to initiate cultural resources consultation following EO 05-05 for those activities not included in the federal APE. RCO will withhold reimbursement of development or restoration expenditures until this requirement is met. For acquisition projects, final payment will be withheld until evidence of cultural resources review is provided. All cultural resources work must meet reporting guidelines outlined by the Department of Archaeology and Historic Preservation and Section 106 of the National Historic Preservation Act. In the event that archaeological materials or human remains are discovered within the project area, work in the immediate vicinity must stop, and the Sponsor must ensure compliance with the provisions found in this agreement and under state and federal law.

Progress Report, Project 18-1366

Permits

Permits and Reviews	Issuing Organization	Applied Date	Received Date	Expiration Date	Permit #
Cultural Assessment [Section 106]	DAHP				
Hydraulics Project Approval [HPA]	Dept of Fish & Wildlife				
Nationwide Permit	Army Corps of Eng.				
NEPA	Federal Agencies				
Water Quality Certification [Section 401]	County/Dept of Ecy.				

Permit Questions

#1: Any additional mitigation requirements? If so, please describe.

No

#2: Are there any additional permits required? If so, please describe.

No

#3: Did you use the federal permit streamlining process (Limit 8)? If yes, please attach your Limit 8 Self Certification Form.

No

#4: Tell us about your progress with securing your permits or ESA consultation.

Permit applications are in preparation, in coordination with NAS Whidbey staff.

Attachments

PHOTOS (JPG, GIF)

Photos (JPG, GIF)

PROJECT DOCUMENTS AND PHOTOS

Project Documents and Photos

File Type	Attach Date	Attachment Type	Title	Person	File Name, Number Associations	Shared
No attachments match filter criteria						

Certify & Submit

Status History

Report Status	Date	User	Note
Accepted	12/17/2020	Amee Bahr	Thanks for submitting the report and updating the milestones. Your next progress report is due at the end of June.
Submitted	12/16/2020	Eric Mickelson	
Draft	12/14/2020	Eric Mickelson	