
PROJECT: 18-1824 REST, MILL CREEK FISH PASSAGE IMPROVEMENT

Sponsor: Chelan Co Natural Resource Program: Salmon Federal Projects Status: Active

Project Start Date: 12/05/2018 Agreement End Date: 12/31/2021

Progress Report Status: Accepted 03/12/2021

Report Period

From 06/30/2020 To 12/31/2021

Questions

#1: Describe the work accomplished during this reporting period.

During this reporting period, we received the last of the necessary permits and completed construction of the project.

#2: Are there any significant challenges that might hinder progress or keep you from meeting your project milestones? If so, please tell us about them.

No
No significant challenges were encountered and project construction was completed on time and within budget.

#3: Tell us about work planned for the next reporting period.

During the next reporting period, we will be coordinating with the landowner of the project site to finalize a post-construction planting plan and will purchase and install native plants in select portions of the project site. In addition, we will complete an implementation monitoring site visit.

#4: Do you anticipate you will need to request a modification to your project agreement in the next six months (time extension, cost change, scope change, etc.)? If yes, please explain:

No
We don't anticipate any modifications at this time.

Metrics Setup

Restoration Activities During Period

Yes **We have measurable Restoration progress to report for the selected period.**

✓ Worksite #1: Mill Creek crossing

Progress Report, Project 18-1824

Restoration Metrics

Current Agreement

Progress To Date (from project start)

Worksite: Mill Creek crossing (#1)

Miles of Stream and/or Shoreline Treated or Protected (C.0.b)	0.01	0.01
---	------	------

Fish Passage Improvement

Miles Of Stream Made Accessible (C.2.b.1)	2.20	2.20
---	------	------

Number of blockages / impediments / barriers impeding passage (C.2.b.4)	1	1
---	---	---

Bridge installed or improved (C.2.g.1)

Miles of stream made accessible by bridge installation/repair (C.2.g.3)	2.20	2.20
---	------	------

Number of bridges (C.2.g.2)	1	1
-----------------------------	---	---

Milestones

Milestone	Target Date	Completed	Delayed	New Target Date	Progress/Reason for Delay
Progress Report Due	02/01/2021	✓	□	03/11/2021	No excuse, simply missed the deadline
Annual Project Billing Due	07/31/2021	□	□		
Progress Report Due	08/01/2021	□	□		
Funding Acknowl Sign Posted	10/31/2021	□	□		
Stewardship Plan to RCO	10/31/2021	□	□		
Agreement End Date	12/31/2021	□	□		
	Need amendment to change				
Final Report Due	03/31/2022	□	□		
Final Design to RCO	03/31/2022	□	□		
As-built					
Final Billing Due	03/31/2022	□	□		

Special Conditions

1 - The preliminary design (basis of design report and drawings) shall be submitted to the SRFB review panel for review and comment, prior to advancing to final design and construction. Please allow up to 30 days for their review completion.

2 - WDFW staff reviews the preliminary design (BOD report and drawings) also, prior to advancing to final design and construction. Please allow up to 30 days for their review completion.

Progress Report, Project 18-1824

Permits

Permits and Reviews	Issuing Organization	Applied Date	Received Date	Expiration Date	Permit #
Cultural Assessment [Section 106]	DAHP		05/15/2013		
Endangered Species Act Compliance [ESA]	US Fish & Wildlife	12/23/2019	06/07/2013		0IEWFW00-2013-I-0380
Hydraulics Project Approval [HPA]	Dept of Fish & Wildlife	01/15/2020	02/20/2020	02/18/2025	2020-2-28+01
Nationwide Permit	Army Corps of Eng.	12/23/2019			

Permit Questions

#1: Any additional mitigation requirements? If so, please describe.

No

#2: Are there any additional permits required? If so, please describe.

No

#3: Did you use the federal permit streamlining process (Limit 8)? If yes, please attach your Limit 8 Self Certification Form.

No

#4: Tell us about your progress with securing your permits or ESA consultation.

Cultural clearance and ESA compliance were completed in 2013 during an earlier iteration of this project and those documents have been used in support of other more recent permit applications. We have received an HPA from WDFW and are awaiting a federal fill/removal permit from ACOE.

Attachments

PHOTOS (JPG, GIF)

Photos (JPG, GIF)



466708



466709



466710

PROJECT DOCUMENTS AND PHOTOS

Project Documents and Photos

File Type	Attach Date	Attachment Type	Title	Person	File Name, Number Associations	Shared
	03/11/2021	Photo	20200929_141009.jpg	ScottB	20200929_141009.jpg, 466710 Progress Report, 03/12/2021, Accepted	✓
	03/11/2021	Photo	20200929_140809.jpg	ScottB	20200929_140809.jpg, 466709 Progress Report, 03/12/2021, Accepted	✓
	03/11/2021	Photo	20200929_140900.jpg	ScottB	20200929_140900.jpg, 466708 Progress Report, 03/12/2021, Accepted	✓

Progress Report, Project 18-1824

Certify & Submit

Status History

Report Status	Date	User	Note
Accepted	03/12/2021	Marc Duboisiki	No problem. Your project looks great and things are on track with the adjacent landowner. Thanks for update.
Submitted	03/11/2021	Scott Bailey	Hi Marc, I'm sorry this report is late. I remember doing a post-implementation Prism report on this project in the fall that captured most of what happened in this reporting period, and I think because of that this progress report just wasn't on my radar and slipped by. My apologies. Scott
Draft	03/11/2021	Scott Bailey	