

---

**PROJECT: 16-1215 REST, BEAR CREEK REACH 6 - PHASE II CONSTRUCTION**

Sponsor: Adopt A Stream Foundation    Program: Puget Sound Acq. &amp; Restoration    Status: Active

Project Start Date: 01/20/2018    Agreement End Date: 06/30/2021

---

Final Report Status: Accepted 10/27/2021

---

**Description****PROJECT AGREEMENT DESCRIPTION****FINAL PROJECT DESCRIPTION**

Adopt A Stream Foundation (AASF) used funds to complete final designs and construct Phase II of a stream restoration along Bear Creek at the Friendly Village Mobile Home Park in Redmond, Washington. This instream restoration project improved adult spawning and juvenile rearing habitat for Chinook, coho, and sockeye salmon by reducing the slope of over-steepened streambanks, adding off-channel habitat along the edges of the creek, removing a foot bridge that confined the channel, installing significant quantities of large wood, and restoring native riparian vegetation in areas that were previously manicured lawn. In 2014, AASF completed the first instream restoration project at this property (project #12-1282). Preliminary Designs for this second phase of restoration were developed with Salmon Recovery Funding Board funding (project #15-1059). Bear Creek is a high priority for restoration in the WRIA 8 Chinook Conservation Plan. This project improved habitat conditions for juvenile and adult salmonids by addressing key limiting factors identified in the WRIA 8 Plan: reducing fine sediment inputs, increasing instream complexity, improving riparian conditions and improving floodplain connection.

King County Housing authority (KCHA) installed an above ground irrigation system to water the native plants that were installed as part of this project. The irrigation system that was paid for by KCHA will help to establish a healthy riparian buffer and ensure the long-term success of this project.

# Final Report, Project 16-1215

## Narrative

### How the project was identified:

This project was identified during prior restoration work at this property. In 2014, AASF constructed a smaller scale restoration project a few hundred feet upstream of the current project location. During the implementation of the 2014 project, AASF identified several sites at this location that were prime for restoration, having steep eroding stream-banks with little or no riparian vegetation, and lacking habitat complexity. This property is listed in the WRIA 8 Chinook Recovery Plan, which calls for reducing fine sediment inputs, increasing in-stream complexity, improving riparian conditions and improving floodplain connection. We are currently working to secure funding to continue our restoration efforts at this site.

### Landowner Engagement

The Friendly Village Park is a privately owned property, so landowner support and permission was essential to the success of the project. Initially, this property was owned by Mr. Marcus, who was very supportive of our efforts. However, Mr. Marcus sold this property to King County Housing Authority (KCHA), who was a bit more apprehensive about the project at first, but warmed up quickly to the idea of improving fish habitat and removing the footbridge. The initial contact with KCHA was via email with phone calls and site visits following. With landowner support secured, AASF made attempts to gain the support of residents of the park. Although their support was not required, as they are not landowners, we felt that it would be beneficial and help to foster stewardship of the project. AASF made project brochures that we distributed to the residents, offered to conduct a community meeting, which was canceled due to Covid-19, and offered a free stream and wetland class at our Northwest Stream Center Facility in Everett, WA.

### Project Concept, Feasibility, and Design Development

This project was designed with the focus of benefiting juvenile Chinook rearing, as that was the primary life stage using this location. To benefit juvenile Chinook rearing, an emphasis was placed on edge habitat and low velocity refuge, as well as LWD and riparian vegetation. The benefits to rearing habitat were accomplished via the incorporation of LWD structures primarily along the stream margins, scallops to create small low velocity refuge areas, and sloping of the stream-bank to improve flood plain connectivity and the planting of an acre of riparian vegetation. Several iterations of the project's designs were reviewed by different agencies, including USACE, WDFW, WRIA 8 and City of Redmond. The Muckleshoot tribes reviewed the project separately and had significant design comments. Jay Kidder of Chinook engineering created the designs for this project. Walter Rung Senior Ecologist of AASF supervised construction. The Adopt A Stream foundation constructed this project and the project engineer certified that it was constructed according to the designs. There were no significant change orders during the construction.

### Fish Presence

Shortly after project construction two sockeye salmon were observed, one in a newly constructed scallop and the other utilizing a LWD jam.

### Lessons Learned:

The major lesson learned for this project was that unlike WRIA 7 where the tribes have a strong presence. In the WRIA 8 group the tribes (Muckleshoot's) do not have representation, this is unfortunate and I think steps should be taken to repair this relationship, as the tribes are very influential. To my surprise we received many comments from the WRIA during the designs review process, however no one asked if the Muckleshoot's tribe had reviewed the designs. Also, reimbursements were lower than anticipated due to a gap in sponsor match, but AASF was able to leverage costs associated with the King County Housing Authority's irrigation system that was installed to support riparian plant health. In the future we will work to secure matching grants or donations to supplement the donated materials and labor earlier in the life of the project.

# Final Report, Project 16-1215

## Worksites

### Worksite #1: Friendly Village Phase II worksite (downstream of

#### Worksite Address (Optional)

**Street Address** 18425 NE 95th St

**City** Redmond

**State, Zip** WA 98052

## Worksite Details

### Worksite #1: Friendly Village Phase II worksite (downstream of

**Worksite Name** Friendly Village Phase II worksite (downstream of

#### WORKSITE DESCRIPTION

Phase II project restores degraded habitat along 330 linear feet of stream that flows through the Friendly Village mobile home park. Throughout the project site, the majority of the streambank is vertical or nearly vertical with extensive erosion occurring along each bank. Lawn is the only significant vegetation present, a footbridge confines the channel and the site lacks any significant large woody debris (LWD)

Project is located on the Friendly Village Mobile Home park property, located just downstream of the Snohomish Dr car bridge and will continue downstream for approximately 330' to the property boarder. The project will extend up the right bank approximately 100-150' and up the left bank 50'.

Activities that will be conducted at work site include riparian restoration, addition of LWD and meanders to the stream channel, removal of a foot bridge, and re-sloping of streambank.

#### Geographic Coordinates

**From mapped point:** Latitude 47.682790 Longitude -122.093122

**For Directions:** Latitude 47.683101 Longitude -122.092401

#### SITE ACCESS DIRECTIONS

Take exit 182 for Interstate 405 S toward Bellevue/Renton 0.9 mi

8. Merge onto I-405 S 9.2 mi

9. Take exit 20 for NE 124th St 0.3 mi

10. Turn left onto NE 124th St 3.6 mi

11. Continue onto NE 128th St

1.0 mi

12. Turn right onto Avondale Rd NE 2.2 mi

13. Turn left onto NE 95th St/Conrad Olson Road 0.1 mi

14. Turn right onto Snohomish Dr

## Properties

Worksite #	Worksite Name	Property Name	Sponsor Verified	RCO Verified	RCO Verified Ma
1	Friendly Village Phase II worksite (downstream of	Friendly Village Mobile Home Park	✓ Clarification	✓ Clarification	N/A

## Restoration Metrics

Current Agreement

Final

### Worksite: Friendly Village Phase II worksite (downstream of (#1)

## Final Report, Project 16-1215

Targeted salmonid ESU/DPS (A.23)	<input type="checkbox"/> No Salmon ESU or Steelhead DPS <input checked="" type="checkbox"/> Chinook Salmon-Puget Sound ESU <input type="checkbox"/> Chinook Salmon-unidentified ESU <input type="checkbox"/> Chum Salmon-Puget Sound/Strait of Georgia ESU <input type="checkbox"/> Chum Salmon-unidentified ESU <input checked="" type="checkbox"/> Coho Salmon-Puget Sound/Strait of Georgia ESU <input type="checkbox"/> Coho Salmon-unidentified ESU <input type="checkbox"/> Pink Salmon-Odd year ESU <input type="checkbox"/> Pink Salmon-unidentified ESU <input checked="" type="checkbox"/> Steelhead-Puget Sound DPS <input type="checkbox"/> Steelhead/Trout-unidentified DPS	<input type="checkbox"/> No Salmon ESU or Steelhead DPS <input checked="" type="checkbox"/> Chinook Salmon-Puget Sound ESU <input type="checkbox"/> Chinook Salmon-unidentified ESU <input type="checkbox"/> Chum Salmon-Puget Sound/Strait of Georgia ESU <input type="checkbox"/> Chum Salmon-unidentified ESU <input checked="" type="checkbox"/> Coho Salmon-Puget Sound/Strait of Georgia ESU <input type="checkbox"/> Coho Salmon-unidentified ESU <input type="checkbox"/> Pink Salmon-Odd year ESU <input type="checkbox"/> Pink Salmon-unidentified ESU <input checked="" type="checkbox"/> Steelhead-Puget Sound DPS <input type="checkbox"/> Steelhead/Trout-unidentified DPS
Targeted species (non-ESU species)	None Unknown Brook Trout Brown Trout <input checked="" type="checkbox"/> Bull Trout <input checked="" type="checkbox"/> Cutthroat Forage Fish Kokanee Lamprey Rainbow <input checked="" type="checkbox"/> Searun Cutthroat	None Unknown Brook Trout Brown Trout <input checked="" type="checkbox"/> Bull Trout <input checked="" type="checkbox"/> Cutthroat Forage Fish Kokanee Lamprey Rainbow Searun Cutthroat
Miles of Stream and/or Shoreline Treated or Protected (C.0.b)	0.06	0.07 <b>Note:</b> To get this distance, measured down the center of the channel on Google Earth.
Project Identified In a Plan or Watershed Assessment (C.0.c)	Shared Strategy Development Council <a href="https://www.westcoast.fisheries.noaa.gov/2016/05/10/westcoast-salmon-recovery-council/">https://www.westcoast.fisheries.noaa.gov/2016/05/10/westcoast-salmon-recovery-council/</a> WRIA 8 Salmon Recovery Council (WRIA) 8, Seattle, WA. <a href="http://psp.wa.gov/">http://psp.wa.gov/</a>	<i>Not Collected at Closure</i>
Priority in Recovery Plan	This reach is identified in the WRIA 8 Chinook Conservation Plan as a Tier 1-Core Chinook Use N214 listed in the WRIA 8 Chinook Conservation Plan. The overall technical hypothesis of N214 is to reduce fine sediment inputs, add LWD, restore riparian conditions, and reduce channel confinement. N214 calls out the proposed project area specifically, stating, "Restoration is needed throughout Friendly Village." Chinook habitat-limiting factors identified in Chapter 3: WRIA 8 Chinook Recovery Plan	<i>Not Collected at Closure</i>
Type Of Monitoring (C.0.d.1)	<input type="checkbox"/> Implementation Monitoring <input checked="" type="checkbox"/> None	<input type="checkbox"/> Implementation Monitoring <input checked="" type="checkbox"/> None
Monitoring Location (C.0.d.2)	<input checked="" type="checkbox"/> No monitoring completed <input type="checkbox"/> Downstream <input type="checkbox"/> On-site	<input checked="" type="checkbox"/> No monitoring completed <input type="checkbox"/> Downstream <input type="checkbox"/> On-site

## Final Report, Project 16-1215

☐ Onsite  
☐ Upslope  
☐ Upstream

☐ Onsite  
☐ Upslope  
☐ Upstream

### Instream Habitat Project

Total Miles Of Instream Habitat Treated (C.4.b)	0.06	0.07
<b>Note:</b> Based on measurement the length of stream bank created at each scallop we created 0.06 miles of additional off channel habitat.		

#### Channel reconfiguration and connectivity (C.4.c.1)

Total cost for Channel reconfiguration and connectivity	\$94,256	<i>Not Collected at Closure</i>
Type of change to channel configuration and connectivity (C.4.c.2)	Channel Bed Restored Creation of Instream Pools ✓ Creation/Connection to Off-Channel Habitat Levee removal/Alteration Meanders Added None <b>Note:</b> Connecting stream to floodplain terraces + off channel rearing and refuge pockets.	Channel Bed Restored Creation of Instream Pools ✓ Creation/Connection to Off-Channel Habitat Levee removal/Alteration Meanders Added None <b>Note:</b> Improved Flood Plain Connectivity and removed foot bridge.

Miles of Stream Treated for channel reconfiguration and connectivity (C.4.c.3)	0.06	0.07
<b>Note:</b> Entire stream reach.		

Miles of Off-Channel Stream Created or Connected (C.4.c.4)	0.13	0.07
<b>Note:</b> Both sides of creek terraces + 7 pockets +6.99 ft/ea (15' lengthed to 21.99') (Right bank = 316.8 feet + 3 pockets = 337.8') + (Left bank = 316.8 feet + 4 pockets = 344.8') = 682.6' = 0.13 mi		

Acres Of Channel/Off-Channel Connected Or Added (C.4.c.5)	0.3	0.1
<b>Note:</b> Aerial imagery area calculation. <b>Note:</b> 228 sqft times 6 scallop 1,338 sqft / # feet in acre = 0.1 acres rounded up to 0.1 acre		

Instream Pools Created/Added (C.4.c.6)	0	0
--	---	---

#### Channel structure placement (C.4.d.1)

## Final Report, Project 16-1215

Total cost for Channel structure placement	\$44,528	Not Collected at Closure
Material Used For Channel Structure (C.4.d.2)	Deflectors/Barbs Flood Fencing Gabions ✓ Individual Logs (Anchored) Individual Logs (Unanchored) ✓ Logs Fastened Together (Logjam) None Other Engineered Structures Rocks/Boulders (Fastened Or Anchored) Rocks/Boulders (Unanchored) ✓ Stumps With Roots Attached (Rootwads) Weirs	Deflectors/Barbs Flood Fencing Gabions ✓ Individual Logs (Anchored) ✓ Individual Logs (Unanchored) ✓ Logs Fastened Together (Logjam) None Other Engineered Structures ✓ Rocks/Boulders (Fastened Or Anchored) Rocks/Boulders (Unanchored) ✓ Stumps With Roots Attached (Rootwads) Weirs
Miles of Stream Treated for channel structure placement (C.4.d.3)	0.06	0.07
Pools Created through channel structure placement (C.4.d.5)	9	9
Number of structures placed in channel (C.4.d.7)	9 <b>Note:</b> Jam = 4 logs w/roots + 2 logs w/o; anchored w/chain to ~14 boulders; + 22 smaller (<=1 ft diam) logs woven in.	9

### Riparian Habitat Project

Total Riparian Miles Streambank Treated (C.5.b.1)	0.12	0.14
Total Riparian Acres Treated (C.5.b.2)	1.0	1.1

#### Planting (C.5.c.1)

Total cost for Planting	\$30,000	Not Collected at Closure
Species Of Plants planted in riparian (C.5.c.2)	Including but not limited to: Willow [salix ssp.], Sitka spruce [Picea sitchensis], red alder [Alnus rubra], bitter cherry [Prunus emarginata], W. red cedar [Thuja plicata], black twinberry [Lonicera involucrata], red elderberry [Sambucus racemosa], Common Names: Spruce, Cedar, Douglas Fir, Alder, Big Leaf Maple, Birch, Red Flowering current, Snow berry, Nine Bark.	
Acres Planted in riparian (C.5.c.3)	1.0	1.1
Miles of streambank planted (C.5.c.4)	0.13	0.14
Average Riparian Width	100	65

#### Unspecified or other riparian habitat project (C.5.k.1)

Total cost for unspecified or other riparian habitat project	Not Collected at Closure	
Acres of Streambank treated (C.5.k.3)	1.0 <b>Note:</b> Adding irrigation to support riparian plant health	1.0 <b>Note:</b> KCHA installed irrigator system to support project.
Miles treated for an unspecified or Other Riparian Habitat Project (C.5.k.2)	0.13	0.13

### Cultural Resources

#### Cultural resources

## Final Report, Project 16-1215

Cultural resource work completed	<i>Collected at Closure</i>		Number
		Acres excavated	1
		Hours of monitoring required	184
		Number of structures documented	0
Total cost for Cultural resources	\$4,950	<i>Not Collected at Closure</i>	
Acres surveyed for cultural resources	1.00	1.10	

### Permits

#### Obtain permits

Total cost to Obtain permits	\$150	<i>Not Collected at Closure</i>	
Number of permits required for implementation of project	2	2	

### Architectural & Engineering

#### Architectural & Engineering (A&E)

Total cost for Architectural & Engineering (A&E)	\$26,083	<i>Not Collected at Closure</i>	
Did A&E costs exceed billed amount (Yes/No)	<i>Collected at Closure</i>	No	

### Agency Indirect Costs

#### Agency Indirect

Total cost for Agency Indirect	<i>Not Collected at Closure</i>		
--------------------------------	---------------------------------	--	--

## Overall Metrics

	Current Agreement	Final
<b>Completion Date</b>		
Projected date of completion	12/31/2020	06/30/2021

### Project Goals

Goals, purpose, and expected benefits (A.17)	This project will implement the 1 acre of riparian planting portion of the project to provide benefits to Chinook salmon. Future phases of addition of alternate funding (2016 PSAR funds) will allow the instream LWD to be implemented.	Project implemented 1.1 Acres of riparian restoration and constructed the instream habitat restoration designs titled "Bear Creek Reach Phase 2" to improve juvenile rearing habitat for ES/ Listed Chinook and other salmonids.
--	---	--

# Final Report, Project 16-1215

## Restoration Costs

Final amounts include a pending bill  
Date of Last Released Billing 01/28/20

	Proposed	Final
<b>Worksite: Friendly Village Phase II worksite (downstream of (#1))</b>		
SPLIT OUT FINAL TOTAL BELOW	\$200,000	\$374,293
Instream Habitat Costs (C.4.a)	\$138,784	\$214,363
Riparian Habitat Costs (C.5.a)	\$30,000	\$47,604
Cultural Resource Costs	\$4,950	\$25,968
Permits Costs	\$150	\$16,114
Architectural & Engineering Costs	\$26,083	\$51,216
Agency Indirect Costs		\$19,028
Difference		\$0

## Billed Summary

Final amounts include a pending bill  
Date of Last Released Billing 01/28/20

Category	Project Agreement		Totals To Date		
	RCO	Total	Expended	Non Reimbursable	Total Billed
Restoration					
Construction	266,298.56	313,297.39	272,279.40	50,797.54	323,076.94
AA&E	51,000.44	60,001.61	45,876.02	5,340.00	51,216.02
<b>Restoration Total</b>	<b>317,299.00</b>	<b>373,299.00</b>	<b>318,155.42</b>	<b>56,137.54</b>	<b>374,292.96</b>
Total	317,299.00	373,299.00	318,155.42	56,137.54	374,292.96

## Sponsor Match

	Proposed	Final
<b>Project Funding</b>		
Federal Funds		
State Funds (A.11)	\$317,299.00	\$301,434.05
Pending Billing - RCO Share Approved	Collected at Closure	\$0.00
Retainage - RCO amount retained	Collected at Closure	\$15,864.95

## Match Details

Match Category	Match Type	Proposed	Final
Other Monetary Funding	Grant - Other		
Amount		\$967.00	\$856.42
Funding Organization			AASF
Grant Program			AASF discretionary funds
Other In-Kind Contributions	Donated Equipment		

Unable to tie Billed match to  
Proposed match



## Final Report, Project 16-1215

Amount	N/A	\$2,473.43
Funding Organization		Adopt A Stream Foundation
Other In-Kind Contributions	Donated Materials	
Amount	\$12,233.00	\$0.00
Funding Organization		
Other In-Kind Contributions	Donated Materials	Unable to tie Billed match i Proposed match.
Amount	N/A	\$4,036.25
Funding Organization		Adopt A Stream Foundation
Other In-Kind Contributions	Donated Materials	Unable to tie Billed match i Proposed match.
Amount	N/A	\$13,540.00
Funding Organization		Duane Desrosier
Other In-Kind Contributions	Donated Materials	Unable to tie Billed match i Proposed match.
Amount	N/A	\$9,000.00
Funding Organization		Terria Jeglum (King County Housing Authority
Other In-Kind Contributions	Donated Services	Unable to tie Billed match i Proposed match.
Amount	N/A	\$8,850.00
Funding Organization		Chinook Engineering
Other In-Kind Contributions	Donated Services	Unable to tie Billed match i Proposed match.
Amount	N/A	\$5,437.50
Funding Organization		Duane Desrosier
Donated Paid Labor	Sponsor Payroll	Unable to tie Billed match i Proposed match.
Amount	N/A	\$10,589.92
Funding Organization		Adopt A Stream Foundation
Donated Paid Labor	Sponsor Payroll	Unable to tie Billed match i Proposed match.
Amount	N/A	(\$10,097.98)
Funding Organization		Adopt A Stream Foundation
Donated Unpaid Labor	Donated General Labor	

## Final Report, Project 16-1215

## Final Report, Project 16-1215

Amount	N/A	\$1,278.00
Funding Organization		Emma Atkinson
Number of Hours	Collected at Closure	71.00
Valuation Method	Collected at Closure	RCO Standard Labor Rate
Donated Unpaid Labor	Donated General Labor	Unable to tie Billed match to Proposed match.
Amount	N/A	\$1,242.00
Funding Organization		Megan Charbonneau
Number of Hours	Collected at Closure	69.00
Valuation Method	Collected at Closure	RCO Standard Labor Rate
Donated Unpaid Labor	Donated General Labor	Unable to tie Billed match to Proposed match.
Amount	N/A	\$1,953.00
Funding Organization		Nicole Vandeputte
Number of Hours	Collected at Closure	108.50
Valuation Method	Collected at Closure	RCO Standard Labor Rate
Donated Unpaid Labor	Donated General Labor	Unable to tie Billed match to Proposed match.
Amount	N/A	\$1,080.00
Funding Organization		Nina Flack
Number of Hours	Collected at Closure	60.00
Valuation Method	Collected at Closure	RCO Standard Labor Rate
Donated Unpaid Labor	Donated General Labor	Unable to tie Billed match to Proposed match.
Amount	N/A	\$1,458.00
Funding Organization		Victoria Kalmer
Number of Hours	Collected at Closure	81.00
Valuation Method	Collected at Closure	RCO Standard Labor Rate
Donated Unpaid Labor	Donated Skilled Labor	Unable to tie Billed match to Proposed match.
Amount	N/A	\$69.84
Funding Organization		A. Abramovich
Number of Hours	Collected at Closure	3.00
Valuation Method	Collected at Closure	Volunteer's Current Profession ESD Rate
Donated Unpaid Labor	Donated Skilled Labor	Unable to tie Billed match to Proposed match.

## Final Report, Project 16-1215

Amount	N/A	\$2,531.10
Funding Organization		J. Ucciferri
Number of Hours	Collected at Closure	97.50
Valuation Method	Collected at Closure	Volunteer's Current Profession ESD Rate

Donated Unpaid Labor      Donated Skilled Labor      Unable to tie Billed match to Proposed match.

Amount	N/A	\$83.48
Funding Organization		T. Murdoch
Number of Hours	Collected at Closure	2.00
Valuation Method	Collected at Closure	Volunteer's Current Profession ESD Rate

Donated Unpaid Labor      Donated Skilled Labor      Unable to tie Billed match to Proposed match.

Amount	N/A	\$2,235.00
Funding Organization		W. Rung
Number of Hours	Collected at Closure	62.50
Valuation Method	Collected at Closure	Volunteer's Current Profession ESD Rate

Project Funding Total

Sponsor Match Total

Project Total

Total Billed

Difference

\$374,292.96

## Final Report, Project 16-1215

### Attachments

PHOTOS (JPG, GIF)  
Photos (JPG, GIF)

# 485218   # 485219   # 485220   # 486584   # 486585

#### PROJECT DOCUMENTS AND PHOTOS

Project Documents and Photos

File Type	Attach Date	Attachment Type	Title	Person	File Name, Number Associations	Sh
	10/06/2021	Photo	20210910_094509.jpg	WalterR	20210910_094509.jpg, 486586 Final Report, 10/27/2021, Accepted	▼
	10/06/2021	Photo	20210910_094701.jpg	WalterR	20210910_094701.jpg, 486585 Final Report, 10/27/2021, Accepted	▼
	10/06/2021	Photo	20210910_094517.jpg	WalterR	20210910_094517.jpg, 486584 Final Report, 10/27/2021, Accepted	▼
	09/10/2021	Photo	riparian planting 3.jpg	ElizabethB	20210910_094517.jpg, 485220 Final Report, 10/27/2021, Accepted	▼
	09/10/2021	Photo	riparian planting 2.jpg	ElizabethB	20210910_094701.jpg, 485219 Final Report, 10/27/2021, Accepted	▼
	09/10/2021	Photo	riparian planting.jpg	ElizabethB	20210910_094509.jpg, 485218 Final Report, 10/27/2021, Accepted	▼
	08/13/2021	Final project report	Final Report, 16-1215 (accepted 08/13/21 15:06:53)	ElizabethB	Accepted Final Report 22145 for project 16-1215.pdf, 483378 Final Report, 10/27/2021, Accepted	▼
	08/13/2021	Stewardship plan	Stewardship plan.docx	WalterR	Stewardship plan.docx, 483374 Final Report, 10/27/2021, Accepted	▼

### Certify & Submit

#### Status History

Report Status	Date	User	Note
Accepted	10/27/2021	Elizabeth Butler	Thank you!
Submitted	10/20/2021	Walter Rung	
Returned	09/08/2021	Elizabeth Butler	Returning, since there is another bill that has come in~
Accepted	08/13/2021	Elizabeth Butler	Thank you Walt~ Appreciate your time on this! with gratitude, Elizabeth
Submitted	08/13/2021	Walter Rung	
Draft	05/20/2021	Elizabeth Butler	

---

PROJECT: 16-1215 REST, BEAR CREEK REACH 6 - PHASE II CONSTRUCTIONSponsor: [Adopt A Stream Foundation](#) Program: Puget Sound Acq. & Restoration Status: ActiveProject Start Date: 01/20/2018 Agreement End Date: 06/30/2021

---

PROPERTY: Friendly Village Mobile Home Park (1: Friendly Village Phase II worksite (downstream of))

---

## Property Basics

Acquisition ☐ Restoration ☒

## Property Location

**Property Name** Friendly Village Mobile Home Park  
**Property Address (optional)** 18425 NE 95th St, Redmond, WA 98052  
**City**  
**State** **Zip**

**Property Description** The Bear Creek Reach 6 Restoration – Phase II project restores degraded habitat along 330 linear feet of stream that flows through the Friendly Village mobile home park.  
**Associated Worksite** Friendly Village Phase II worksite (downs

## Landowner

**Landowner Name** King County Housing Authority  
**Address (optional)** King County Housing Authority now owns property  
**City**  
**State** **Zip**  
**Landowner Type** Private

## Control and Tenure

**Instrument Type** Landowner Agreement  
**Timing** Proposed  
**Term Type** Fixed # of years  
**# Yrs** 10  
**Expiration Date** 12/31/2031  
**Note**

## Parcel Numbers

County Name	Parcel Number	Mapped	Notes (optional)
No parcels			

## Recording Numbers

Instrument Type	Recording Number	Notes
No recordings		

## Sponsor Clarification

KCHA owns property NOT Matt Marcus

☒ The above information is correct and complete

## RCO Notes


Updated landowner details...

☒ Property data verified by RCO Staff

# Property Report: Friendly Village Mobile Home Park (Worksite #1: Friendly Village Phase II worksite Attachments

PHOTOS (JPG, GIF)  
Photos (JPG, GIF)

## PROJECT DOCUMENTS AND PHOTOS Project Documents and Photos

File Type	Attach Date	Attachment Type	Title	Person	File Name, Number Associations	Shared
	07/28/2016	SRFB Review Panel Comment Form	Bear Creek Reach 6 Comment Form	JoshL	Bear Creek Reach 6 Comment Form.docx, 274050 Property: Friendly Village Mobile Home Park	✓