

## PROJECT: 16-1834 ACQ, BARNUM POINT WEST TRACT ACQUISITION

Sponsor: Island County of Program: WWRP - Water Access Status: Active  
Project Start Date: 02/01/2018 Agreement End Date: 06/30/2022

Progress Report Status: Accepted 12/08/2021

### Report Period

From 05/04/2021 To 12/31/2021

### Questions

#1: Describe the work accomplished during this reporting period.

Worked with RCO grant manager and Island County to amend the grant to include interpretive panels.  
Also worked with the artist to get the panels completed before the deadline.

#2: Are there any significant challenges that might hinder progress or keep you from meeting your project milestones? If so, please tell us about them.

No

#3: Tell us about work planned for the next reporting period.

Completion of survey and interpretive panels.

#4: Do you anticipate you will need to request a modification to your project agreement in the next six months (time extension, cost change, scope change, etc.)? If yes, please explain:

No

#5: If not identified in the milestones, provide property name(s) and closing date(s) for property acquired, but not yet billed to RCO.

n/a

### Milestones

Milestone	Target Date	Completed	Delayed	New Target Date	Progress/Reason for Delay
Annual Project Billing Due	02/28/2022	<input type="checkbox"/>	<input checked="" type="checkbox"/>	02/28/2022	Only a small amount of staff time incurred - no other costs.
Survey Complete	03/15/2022	<input type="checkbox"/>	<input checked="" type="checkbox"/>	03/15/2022	Waiting to determine if additional acquisitions were possible.
Other <i>Signage complete</i>	05/15/2022	<input type="checkbox"/>	<input checked="" type="checkbox"/>	05/15/2022	Amendment processed for interpretive panels
Acquisition Closing	05/31/2022	<input type="checkbox"/>	<input checked="" type="checkbox"/>	05/31/2022	No additional acquisitions planned.
Final Report Due	06/15/2022	<input type="checkbox"/>	<input type="checkbox"/>		
Final Billing Due	06/15/2022	<input type="checkbox"/>	<input type="checkbox"/>		
Agreement End Date <i>RCFB approved time extension via Resolution 2021-05</i>	06/30/2022	<input type="checkbox"/>	<input type="checkbox"/>		Need amendment to change

### Special Conditions

Special Condition #1: Cultural Resources-Survey Required

Section 8 of this agreement requires compliance with Executive Order 05-05 and/or Section 106 of the National Historic Preservation Act. RCO has completed the initial consultation for this project and a cultural resources survey is required. The Sponsor must submit to RCO the survey and receive from RCO a Notice to Proceed before any ground disturbing activities can begin. Construction started without a Notice to Proceed will be considered a breach of contract. In the event that archaeological or historic materials are discovered while conducting ground disturbing activities, work in the immediate vicinity must stop and the Sponsor must ensure compliance with the provisions found in Section 8 of this agreement.

## Progress Report, Project 16-1834

### Permits

Permits and Reviews	Issuing Organization	Applied Date	Received Date	Expiration Date	Permit #
Archeological & Cultural Resources (EO 05-05)	DAHP				RCO Approval
Clear & Grade Permit	City/County	09/20/2018	09/20/2018	09/20/2020	18-1413

**Note:** n/a - RCO written approval to proceed received July 13, 2018

### Attachments

PHOTOS (JPG, GIF)  
Photos (JPG, GIF)

#### PROJECT DOCUMENTS AND PHOTOS

Project Documents and Photos

File Type	Attach Date	Attachment Type	Title	Person	File Name, Number Associations	Shared
No attachments match filter criteria						

### Certify & Submit

#### Status History

Report Status	Date	User	Note
Accepted	12/08/2021	Karl Jacobs	Thanks Ryan!
Submitted	12/08/2021	Ryan Elting	Thanks Karl and Allison!
Draft	12/08/2021	Ryan Elting	