

PROJECT: 19-1613 REST, MILL CREEK FISH PASSAGE - DIVISION TO ROOSEVELT

Sponsor: Tri-State Steelheaders Inc Program: FBRB Watershed Pathway Status: Active
Project Start Date: 07/01/2019 Agreement End Date: 06/30/2023

Progress Report Status: Accepted 07/01/2022

Report Period

From 03/01/2022 To 06/30/2022

Questions

#1: Describe the work accomplished during this reporting period.

Contracts completed with the construction firm, for engineering construction supervision, and for prefabrication of roughness panels. Started prefabrication of panels. Pre-construction work agreement and access negotiations. Mobilized for construction but delayed the start of work because of high flows in stream.

#2: Are there any significant challenges that might hinder progress or keep you from meeting your project milestones? If so, please tell us about them.

No

#3: Tell us about work planned for the next reporting period.

We plan to complete construction on this phase by October.

#4: Do you anticipate you will need to request a modification to your project agreement in the next six months (time extension, cost change, scope change, etc.)? If yes, please explain:

Yes

The original scope of this project was to complete 2,100 feet of channel. Due to increased costs, we can only afford to build about 1,200 feet, so will need a scope reduction. We may want to wait on the scope change request until we understand how the construction delay will add to costs, which may further impact the scope.

Milestones

Milestone	Target Date	Completed	Delayed	New Target Date	Progress/Reason for Delay
Restoration Started	07/05/2022	☐	☒	07/05/2022	High Stream flows preventing in channel work,
Restoration Complete	11/01/2022	☐	☐		
Progress Report Due	12/31/2022	☐	☐		
Other	04/01/2023	☐	☐		
<i>as-built drawings submitted to RCO</i>					
RCO Final Inspection	05/01/2023	☐	☐		
Agreement End Date	06/30/2023	☐	☐		
	<i>Need amendment to change</i>				
Final Report Due	09/30/2023	☐	☐		
Final Billing Due	09/30/2023	☐	☐		

Special Conditions

Archaeological, Historic, and Cultural Resource Consultation

This agreement requires compliance with Executive Order 05-05 and/or Section 106 of the National Historic Preservation Act. No ground disturbing activities may be initiated until the sponsor has received notice from RCO that the appropriate cultural resource review process has been completed. Construction started without a Notice to Proceed from RCO staff will be considered a breach of contract.

Design Deliverables and Review

Final design documents, following the Brian Abbott Fish Barrier Removal Board (BAFBRB) Manual #22, Appendix C-3 requirements, must be reviewed and approved by the WDFW habitat biologist and RCO staff prior to advancing to construction. Allow 30 days for each review. The RCO will only reimburse for construction expenditures following approval of final designs.

Progress Report, Project 19-1613

Permits

Permits and Reviews	Issuing Organization	Applied Date	Received Date	Expiration Date	Permit #
Dredge/Fill Permit [Section 10/404 or 404]	Army Corps of Eng.	01/22/2021	06/10/2021	03/18/2023	NWS-2021-87
Endangered Species Act Compliance [ESA]	US Fish & Wildlife	01/22/2021	06/10/2021	03/18/2023	NWS-2021-87
Hydraulics Project Approval [HPA]	Dept of Fish & Wildlife	05/04/2021	06/07/2021	10/15/2025	2021-1-79+01
Other Required Permits		01/22/2021	06/10/2021	03/18/2023	NWS-2021-87
Note: Section 408 permission from Corps of Engineers					

Permit Questions

#1: Any additional mitigation requirements? If so, please describe.
No

#2: Are there any additional permits required? If so, please describe.
No

#3: Tell us about your progress with securing your permits or ESA consultation.
ESA consultation occurred during the Corps permitting process

Attachments

PHOTOS (JPG, GIF)
Photos (JPG, GIF)

PROJECT DOCUMENTS AND PHOTOS
Project Documents and Photos

File Type	Attach Date	Attachment Type	Title	Person	File Name, Number Associations	Shared
No attachments match filter criteria						

Certify & Submit

Status History

Report Status	Date	User	Note
Accepted	07/01/2022	Alice Rubin	I'm on board with waiting to reduce the scope until later. I encourage you to complete as much as the budget allows. Alice
Submitted	06/27/2022	Brian Burns	
Draft	06/16/2022	Morgan Morris	