

### PROJECT: 20-1090 REST, SKOOKUM CREEK RM 6.5 PLANNING

Sponsor: South Puget Sound SEG Program: Salmon Federal Projects Status: Active

Project Start Date: 09/16/2020 Agreement End Date: 09/30/2023

Progress Report Status: Accepted 02/10/2023

Report Period

From 09/01/2022 To 01/31/2023

## **Questions**

#1: Describe the work accomplished during this reporting period.

SPSSEG and Waterfall Engineering communicated with Mason County regarding the FEMA No-Rise requirements. Several emails were sent over a period of months to try and find out the County's procedure. The County's contact on this matter indicated that the no-rise model would not be required because the project site is not within a floodway.

The engineer provide updated model results for the 2 year and 10 year flow events to respond to the request from the review panel and these were submitted via email to the grant manager.

#2: Are there any significant challenges that might hinder progress or keep you from meeting your project milestones? If so, please tell us about them.

Yes

The project timeline is behind the original milestones. Design revisions needed to reduce project risk and to meet permit requirements took more time than anticipated. Communications with the County pertaining to the FEMA requirements also took more time than anticipated. The overall project may need a time extension and individual milestones will be pushed back to some degree.

#3: Tell us about work planned for the next reporting period.

Once the Review Panel approves the designs based on the materials submitted to them, permit applications will be completed and submitted; planning for project bidding will begin; potentially, site preparation within planting areas may begin.

#4: Do you anticipate you will need to request a modification to your project agreement in the next six months (time extension, cost change, scope change, etc.)? If yes, please explain:

Yes

Potentially, a time extension may be necessary. A scope or cost amendment may be required in the future depending on how much the project bid is going to be.

Page 1 of 3 02/10/2023

# **Progress Report, Project 20-1090**

#### **Milestones**

Milestone	Target Date	Completed	Delayed	New Target Date	Progress/Reason for Delay
Applied for Permits	11/30/2022		✓	03/15/2023	The designs have not been approved by the Review Panel. Once approval is given, permits applications will be completed.
Permits Complete	03/31/2023		<b>√</b>	12/01/2023	It is difficult to predict how ling the agencies will take in issuing permits.
Bid Awarded/Contractor Hired	06/01/2023				
Landowner Agreement to RCO	06/01/2023				
Progress Report Due	06/30/2023				
Restoration Started	07/15/2023				
Final Report Due	09/30/2023				
Agreement End Date	09/30/2023 Need amendr	nent to change			
Final Billing Due	09/30/2023				
Restoration Complete	09/30/2023				
RCO Final Inspection	09/30/2023				

#### **Special Conditions**

#### Special Condition #1: Cultural Resources: State Agency Lead

The terms of this agreement require compliance with Executive Order (EO) 05-05 and/or Section 106 of the National Historic Preservation Act. Since state agency sponsors have the authority to act as lead for ensuring compliance with such requirements, RCO has not initiated review or consultation for this project. Prior to initiating any ground disturbing activities or demolition of structures, the Sponsor must submit to RCO evidence of completion of the appropriate cultural resource review in compliance with EO 05-05, Section 106 or other applicable regulations. RCO will withhold reimbursement of development or restoration expenditures until this requirement is met. For acquisition projects, final payment will be withheld until evidence of cultural resources review is provided. In the event that archaeological materials or human remains are discovered within the project area, work in the immediate vicinity must stop, and the Sponsor must ensure compliance with the provisions found in this agreement and under state and federal law.

#### Special Condition #2: Final Design Review

The review panel will review final designs before moving to construction. Modeling included in final design process will include HEC RAS 2D modeling of proposed conditions to assess predicted floodplain connectivity between station 5+00 and station 14+00.

#### **Permits**

Permits and Reviews	Issuing Organization	Applied Date	Received Date	Expiration Date	Permit #
Cultural Assessment [Section 106]	DAHP				
Dredge/Fill Permit [Section 10/404 or 404]	Army Corps of Eng.				
Hydraulics Project Approval [HPA]	Dept of Fish & Wildlife				

## **Permit Questions**

#1: Any additional mitigation requirements? If so, please describe.

No

#2: Are there any additional permits required? If so, please describe.

No

#3: Did you use the federal permit streamlining process (Limit 8)? If yes, please attach your Limit 8 Self Certification Form.

No

#4: Tell us about your progress with securing your permits or ESA consultation.

None yet

Page 2 of 3 02/10/2023

# **Progress Report, Project 20-1090**

**Shared** 

# **Attachments**

PHOTOS (JPG, GIF) Photos (JPG, GIF)

### PROJECT DOCUMENTS AND PHOTOS

Project Documents and Photos

File Attach

File Name, Number **Attachment Type** Title Person **Associations** Type Date

No attachments match filter criteria

# **Certify & Submit**

Status History			
Report Status	Date	User	Note
Accepted	02/10/2023	David Caudill	Hi Brian. Thanks for the report. We changed the project milestones for permits to be completed by 12/23 which is outside the projects timeline as it sits. And in your report you state you may need a time extension. Unless you think those permits might be in hand before June/July we should probably just go ahead and do a time extension. Let me know if you think that is how it is going to go and if you want to get the time extension in place. Talk with you soon Brian. Dave
Submitted	02/09/2023	Brian Combs	
Draft	02/09/2023	Brian Combs	

02/10/2023 Page 3 of 3