

## PROJECT: 22-1190 REST, SEAWEST GRANSTON (MIDDLE BEAR) NATURAL AREA REST.

Sponsor: King Co Water & Land Res Program: Salmon Federal Projects Status: Active

Project Start Date: 09/22/2022 Agreement End Date: 09/18/2024

Progress Report Status: Accepted 05/04/2023

### Report Period

From 09/22/2022 To 03/31/2023

### Questions

#1: Describe the work accomplished during this reporting period.

Site preparation (mowing, survey), property owner outreach, installation and monitoring of "habitat pickets", purchase of plants, installation of first phase planting, installation of streambank mulch, project management.

#2: Are there any significant challenges that might hinder progress or keep you from meeting your project milestones? If so, please tell us about them.

Yes

A property owner has added criteria for planting on their property that may reduce the acreage of the initial planting. However, we expect to plant other riparian areas on the project site to make up for the lost acreage.

#3: Tell us about work planned for the next reporting period.

Completion of the initial planting, monitoring of habitat pickets, preparation for the second round of planting.

#4: Do you anticipate you will need to request a modification to your project agreement in the next six months (time extension, cost change, scope change, etc.)? If yes, please explain:

No

### Metrics Setup

#### Restoration Activities During Period

Yes **We have measurable Restoration progress to report for the selected period.**

✓ Worksite #1: Middle Bear Creek Natural Area, adjacent easement

# Progress Report, Project 22-1190

## Restoration Metrics

Current Agreement

Progress To Date  
(from project start)

### Worksite: Middle Bear Creek Natural Area, adjacent easement (#1)

Miles of Stream and/or Shoreline Treated or Protected (C.0.b)	0.45	0.45
<b>Riparian Habitat Project</b>		
Total Riparian Miles Streambank Treated (C.5.b.1)	0.45	0.45
Total Riparian Acres Treated (C.5.b.2)	10.5	9.0
<b>Planting (C.5.c.1)</b>		
Acres Planted in riparian (C.5.c.3)	10.5	9.0
Miles of streambank planted (C.5.c.4)	0.45	0.45

## Milestones

Milestone	Target Date	Completed	Delayed	New Target Date	Progress/Reason for Delay
Progress Report Due	09/18/2023	<input type="checkbox"/>	<input type="checkbox"/>		
Final Design to RCO	01/01/2024	<input type="checkbox"/>	<input type="checkbox"/>		
Cultural Resources	03/31/2024	<input type="checkbox"/>	<input type="checkbox"/>		
<i>No additional cultural resources work is required for this scope of work, project may proceed in accordance with RCO's Inadvertent Discovery Plan with the identified avoidance area. Any changes or additions to project actions will require cultural resourc</i>					
Restoration Complete	03/31/2024	<input type="checkbox"/>	<input type="checkbox"/>		
Progress Report Due	03/31/2024	<input type="checkbox"/>	<input type="checkbox"/>		
RCO Final Inspection	06/01/2024	<input type="checkbox"/>	<input type="checkbox"/>		
Funding Acknowl Sign Posted	06/01/2024	<input type="checkbox"/>	<input type="checkbox"/>		
Stewardship Plan to RCO	06/01/2024	<input type="checkbox"/>	<input type="checkbox"/>		
Other	06/01/2024	<input type="checkbox"/>	<input type="checkbox"/>		
<i>As-built drawings provided to RCO is completed project differs from final design</i>					
Final Report Due	09/01/2024	<input type="checkbox"/>	<input type="checkbox"/>		
Agreement End Date	09/18/2024	<input type="checkbox"/>	<input type="checkbox"/>		
<i>All expenditures must be prior to this date</i>					
Final Billing Due	12/18/2024	<input type="checkbox"/>	<input type="checkbox"/>		
<i>You have up to 90 days from Agreement End Date to submit final invoice</i>					

## Special Conditions

# Progress Report, Project 22-1190

## Permits

Permits and Reviews	Issuing Organization	Applied Date	Received Date	Expiration Date	Permit #
Hydraulics Project Approval [HPA]	Dept of Fish & Wildlife	08/01/2022	08/19/2022	04/18/2027	2022-4-511+01

## Permit Questions

#1: Any additional mitigation requirements? If so, please describe.

No

#2: Are there any additional permits required? If so, please describe.

Yes

King County Flood Hazard Certification

#3: Did you use the federal permit streamlining process (Limit 8)? If yes, please attach your Limit 8 Self Certification Form.

No

#4: Tell us about your progress with securing your permits or ESA consultation.

Permits were issued quickly and easily.

## Attachments

### PHOTOS (JPG, GIF)

Photos (JPG, GIF)



# 558777

# 558778

### PROJECT DOCUMENTS AND PHOTOS

Project Documents and Photos

File Type	Attach Date	Attachment Type	Title	Person	File Name, Number Associations	Shared
	04/20/2023	Final design	SGPlantingPlan1-23-23.pdf	WilliamO	SGPlantingPlan1-23-23.pdf, 558784 Progress Report, 05/04/2023, Accepted	✓
	04/20/2023	Project plan document	Picket Install Fig 080322.pdf	WilliamO	Picket Install Fig 080322.pdf, 558783 Progress Report, 05/04/2023, Accepted	✓
	04/20/2023	Project plan document	Picket As Built.pdf	WilliamO	Picket As Built.pdf, 558782 Progress Report, 05/04/2023, Accepted	✓
	04/20/2023	Permit	HPA 2022-4-511+01 for APP ID 28947.pdf	WilliamO	HPA 2022-4-511+01 for APP ID 28947.pdf, 558780 Progress Report, 05/04/2023, Accepted	✓
	04/20/2023	Permit	2020_0708_Middle_Bear_Creek_Seawest_Gages_Part	WilliamO	2020_0708_Middle_Bear_Creek_Sea... 558779 Progress Report, 05/04/2023, Accepted	✓
	04/20/2023	Photo	Pickets7.jpg	WilliamO	Pickets7.jpg, 558778 Progress Report, 05/04/2023, Accepted	✓
	04/20/2023	Photo	Pickets3.jpg	WilliamO	Pickets3.jpg, 558777 Progress Report, 05/04/2023, Accepted	✓

# Progress Report, Project 22-1190

## Certify & Submit

### Status History

Report Status	Date	User	Note
Accepted	05/04/2023	Ameé Bahr	Your next report is due at the end of September.
Submitted	05/01/2023	Denise Di Santo	Our apologies for the late submittal.
Draft	04/17/2023	Denise Di Santo	