

## PROJECT: 19-1632 PLAN, GEORGE DAVIS CREEK FISH PASSAGE DESIGN (KING CO)

Sponsor: Sammamish City of Program: FBRB Coordinated Pathway Status: Active  
Project Start Date: 07/01/2019 Agreement End Date: 12/31/2024

Progress Report Status: Accepted 05/29/2023

### Report Period

From 10/01/2022 To 04/30/2023

### Questions

#1: Describe the work accomplished during this reporting period.

Continued efforts to resolve property right acquisition.

Sponsor and consulting team responding to Technical Review Team ("TRT") desire to revisit fundamental design assumptions including bed material gradation, bankful width, roughness elements, and general stream morphology. Result is a shift toward step-pool morphology and a more dynamic approach to creating roughness.

To support these efforts, consultants developed physical model of stream to simulate design options and conditions for TRT review.

#2: Are there any significant challenges that might hinder progress or keep you from meeting your project milestones? If so, please tell us about them.

Yes

Finalize acquisition of property right from adjacent property owners. While this effort is largely concluded, the schedule for the final steps is in part dependent on other parties' actions and is therefore has the potential to impact our ability to meet project milestones.

#3: Tell us about work planned for the next reporting period.

Complete design and develop offer packages for temporary construction easements needed for project.

#4: Do you anticipate you will need to request a modification to your project agreement in the next six months (time extension, cost change, scope change, etc.)? If yes, please explain:

No

## Progress Report, Project 19-1632

### Milestones

Milestone	Target Date	Completed	Delayed	New Target Date	Progress/Reason for Delay
Other <i>Update on the Court date. Timeframe for resolving realignment.</i>	10/01/2023	<input type="checkbox"/>	<input type="checkbox"/>		
Progress Report Due	10/09/2023	<input type="checkbox"/>	<input type="checkbox"/>		
Other <i>BAFBRB WDFW approves proceeding to final design contingent on the outcome of litigation and Board discussion.</i>	11/01/2023	<input type="checkbox"/>	<input type="checkbox"/>		
Annual Project Billing Due	11/12/2023	<input type="checkbox"/>	<input type="checkbox"/>		
Applied for Permits <i>PAUE, SEPA, HPA</i>	01/31/2024	<input type="checkbox"/>	<input type="checkbox"/>		
Other <i>Landowner Acknowledgement Form from Starkey</i>	04/01/2024	<input type="checkbox"/>	<input type="checkbox"/>		
Other <i>Landowner Certification Forms for properties within the restoration project area.</i>	04/01/2024	<input type="checkbox"/>	<input type="checkbox"/>		
Progress Report Due	05/31/2024	<input type="checkbox"/>	<input type="checkbox"/>		
Permits Complete	08/30/2024	<input type="checkbox"/>	<input type="checkbox"/>		
Special Conditions Met <i>WDFW FBRB Reviews and Approves Final Design</i>	09/01/2024	<input type="checkbox"/>	<input type="checkbox"/>		
Final Design to RCO <i>Provide Final Design deliverables as described in RCO Manual 22, Appendix C-3 to WDFW FBRB Technical Review Team Lead.</i>	11/01/2024	<input type="checkbox"/>	<input type="checkbox"/>		
Agreement End Date <i>PROJECT CLOSING. All expenditures must be prior to this date.</i>	12/31/2024	<input type="checkbox"/>	<input type="checkbox"/>		Need amendment to change
Final Report Due <i>Drafted in PRISM (when project is complete and final invoice is submitted).</i>	02/28/2025	<input type="checkbox"/>	<input type="checkbox"/>		
Final Billing Due	02/28/2025	<input type="checkbox"/>	<input type="checkbox"/>		

### Special Conditions

#### Archaeological, Historic, and Cultural Resource Consultation

This agreement requires compliance with Executive Order 05-05 and/or Section 106 of the National Historic Preservation Act. No ground disturbing activities may be initiated until the sponsor has received notice from RCO that the appropriate cultural resource review process has been completed.

#### WDFW Design Review

Preliminary and Final designs completed to Manual 22 Appendix C specifications must be submitted to RCO and WDFW approved by WDFW's FBRB Technical Review Team Lead. Allow up to 30 days for review.

## Progress Report, Project 19-1632

### Permits

Permits and Reviews	Issuing Organization	Applied Date	Received Date	Expiration Date	Permit #
Archeological & Cultural Resources (EO 05-05)	DAHP	06/04/2020			NWS-2020-594
		<b>Note:</b> If ground disturbing activities are proposed before the Corps permit is initiated. Submitted with the JARPA.			
Clear & Grade Permit	City/County				
		<b>Note:</b> Project will submit for permit once construction timelines can be anticipated.			
Cultural Assessment [Section 106]	DAHP	06/04/2020			
		<b>Note:</b> Cultural resources survey attached, 3/14/2022.			
Hydraulics Project Approval [HPA]	Dept of Fish & Wildlife				
		<b>Note:</b> Project will submit for permit once construction timelines can be anticipated.			
Nationwide Permit	Army Corps of Eng.	06/04/2020		06/21/2022	NWS-2020-594
		<b>Note:</b> Project completed one round of permit review. Planning to update and obtain permit after 90% plans are complete.			
		Received COE permit June 21, 2022. Anticipating permit modifications may be necessary to accommodate potential design changes			
SEPA	Local or State				
		<b>Note:</b> Project anticipated to be exempt from SEPA. Project will submit for exemption once construction timelines can be anticipated.			

### Attachments

PHOTOS (JPG, GIF)

Photos (JPG, GIF)

#### PROJECT DOCUMENTS AND PHOTOS

Project Documents and Photos

File Type	Attach Date	Attachment Type	Title	Person	File Name, Number Associations	Shared
No attachments match filter criteria						

### Certify & Submit

#### Status History

Report Status	Date	User	Note
Accepted	05/29/2023	David Caudill	Thanks Tobey. Sounds as though things are moving along again. Good luck getting it to the finish line. Dave
Submitted	05/01/2023	Toby Coenen	
Draft	05/01/2023	Toby Coenen	