

## PROJECT: 20-1090 REST, SKOOKUM CREEK RM 6.5 RESTORATION

Sponsor: South Puget Sound SEG Program: Salmon Federal Projects Status: Active

Project Start Date: 09/16/2020 Agreement End Date: 09/30/2023

Progress Report Status: Accepted 07/28/2023

### Report Period

From 02/01/2023 To 06/30/2023

### Questions

#1: Describe the work accomplished during this reporting period.

Permit application forms have been started; the wetland delineation field survey and report are nearing completion.

Communications with the landowner (Squaxin Island Tribe) regarding final design elements have been ongoing and there has been agreement on the design.

#2: Are there any significant challenges that might hinder progress or keep you from meeting your project milestones? If so, please tell us about them.

Yes

The project cannot be completed by the current end date because permits will not be obtained within the 2023 work window. It is anticipated the in-stream work can be completed during the 2024 work window. A time extension request is being submitted.

#3: Tell us about work planned for the next reporting period.

Permit applications will be submitted.

#4: Do you anticipate you will need to request a modification to your project agreement in the next six months (time extension, cost change, scope change, etc.)? If yes, please explain:

Yes

A time extension request is being submitted.

## Progress Report, Project 20-1090

### Milestones

Milestone	Target Date	Completed	Delayed	New Target Date	Progress/Reason for Delay
Bid Awarded/Contractor Hired	07/01/2023	<input type="checkbox"/>	✓	07/01/2023	This task is dependant on having permits on file, or with a known timeline. This task is requested to be alignend with construction work proposed for the 2024 freshwater work window.
Applied for Permits	08/15/2023	<input type="checkbox"/>	✓	08/15/2023	Stakeholder agreement on elements of the final design was delayed; County FEMA process was not clearly defined.
Agreement End Date	09/30/2023 Need amendment to change	<input type="checkbox"/>	✓	12/31/2024	Newly proposed milestone due to delays with other tasks.
Landowner Agreement to RCO	12/31/2023	<input type="checkbox"/>	✓	12/31/2023	This task was not necessary for work compelted to date. The new proposed date allows ample time to meet the proposed construction timelines.
Permits Complete	07/01/2024	<input type="checkbox"/>	✓	07/01/2024	Newly proposed milestone due to delays with other tasks.
Restoration Started	07/15/2024	<input type="checkbox"/>	✓	07/15/2024	Newly proposed milestone due to delays in design, stakeholder agreement, and permit processes.
RCO Final Inspection	09/30/2024	<input type="checkbox"/>	✓	09/30/2024	Newly proposed milestone due to delays with other tasks.
Final Report Due	12/31/2024	<input type="checkbox"/>	✓	12/31/2024	Newly proposed milestone due to delays with other tasks.
Restoration Complete	12/31/2024	<input type="checkbox"/>	✓	12/31/2024	Newly proposed milestone due to delays with other tasks.
Final Billing Due	02/28/2025	<input type="checkbox"/>	✓	02/28/2025	Newly proposed milestone due to delays with other tasks.

### Special Conditions

#### Special Condition #1: Cultural Resources: State Agency Lead

The terms of this agreement require compliance with Executive Order (EO) 05-05 and/or Section 106 of the National Historic Preservation Act. Since state agency sponsors have the authority to act as lead for ensuring compliance with such requirements, RCO has not initiated review or consultation for this project. Prior to initiating any ground disturbing activities or demolition of structures, the Sponsor must submit to RCO evidence of completion of the appropriate cultural resource review in compliance with EO 05-05, Section 106 or other applicable regulations. RCO will withhold reimbursement of development or restoration expenditures until this requirement is met. For acquisition projects, final payment will be withheld until evidence of cultural resources review is provided. In the event that archaeological materials or human remains are discovered within the project area, work in the immediate vicinity must stop, and the Sponsor must ensure compliance with the provisions found in this agreement and under state and federal law.

#### Special Condition #2: Final Design Review

The review panel will review final designs before moving to construction. Modeling included in final design process will include HEC RAS 2D modeling of proposed conditions to assess predicted floodplain connectivity between station 5+00 and station 14+00.

### Permits

Permits and Reviews	Issuing Organization	Applied Date	Received Date	Expiration Date	Permit #
Cultural Assessment [Section 106]	DAHPP				
Dredge/Fill Permit [Section 10/404 or 404]	Army Corps of Eng.				
Hydraulics Project Approval [HPA]	Dept of Fish & Wildlife				

### Permit Questions

#1: Any additional mitigation requirements? If so, please describe.

No

#2: Are there any additional permits required? If so, please describe.

No

#3: Did you use the federal permit streamlining process (Limit 8)? If yes, please attach your Limit 8 Self Certification Form.

No

#4: Tell us about your progress with securing your permits or ESA consultation.

None yet

Progress Report, Project 20-1090

Attachments

PHOTOS (JPG, GIF)  
Photos (JPG, GIF)

PROJECT DOCUMENTS AND PHOTOS  
Project Documents and Photos

File Type	Attach Date	Attachment Type	Title	Person	File Name, Number Associations	Shared
No attachments match filter criteria						

Certify & Submit

Status History

Report Status	Date	User	Note
Accepted	07/28/2023	Josh Lambert	
Submitted	07/05/2023	Brian Combs	
Draft	07/05/2023	Brian Combs	