

PROJECT: 22-1149 PLAN, LOWER MILLER FLOODPLAIN RESTORATION DESIGN

Sponsor: King County of Program: Puget Sound Acq. & Restoration Status: Active

Project Start Date: 07/01/2023 Agreement End Date: 06/30/2025

Progress Report Status: Accepted 01/16/2024

Report Period

From 07/01/2023 To 12/31/2023

Questions

#1: Describe the work accomplished during this reporting period.

The project team analyzed three alternatives, solicited input from technical advisors, hired consultants to perform hydraulic modeling to compare alternatives, and engaged landowners about potential property acquisitions.

#2: Are there any significant challenges that might hinder progress or keep you from meeting your project milestones? If so, please tell us about them.

No

#3: Tell us about work planned for the next reporting period.

In 2024, the team will finish the Alternatives Analysis, select a preferred alternative in coordination with project stakeholders, procure a consultant design team through an RFP process, and proceed with preliminary design.

#4: Do you anticipate you will need to request a modification to your project agreement in the next six months (time extension, cost change, scope change, etc.)? If yes, please explain:

No

Page 1 of 3 01/16/2024

Progress Report, Project 22-1149

Milestones

Milestone	Target Date	Com	pleted	Delay	1	New Farget Date	Progress/Reason for Delay
RFP Complete/Consultant Hired For preliminary design and modeling.	04/30/202				-		
Annual Project Billing Due	07/31/202	4					
Progress Report Due	07/31/202	4					
Progress Report Due	07/31/202	4					
Progress Report Due	12/31/202	4					
Preliminary Design to RCO Per Manual 18 Appendix D	03/31/202	25					
Cultural Resources Complete No cultural resources work required for this scope of work on non-USFS land, may proceed in accordance with RCO's Inadvertent discovery Discovery Plan. Future projects actions may require cultural resources survey	03/31/202	5					
Cultural Resources Complete State Agency land- Sponsor must coordinate with the Federal Agency landowner to complete cultural resources compliance. Evidence of completion must be provided to your grants manager.	03/31/202	5					
Final Design to RCO Per Manual 18 Appendix D	04/30/202	.5					
Agreement End Date	06/30/202 Need ame	-	ent to cha	ange			
Final Report Due	08/31/202	.5					
Final Billing Due	08/31/202	.5					

Special Conditions

None

Permits

Permits and Reviews	Issuing Organization	Applied Date	Received Date	Expiration Date	Permit #
None - No permits Required					

Attachments

PHOTOS (JPG, GIF)

Photos (JPG, GIF)

PROJECT DOCUMENTS AND PHOTOS

Project Documents and Photos

File Type	Attach Date	Attachment Type	Title	Person	File Name, Number Associations	Shared
<u>}</u>	01/10/2024	Design document	Miller River Hydraulic Change Memo 11082023.pdf	ChrisE	Miller River Hydraulic Change Memo 11082023.pdf, 591970 Progress Report, 01/16/2024, Accepted	✓

Page 2 of 3 01/16/2024

Progress Report, Project 22-1149

Certify & Submit

Status	History

Otatas mistory			
Report Status	Date	User	Note
Accepted	01/16/2024	Amee Bahr	Thanks Chris. Let me know if you have any questions as you move forward with the design. Your next report is due at the end of July.
Submitted	01/11/2024	Chris Ewing	
Draft	01/10/2024	Chris Ewing	

Page 3 of 3 01/16/2024