

---

## PROJECT: 20-1090 REST, SKOOKUM CREEK RM 6.5 RESTORATION

Sponsor: South Puget Sound SEG   Program: Salmon Federal Projects   Status: Active  
Project Start Date: 09/16/2020   Agreement End Date: 12/31/2024

---

Progress Report Status: Accepted 05/09/2024

---

### Report Period

From 06/30/2023   To 05/07/2024

### Questions

#1: Describe the work accomplished during this reporting period.

A contractor has been secured for project implementation (with an anticipated start date of 7/16/2024), and all permits are in hand. Brian Combs has left SPSSEG so Cole Baldino is taking over for the duration of this project. Cole is currently catching up on the project and has already met with the Tribe, engineer and contractor. A wood supplier has been identified.

#2: Are there any significant challenges that might hinder progress or keep you from meeting your project milestones? If so, please tell us about them.

No

#3: Tell us about work planned for the next reporting period.

SPSSEG has a pre-construction meeting with the engineer, Tribe and contractor set for May 22nd and a wood inspection meeting set for June 4th. These are the necessary steps to prep-for construction. Other than that, construction is set to begin on July 16th and will run approximately 2-3 weeks. The next report will likely be the final report.

#4: Do you anticipate you will need to request a modification to your project agreement in the next six months (time extension, cost change, scope change, etc.)? If yes, please explain:

No

## Progress Report, Project 20-1090

### Milestones

Milestone	Target Date	Completed	Delayed	New Target Date	Progress/Reason for Delay
Annual Project Billing Due	06/30/2024	<input type="checkbox"/>	<input type="checkbox"/>		
Permits Complete	07/01/2024	<input type="checkbox"/>	<input type="checkbox"/>		
Restoration Started	07/15/2024	<input type="checkbox"/>	<input type="checkbox"/>		
Progress Report Due	07/30/2024	<input type="checkbox"/>	<input type="checkbox"/>		
RCO Final Inspection	09/30/2024	<input type="checkbox"/>	<input type="checkbox"/>		
Final Report Due	12/31/2024	<input type="checkbox"/>	<input type="checkbox"/>		
Agreement End Date	12/31/2024	<input type="checkbox"/>	<input type="checkbox"/>		
	Need amendment to change				
Restoration Complete	12/31/2024	<input type="checkbox"/>	<input type="checkbox"/>		
Final Billing Due	02/28/2025	<input type="checkbox"/>	<input type="checkbox"/>		

### Special Conditions

#### Special Condition #1: Cultural Resources: State Agency Lead

The terms of this agreement require compliance with Executive Order (EO) 05-05 and/or Section 106 of the National Historic Preservation Act. Since state agency sponsors have the authority to act as lead for ensuring compliance with such requirements, RCO has not initiated review or consultation for this project. Prior to initiating any ground disturbing activities or demolition of structures, the Sponsor must submit to RCO evidence of completion of the appropriate cultural resource review in compliance with EO 05-05, Section 106 or other applicable regulations. RCO will withhold reimbursement of development or restoration expenditures until this requirement is met. For acquisition projects, final payment will be withheld until evidence of cultural resources review is provided. In the event that archaeological materials or human remains are discovered within the project area, work in the immediate vicinity must stop, and the Sponsor must ensure compliance with the provisions found in this agreement and under state and federal law.

#### Special Condition #2: Final Design Review

The review panel will review final designs before moving to construction. Modeling included in final design process will include HEC RAS 2D modeling of proposed conditions to assess predicted floodplain connectivity between station 5+00 and station 14+00.

### Permits

Permits and Reviews	Issuing Organization	Applied Date	Received Date	Expiration Date	Permit #
Cultural Assessment [Section 106]	DAHP				
Dredge/Fill Permit [Section 10/404 or 404]	Army Corps of Eng.				
Hydraulics Project Approval [HPA]	Dept of Fish & Wildlife				

### Permit Questions

#1: Any additional mitigation requirements? If so, please describe.

No

#2: Are there any additional permits required? If so, please describe.

No

#3: Did you use the federal permit streamlining process (Limit 8)? If yes, please attach your Limit 8 Self Certification Form.

No

#4: Tell us about your progress with securing your permits or ESA consultation.

Secured

# Progress Report, Project 20-1090

## Attachments

PHOTOS (JPG, GIF)  
Photos (JPG, GIF)

PROJECT DOCUMENTS AND PHOTOS  
Project Documents and Photos

File Type	Attach Date	Attachment Type	Title	Person	File Name, Number Associations	Shared
No attachments match filter criteria						

## Certify & Submit

Status History			
Report Status	Date	User	Note
Accepted	05/09/2024	Josh Lambert	Cole, this is my favorite progress report of the year. On track, under contract, and ready to go. Go get it! Thank you. Josh
Submitted	05/07/2024	Cole Baldino	
Draft	05/07/2024	Cole Baldino	