
PROJECT: 22-1149 PLAN, LOWER MILLER FLOODPLAIN RESTORATION DESIGN

Sponsor: King County of Program: Puget Sound Acq. & Restoration Status: Active
Project Start Date: 07/01/2023 Agreement End Date: 06/30/2025

Progress Report Status: Accepted 07/16/2024

Report Period

From 01/01/2024 To 06/30/2024

Questions

#1: Describe the work accomplished during this reporting period.

Completed the alternatives analysis report and received stakeholder input
Coordinated with landowners and issued land acquisition offer
Advertised consultant design contract and selected consultant

#2: Are there any significant challenges that might hinder progress or keep you from meeting your project milestones? If so, please tell us about them.

No

#3: Tell us about work planned for the next reporting period.

Consultant team kickoff and data collection.
Formal selection of preferred alternative

#4: Do you anticipate you will need to request a modification to your project agreement in the next six months (time extension, cost change, scope change, etc.)? If yes, please explain:

No

Progress Report, Project 22-1149

Milestones

Milestone	Target Date	Completed	Delayed	New Target Date	Progress/Reason for Delay
Annual Project Billing Due	07/31/2024	<input type="checkbox"/>	<input type="checkbox"/>		
RFP Complete/Consultant Hired <i>For preliminary design and modeling.</i>	09/01/2024	<input type="checkbox"/>	<input checked="" type="checkbox"/>	09/01/2024	King County procurement staff shortage led to delay, consultant initial cost proposal came in high require lengthier negotiation.
Progress Report Due	12/31/2024	<input type="checkbox"/>	<input type="checkbox"/>		
Preliminary Design to RCO <i>Per Manual 18 Appendix D</i>	03/31/2025	<input type="checkbox"/>	<input type="checkbox"/>		
Cultural Resources Complete <i>No cultural resources work required for this scope of work on non-USFS land, may proceed in accordance with RCO's Inadvertent discovery Discovery Plan. Future projects actions may require cultural resources survey</i>	03/31/2025	<input type="checkbox"/>	<input type="checkbox"/>		
Cultural Resources Complete <i>State Agency land- Sponsor must coordinate with the Federal Agency landowner to complete cultural resources compliance. Evidence of completion must be provided to your grants manager.</i>	03/31/2025	<input type="checkbox"/>	<input type="checkbox"/>		
Final Design to RCO <i>Per Manual 18 Appendix D</i>	04/30/2025	<input type="checkbox"/>	<input type="checkbox"/>		
Agreement End Date	06/30/2025	<input type="checkbox"/>	<input type="checkbox"/>		
	Need amendment to change				
Final Report Due	08/31/2025	<input type="checkbox"/>	<input type="checkbox"/>		
Final Billing Due	08/31/2025	<input type="checkbox"/>	<input type="checkbox"/>		

Special Conditions

None


Permits

Permits and Reviews	Issuing Organization	Applied Date	Received Date	Expiration Date	Permit #
None - No permits Required					

Attachments

PHOTOS (JPG, GIF)
Photos (JPG, GIF)

PROJECT DOCUMENTS AND PHOTOS
Project Documents and Photos

File Type	Attach Date	Attachment Type	Title	Person	File Name, Number Associations	Shared
	07/15/2024	Plans and Bid Specifications	Pages from KC001100-rfp.pdf	ChrisE	Pages from KC001100-rfp.pdf, 628050 Progress Report, 07/16/2024, Accepted	<input checked="" type="checkbox"/>

Progress Report, Project 22-1149

Certify & Submit

Status History

Report Status	Date	User	Note
Accepted	07/16/2024	Amea Bahr	Thanks for the progress report. Your next report is due at the end of December. Please submit a billing when you get a chance.
Submitted	07/15/2024	Chris Ewing	
Draft	07/15/2024	Chris Ewing	