

PROJECT: 19-1632 PLAN, GEORGE DAVIS CREEK FISH PASSAGE DESIGN (KING CO) Sponsor: Sammamish City of Program: FBRB Coordinated Pathway Status: Active Project Start Date: 07/01/2019 Agreement End Date: 12/31/2024

Progress Report Status: Accepted 11/06/2024

Report Period

From 01/01/2024 To 10/31/2024

Questions

#1: Describe the work accomplished during this reporting period.

The project was on hold for the bulk of 2024 pending resolution of property tights issues. That pause concluded with a court opinion issued September 12, 2024.

- Since that time, the City has resumed project work including:
- 1. Initiated negotiations with the consultant. A contract amendment is required for the services necessary to complete the project design

2. Resumed contact with property owner (Hammer) who will be most significantly impacted by

- construction activities to advise of project changes (scope and schedule)
- 3. Developed internal project schedule to ensure 2026 construction
- 4. Informed agencies, tribes other of stakeholders of project's resumption and tentative timeline.
- #2: Are there any significant challenges that might hinder progress or keep you from meeting your project milestones? If so, please tell us about them.
 - No

One significant impediment (property right acquisition) resolved during reporting period

- #3: Tell us about work planned for the next reporting period.
 - Planned work includes
 - 1. Connecting with the RCO's Technical Review Team to revisit project expectations and identify
 - requirements to allow us to proceed with final design.
 - 2. Ongoing design work
 - 3. Contact all property owners to re-start negotiations for temporary construction easements
 - 4. Ongoing work to finalize acquisition of property rights
 - 5. Work with King County Parks & Natural Resources Dept. to coordinate their completion of trail crossing.
 - 6. Resume agency coordination necessary for project permitting
 - 7. Coordination with program managers overseeing grants from other entities beyond RCO administered funds.
- #4: Do you anticipate you will need to request a modification to your project agreement in the next six months (time extension, cost change, scope change, etc.)? If yes, please explain:

Yes

A time extension will be required. A formal request to amend our agreement to extend the term of the grant through June 2026 will be submitted by November 15.

Progress Report, Project 19-1632

Milestones

| Milestone | Target Date | Completed | Delayed | New Target Date | Progress/Reason for Delay |
|---|----------------------|-----------|--------------|-----------------------|---|
| Agreement End Date PROJECT CLOSING. All expenditures must be prior to this date. | 12/31/202 Need am | | √ | 06/01/2026 | See response to Progress Report question #4 |
| Applied for Permits PAUE, SEPA, HPA | 04/01/202 | 25 | √ | 04/01/2025 | Delayed while project on hold into October to acquire property right. |
| Other Landowner Acknowledgement Form from Starkey | 07/01/202 | 25 | \checkmark | 07/01/2025 | Delayed while project on hold into October to acquire property right. |
| Other Landowner Certification Forms for properties within the restoration project area. | 07/01/202 | 25 | V | 07/01/2025 | Delayed while project on hold into October to acquire property right. Will be completed in conjunction with the Starkey landowner acknowledgement form. |
| Final Design to RCO Provide Final Design deliverables as described in RCO Manual 22, Appendix C-3 to WDFW FBRB Technical Review Team Lead. | 08/01/202 | 25 | V | 08/01/2025 | Delayed while project on hold into October to acquire property right. |
| Special Conditions Met WDFW FBRB Reviews and Approves Final Design | 01/01/202 | 26 | V | 01/01/2026 | Delayed while project on hold into October to acquire property right. |
| | | | | | Date reflects estimate of when Technical Review Team will OK final design. |
| Permits Complete | 03/01/202 | 26 | V | 03/01/2026 | Delayed while project on hold into October to acquire property right. Goal is completing permits by January 1, |
| Final Report Due Drafted in PRISM (when project is complete and final invoice is submitted). | 04/01/202 | 26 | √ | 04/01/2026 | Delayed while project on hold into October to acquire property right. |
| | | | | | Date incorporates a 3-month lag from TRT approval of final design. |
| Final Billing Due | 05/01/202 | 26 | V | 05/01/2026 | Delayed while project on hold into October to acquire property right. |
| | | | | | Date incorporates a 1-month lag from submitting the final progress report |
| | | | | | |

Special Conditions

Archaeological, Historic, and Cultural Resource Consultation

This agreement requires compliance with Executive Order 05-05 and/or Section 106 of the National Historic Preservation Act. No ground disturbing activities may be initiated until the sponsor has received notice from RCO that the appropriate cultural resource review process has been completed.

WDFW Design Review Preliminary and Final designs completed to Manual 22 Appendix C specifications must be submitted to RCO and WDFW approved by WDFW's FBRB Technical Review Team Lead. Allow up to 30 days for review.

Progress Report, Project 19-1632

Permits

| Permits and Reviews | Issuing Organization | Applied Date | Received Date | Expiration Date | Permit # | |
|--|-------------------------|--|--------------------|--------------------|-------------------------------|--|
| Archaeological & Cultural Resources (EO 21-02) | DAHP | 06/04/2020 | | | NWS-2020-594 | |
| | | Note: If ground initiated. Submitted with | 0 | ities are propose | ed before the Corps permit is | |
| | | Current permit | listing (EO 21-02 | 2) updated from | prior report (EO 05-05) | |
| Clear & Grade Permit | City/County | | | | | |
| | | Note: Project v anticipated. | vill submit for pe | rmit once constru | uction timelines can be | |
| Cultural Assessment [Section 106] | DAHP | 06/04/2020 | | | | |
| | | Note: Cultural | resources surve | y attached, 3/14/ | 2022. | |
| Hydraulics Project Approval [HPA] | Dept of Fish & Wildlife | | | | | |
| | | Note: Project v anticipated. | vill submit for pe | rmit once constru | uction timelines can be | |
| Nationwide Permit | Army Corps of Eng. | 06/04/2020 | | 06/21/2022 | NWS-2020-594 | |
| | | Note: Project completed one round of permit review. Planning to update and obtain permit after 90% plans are complete. | | | | |
| SEPA | Local or State | Received COE permit June 21, 2022. Anticipating permit modifications may be necessary to accommodate potential design changes | | | | |
| | | Note: Project anticipated to be exempt from SEPA. Project will submit for exemption once construction timelines can be anticipated. | | | | |

Attachments

PHOTOS (JPG, GIF) Photos (JPG, GIF)

PROJECT DOCUMENTS AND PHOTOS Project Documents and Photos File Attach Type Date Attachment Type Title Person File Name, Number No attachments match filter criteria File Name, Number Shared

Certify & Submit

Status History

| Report Status | Date | User | Note |
|------------------|------------|----------------|-----------------|
| Accepted | 11/06/2024 | John Foltz | Thank you Toby. |
| Submitted | 10/29/2024 | Toby Coenen | |
| Draft | 10/25/2024 | Toby Coenen | |