
PROJECT: 22-1149 PLAN, LOWER MILLER FLOODPLAIN RESTORATION DESIGN

Sponsor: King County of Program: Puget Sound Acq. & Restoration Status: Active
Project Start Date: 07/01/2023 Agreement End Date: 06/30/2025

Progress Report Status: Accepted 01/02/2025

Report Period

From 07/01/2024 To 12/30/2024

Questions

#1: Describe the work accomplished during this reporting period.

The project team completed the alternatives analysis and worked with interested parties to select a preferred alternative.

A consultant design team was hired and began data collection activities including topographic survey, critical areas reconnaissance, cultural resources survey, and geotechnical investigation. The team also conducted geomorphic and hydraulic analyses and began design development.

#2: Are there any significant challenges that might hinder progress or keep you from meeting your project milestones? If so, please tell us about them.

No

#3: Tell us about work planned for the next reporting period.

The project team will finalize data collection reporting and the geomorphic and hydraulic analyses. Designers will incorporate these analyses and develop 15% and 30% design documents.

#4: Do you anticipate you will need to request a modification to your project agreement in the next six months (time extension, cost change, scope change, etc.)? If yes, please explain:

No

Progress Report, Project 22-1149

Milestones

Milestone	Target Date	Completed	Delayed	New Target Date	Progress/Reason for Delay
Preliminary Design to RCO <i>Per Manual 18 Appendix D</i>	03/31/2025	<input type="checkbox"/>	<input type="checkbox"/>		
Cultural Resources Complete <i>No cultural resources work required for this scope of work on non-USFS land, may proceed in accordance with RCO's Inadvertent discovery Discovery Plan. Future projects actions may require cultural resources survey</i>	03/31/2025	<input type="checkbox"/>	<input type="checkbox"/>		
Cultural Resources Complete <i>State Agency land- Sponsor must coordinate with the Federal Agency landowner to complete cultural resources compliance. Evidence of completion must be provided to your grants manager.</i>	03/31/2025	<input type="checkbox"/>	<input type="checkbox"/>		
Final Design to RCO <i>Per Manual 18 Appendix D</i>	04/30/2025	<input type="checkbox"/>	<input type="checkbox"/>		
Agreement End Date	06/30/2025 Need amendment to change	<input type="checkbox"/>	<input type="checkbox"/>		
Final Report Due	08/31/2025	<input type="checkbox"/>	<input type="checkbox"/>		
Final Billing Due	08/31/2025	<input type="checkbox"/>	<input type="checkbox"/>		

Special Conditions

None

Permits

Permits and Reviews	Issuing Organization	Applied Date	Received Date	Expiration Date	Permit #
None - No permits Required					

Attachments

PHOTOS (JPG, GIF)
Photos (JPG, GIF)

PROJECT DOCUMENTS AND PHOTOS
Project Documents and Photos

File Type	Attach Date	Attachment Type	Title	Person	File Name, Number Associations	Shared
No attachments match filter criteria						

Certify & Submit

Status History			
Report Status	Date	User	Note
Accepted	01/02/2025	Amee Bahr	Thanks for the progress report. This project is set to close in June. Your final report is due in August. Let me know if you have any questions.
Submitted	12/30/2024	Denise Di Santo	
Draft	12/09/2024	Denise Di Santo	