

Project #11-1372, Nason Creek LWP Alcove Acquisition

Submitted by Mickey Fleming on 07/25/2012 Accepted by Marc Duboiski on 07/26/2012 CONTACTS Primary Sponsor: Chelan-Douglas Land Trust Project Contact: Mickey Fleming mickey@cdlandtrust.org Lead Entity: Chelan County LE Managing Agency: Rec. and Conserv. Office RCO Grant Manager: Marc Duboiski marc.duboiski@rco.wa.gov COSTS TO DATE Project Start Date: 12/08/2011 FundingEnd Date: 03/31/2014 **Funding Formula:** Requested Original Current Salmon Federal Projects: \$0.00 (0%) \$250,000.00 (85%) \$250,000.00 (85%) \$250,000.00 (85%) \$0.00 \$0.00 Salmon State Projects: (0%) (0%) \$44,700.00 \$44,700.00 \$44,700.00 Sponsor Match: (15%)(15%) (15%)\$294,700.00 \$294,700.00 \$294,700.00 (100%) (100%) (100%) Total: Paid To Date: \$6,138.59 includes pending billings Last Released Billing: 07/26/2012 **Remaining RCO Funds:** \$243,861.41 Pending Billing: Yes \$0.00 \$0.00 Advance Balance: Match Bank: Number of Billings: 1 Admin Limit: \$13,700.00 4.88% Admin Spent: \$6,674.15 2.26% A&E Limit: \$0.00 \$0.00 A&E Spent: PROGRESS REPORT QUESTIONS # Question Answer **Answer Description** Yes 1 of 6 Are there any significant challenges that might hinder There are 3 property owners: Click, Parker and WaDOT. Parker can buy the WaDOT parcel as an progress or keep you from meeting your project milestones? If so, please tell us about them. adjoining property owner, and it has taken WaDOT a very long time to appraise the property. He was recently advised that he would receive an offer within a few weeks. Once he acquires that piece, we can move forward with appraising the two lots together. The Clicks have been hard to reach, and were uncertain about how they might want to reallign their 2 lots. This will be the next step after the Parker transaction is clarified. 2 of 6 Describe the work accomplished during this reporting Negotiations and keeping in touch with the property period. owners, interacting with a restoration project on the Click property proposed by the Yakama Nation. 3 of 6 Do you anticipate any changes to your project? Please No Not at this time. Parker WaDOT will be a fee describe those changes here. acquisition; Clicks were unceratin about fee or conservation easement. 4 of 6 If not identified in the milestones, provide property name(s) N/A and closing date(s) for property acquired, but not yet billed to RCO.

5 of 6 Tell us about the next steps for your acquisition(s). Provide details on appraisals, negotiations, or closings for the parcels listed in the agreement that have not been purchased yet.

6 of 6 Tell us about work planned for the next reporting period.

Appraisal, negotiation and due diligence for the Parker/WaDOT parcels.

See 1 above.

MILESTONES

Milestone	Target Date	Description
Project Start	12/08/2011	Description
Cultural Resources Complete	03/31/2012	Exempt for Executive Order 05-05 if no demolition. If demolition, then comply with EO 05-05 prior to demolition.
Progress Report Submitted	06/30/2012	
Annual Project Billing	07/31/2012	
Order Appraisal(s)	09/01/2012	For Parker and Parker (WSDOT) properties
Order Appraisal Review(s)	11/01/2012	For Parker and Parker (WSDOT) properties
Purchase Agreement Signed	12/15/2012	For Parker and Parker (WSDOT) properties
Environmental Assess Complete	12/31/2012	For Parker and Parker (WSDOT) properties
Progress Report Submitted	12/31/2012	
Recorded Acq Documents to RCO	01/30/2013	For Parker and Parker (WSDOT) properties
Acquisition Closing	01/31/2013	For Parker and Parker (WSDOT) properties
Order Appraisal(s)	02/01/2013	For Click property
Order Appraisal Review(s)	04/01/2013	For Click property
Purchase Agreement Signed	06/01/2013	For Click property
Progress Report Submitted	06/30/2013	
Annual Project Billing	07/31/2013	
Environmental Assess Complete	11/30/2013	For Click property
Acquisition Closing	12/01/2013	For Click property
Recorded Acq Documents to RCO	12/31/2013	For Click property
Funding Acknowl Sign Posted	12/31/2013	
Progress Report Submitted	12/31/2013	
Agreement End Date	03/31/2014	
Stewardship Plan to RCO	06/30/2014	
Final Report in PRISM	06/30/2014	
Final Billing to RCO	06/30/2014	

		New	
Completed	Delayed	Target Date	Progress/Reason for Delay
Х			

x x

X X