

PROJECT: 14-1732 PLN, SKINNEY CREEK FLOODPLAIN RESTORATION DESIGN

Sponsor: Chelan Co Natural Resource Program: Salmon Federal Projects Status: Active
Project Start Date: 11/25/2015 Agreement End Date: 01/31/2018

Progress Report Status: Accepted 07/17/2017

Report Period

From 01/02/2017 To 06/30/2017

Questions

#1: Describe the work accomplished during this reporting period.

Description is required

Yakama Nation contracted with Interfluv to prepare conceptual design alternatives (attached). Yakama Nation obtained USFS input on design alternatives. USFS supports advancing design of Alternative 3. CCNRD contracted with Yakama Nation to complete preliminary design.

#2: Are there any significant challenges that might hinder progress or keep you from meeting your project milestones? If so, please tell us about them.

Choice No

#3: Tell us about work planned for the next reporting period.

Description is required

Interfluv will prepare preliminary design for conceptual alternative 3.

#4: Do you anticipate you will need to request a modification to your project agreement in the next six months (time extension, cost change, scope change, etc.)? If yes, please explain:

Choice Yes

Description is required

We are going to meet the project deliverables for less money than what was originally anticipated. CCNRD contracted with YN to prepare preliminary design for \$38,000 and YN is providing the match because they paid for the conceptual design alternatives but that did not cost \$66,000. I need to get the exact dollar amount spent from YN and then we can work on an amended project agreement, if needed.

Milestones

| Milestone | Target Date | Completed | Delayed | New Target Date | Progress/Reason for Delay |
|--|--------------------------|-----------|---------|-----------------|---------------------------|
| Draft Design to RCO <i>Conceptual Design</i> | 06/30/2017 | ✓ | | | See attached |
| Progress Report Due | 06/30/2017 | ✓ | | | |
| Annual Project Billing Due | 07/31/2017 | | | | |
| Preliminary Design to RCO | 12/31/2017 | | | | |
| Special Conditions Met <i>M18, Appendix D-2, Preliminary Design Deliverables, pages 115-120</i> | 12/31/2017 | | | | |
| Cultural Resources Complete | 12/31/2017 | | | | |
| Agreement End Date | 01/31/2018 | | | | |
| | Need amendment to change | | | | |
| Final Report Due | 03/31/2018 | | | | |
| Final Billing Due | 03/31/2018 | | | | |

Special Conditions

None

Progress Report, Project 14-1732

Permits

| Permits and Reviews | Issuing Organization | Applied Date | Received Date | Expiration Date | Permit # |
|---|----------------------|--------------|---------------|-----------------|----------|
| Archeological & Cultural Resources (EO 05-05) | DAHP | | | | |
| Cultural Assessment [Section 106] | DAHP | | | | |

Permit Questions

No questions needed for this progress report.


Attachments

PHOTOS (JPG, GIF)



202104

FILES AND PHOTOS

| File Type | Attach Date | Attachment Type | Title | Person | File Name, Number Associations | Shared |
|--|-------------|-----------------|----------------------------------|-----------|---|--------|
|  | 07/06/2017 | Design document | SkinneyCreek_Concepts_061416.pdf | JenniferH | SkinneyCreek_Concepts_061416.pdf , 313226 Progress Report, 07/17/2017, Accepted | ✓ |

Certify & Submit

| Status History | | | |
|----------------|------------|-----------------------|---|
| Report Status | Date | User | Note |
| Accepted | 07/17/2017 | Marc Duboiski | Thanks for the update. Let me know when you initiate the amendment process with the Upper Columbia Salmon Recovery Board. Thank you. |
| Submitted | 07/06/2017 | Jennifer Hadersberger | Marc - Let me know if we need to do an amendment or not. We are going to get everything done for this project but the overall cost will be less. We will expend all of the RCO funds and YN spent enough for match, but the overall investment will not be 107K. Also, do I need to get a partner contribution form from YN or can I just tell you how much they spent? I am still tracking down the actual number. Lemme know your thoughts! Thanks! |
| Draft | 07/06/2017 | Jennifer Hadersberger | |