

PROJECT: 15-1048 PLN, CAMANO IS STATE PARK TIDAL MARSH FEASIBILITY

Sponsor: Skagit River Sys Cooperative Program: Salmon Federal Projects Status: Active

Project Start Date: 12/09/2015 Agreement End Date: 03/30/2018

Progress Report Status: Accepted 08/09/2017

Report Period

From 01/01/2017 To 06/30/2017

Questions

#1: Describe the work accomplished during this reporting period.

Description is required

Engineering consultant hired and kick-off meeting conducted with Parks representatives. Scope of work finalized and site work scheduled.

Target

#2: Are there any significant challenges that might hinder progress or keep you from meeting your project milestones? If so, please tell us about them.

Choice No

#3: Tell us about work planned for the next reporting period.

Description is required

Completed coastal engineering report and public outreach effort underway.

#4: Do you anticipate you will need to request a modification to your project agreement in the next six months (time extension, cost change, scope change, etc.)? If yes, please explain:

Now Target

Choice No

Milestones

	ı arget				New Target	
Milestone	Date	Co	mpleted	Delayed	Date	Progress/Reason for Delay
Data Gathering Started	01/31/201	7	✓			
Topography, sediment cores, wetlands, utilities, and						
infrastructure surveys.	001151001	_				
RFP Complete/Consultant Hired	02/15/201	1		V	10/01/2017	Wanted to get essential coastal work completed before
Public Outreach/Facilitation	00/00/004	7	,			intiating public outreach efforts
Cultural Resources Complete	02/28/201	/	V			
RFP Complete/Consultant Hired	02/28/201	7	✓			
Coastal Engineer						
Progress Report Due	07/31/201	7	√			
Draft Design to RCO	12/29/201	7				
Draft feasibility with check in stages of assessment						
Applied for Permits	02/28/201	8				
Permitting agencies will be consulted during feasibility						
process.						
Agreement End Date	03/30/201					
	Need ame		nent to ch	nange		
Final Design to RCO	06/29/201	8				
Final Conceptual Design, as described in RCO-SRFB						
Manual #18, Appendix D-1.	00/00/004	0				
Final Report Due	06/29/201					
Final Billing Due	06/29/201	8				

Special Conditions

Incorporate "Attachment A" - Statement of Work by reference here as an attachment to the project Agreement.

Page 1 of 2 08/09/2017

Progress Report, Project 15-1048

Permits

Permits and Reviews Received Expiration

Received Expiration

Applied Date Date Permit#

06/01/2016 06/01/2016

Note: N/A

Permit Questions

None - No permits Required

No questions needed for this progress report.

Attachments

PHOTOS (JPG, GIF)



180167 Primary

FILES AND PHOTOS

File Attach

Type Date Attachment Type Title Person Associations Shared

No attachments match filter criteria

Certify & Submit

Status History

Poport

Status		Date	User	Note
Accep	ted	08/09/2017	Marc Duboiski	Thanks for the update. Can you e-mail me the SOW? Thank you.
Submi	tted	08/07/2017	Steve Hinton	
Draft		08/07/2017	Steve Hinton	

Page 2 of 2 08/09/2017