
PROJECT: 14-1732 PLN, SKINNEY CREEK FLOODPLAIN RESTORATION DESIGNSponsor: Chelan Co Natural Resource Program: Salmon Federal Projects Status: Active
Project Start Date: 11/25/2015 Agreement End Date: 01/31/2018

Final Report Status: Accepted 04/04/2018

Description

PROJECT AGREEMENT DESCRIPTION

The project proposes to develop preliminary designs for a Skinney Creek restoration project. Railroad construction and subsequent construction of Highway 2 re-aligned Skinney Creek into its current channel configuration. The lower 2,000 feet of Skinney Creek is narrow and confined between two remnant berms or levees. The proposed design project will re-construct the stream channel into its former floodplain area.

The primary habitat-limiting factors within Skinney Creek are artificial obstructions, riparian condition, channel entrenchment, water quality (fine sediment), off-channel habitat, and large woody debris. All the fish passage barriers have been removed from Skinney Creek. However, highway and railroad construction have impacted stream processes such as hydro-geomorphic processes, woody debris recruitment, channel migration, instream habitat complexity, and gravel recruitment. Today, Skinney Creek within the project area is characterized by an entrenched channel with little habitat complexity, a lack of large wood and pools, and no floodplain access due to the levees that border the channel.

Skinney Creek does provide habitat for spring Chinook and steelhead. However, there is likely limited use by both species under current conditions. The project goal is to restore natural stream processes such as stream channel function, channel migration, instream habitat complexity, and floodplain connectivity. This will increase habitat diversity and improve rearing and spawning potential in Skinney Creek for spring Chinook and steelhead.

FINAL PROJECT DESCRIPTION

This project developed preliminary designs for the Skinney Creek stream restoration project. Railroad construction and subsequent construction of Highway 2 re-aligned Skinney Creek into its current channel configuration. The lower 2,000 feet of Skinney Creek is narrow and confined between two remnant berms or levees. This design project developed conceptual and preliminary designs to re-construct the stream channel into its former floodplain area.

Narrative

Yakama Nation hired Interfluve to complete conceptual designs and CCNRD sub-contracted with Yakama Nation to hire Interfluve to develop preliminary designs with the RCO funds. Yakama Nation staff have been working directly with USFS to obtain feedback and input on selection of the proposed design.

Worksites

Worksite #1: Skinney Creek Floodplain

Worksite Address (Optional)

Street Address Hwy 2 and River Road

City Coler Corner

State, Zip WA 98826

Worksite Details

Worksite #1: Skinney Creek Floodplain

Worksite Name Skinney Creek Floodplain

WORKSITE DESCRIPTION

The project design will start at the confluence of Chiwaukum Creek and Skinney Creek and it will continue upstream in Skinney Creek until the Hwy 2 crossing near the intersection of River Road and Hwy 2

Geographic Coordinates

From mapped point: Latitude 47.689295 Longitude -120.736726

For Directions: Latitude 47.689959 Longitude -120.737357

SITE ACCESS DIRECTIONS

The site is located on Hwy 2 near the intersections of River Road and Chiwaukum Creek road

Final Report, Project 14-1732

Properties

Worksite #	Worksite Name	Property Name	Sponsor Verified	RCO Verified	RCO Verified Map
1	Skinney Creek Floodplain	Skinney Creek Floodplain		✓	N/A

Final Report, Project 14-1732

Planning Metrics

Worksite: Skinney Creek Floodplain (#1)

Targeted salmonid ESU/DPS (A.23)

The salmon ESU (Evolutionarily Significant Unit) or steelhead DPS (Distinct Population Segment) name that the project is targeting. For species where ESU/DPS name is not known or determined, use the species name with unidentified ESU (e.g., Chinook salmon - unidentified ESU).

Current Agreement

Final

No Salmon ESU or Steelhead DPS
Chinook Salmon-Upper Columbia River Spring-run ESU
Chinook Salmon-Upper Columbia River summer/fall-run ESU
Chinook Salmon-unidentified ESU
✓ Steelhead-Upper Columbia River DPS
Steelhead/Trout-unidentified DPS

No Salmon ESU or Steelhead DPS
Chinook Salmon-Upper Columbia River Spring-run ESU
Chinook Salmon-Upper Columbia River summer/fall-run ESU
Chinook Salmon-unidentified ESU
✓ Steelhead-Upper Columbia River DPS
Steelhead/Trout-unidentified DPS

Area Encompassed (acres) (B.0.b.1)

Acres of land area affected by the planning and assessment activities (to the nearest 0.1 acre). For design projects, this is the project footprint. For assessments, this is the area to be assessed.

10.0

10.0

Targeted species (non-ESU species)

Select one or more of the fish species that this project will benefit.

None
Unknown
Brook Trout
Brown Trout
✓ Bull Trout
Cutthroat
Kokanee
Rainbow
Searun Cutthroat

None
Unknown
Brook Trout
Brown Trout
✓ Bull Trout
Cutthroat
Kokanee
Rainbow
Searun Cutthroat

Miles of Stream and/or Shoreline Affected (B.0.b.2)

The miles of freshwater stream and/or marine shoreline affected (to the nearest 0.01 mile). For design projects, the miles in the project footprint. For assessments, the miles to be assessed.

0.70

0.70

Design for Salmon restoration

Projects include complete engineering or preliminary design.

Preliminary design

Preliminary engineering/design work for restoration projects.

Total cost for Preliminary design

Enter the cost (to the nearest dollar) of this work type, as close as you can reasonably get it.

\$107,000

Not Collected at Closure

Project Identified in a Plan or Watershed Assessment.

Name of the Recovery Plan that identifies the need or justification for conducting this project. If not identified in Recovery Plan, name the watershed assessment or other plan which justifies the need for the project. Use endnote citation format (Author, date, title, source, source address). If project was not identified in a plan, enter "none." (500 characters max).

Preliminary Designs for the Skinney Creek Floodplain Restoration

Preliminary Designs for the Skinney Creek Floodplain Restoration

Priority in Recovery Plan

Priority in Recovery Plan. How is the project prioritized or justified by the above plan? (i.e. addresses a priority action, occurs in a priority area, or targets a priority species). Include page reference. If project was not identified in a Plan, enter 'None'

Development of the preliminary designs will include development of design alternatives in a restoration plan as well as development of design plans, stakeholder comments, and a design report. Project deliverables will be consistent with Appendix D of Manual 18.

Preliminary designs include engineering design plans and a design report. Project deliverables are consistent with Appendix D of Manual 18. Upper Columbia Salmon Recovery Plan.

Name and Description of Plan

Name and brief description of the plan that was developed through the grant. If no plan was developed, enter "None".

Final Report, Project 14-1732

Overall Metrics

	Current Agreement	Final
Completion Date		
Projected date of completion	9/30/2016	01/31/2017
Estimated date the scope of work will be completed.		
Project Goals		
Goals, purpose, and expected benefits (A.17)		
Short description of the goals and purpose of the project and how it is expected to benefit salmonids or salmonid habitat.	This project will develop a preliminary design of the preferred alternative to re-align Skinny Creek back into its historic	This project developed a preliminary design to re-align Skinny Creek back into its historic channel and adding large

Planning Costs

			Final amounts include a pending billing Date of Last Released Billing 04/21/2017
		Proposed	Final
Worksite: Skinny Creek Floodplain (#1)			
	SPLIT OUT FINAL TOTAL BELOW	\$107,000.00	\$63,688.40
Design for Salmon restoration Costs		\$107,000	\$63,688
	Difference		\$0

Billed Summary

					Final amounts include a pending billing Date of Last Released Billing 04/21/2017
Category	Project Agreement		Totals To Date		
	RCO	Total	Expended	Non Reimbursable	Total Billed
Non-Capital					
Non-Capital Costs			27,364.40	36,324.00	63,688.40
Equipment					
Non-Capital Total	40,852.00	77,176.00	27,364.40	36,324.00	63,688.40
Total	40,852.00	77,176.00	27,364.40	36,324.00	63,688.40

Final Report, Project 14-1732

Sponsor Match

	Proposed	Final
Project Funding		
PCSRF Federal Funds (A.10)	\$40,852.00	\$242.36
State Funds (A.11)		
Pending Billing - RCO Share Approved		\$27,122.04
Sponsor Match: Monetary Funding		
Amount of other monetary funding (A.12)	\$66,148	\$36,324
Source of other monetary funding (A.12.a)	N/A	Yakama Nation
Sponsor Match: Donated Un-paid Labor (volunteers)		
Value of Donated Unpaid Labor (Volunteers) (A.13.a.2)	\$0	\$0
Source of Donated Un-paid labor contributions (A.13.a.4)	N/A	N/A
Number of hours volunteers contributed to the project (A.13.a.1)	<i>Collected at Closure</i>	0
Describe how the value of the volunteers was determined (A.13.a.3)	<i>Collected at Closure</i>	N/A
Sponsor Match: Donated Paid Labor		
Value of Donated Paid Labor (A.13.b.1)	\$0	\$0
Source of Donated Paid Contributions (A.13.b.2)	N/A	N/A
Sponsor Match: Other In-kind Contributions		
Value of Other In-Kind Contributions (A.13.c.1)	\$0	\$0
Source of Other In-Kind Contributions (A.13.c.3)	N/A	N/A
Description of other In-Kind contributions (A.13.c.2)	N/A	N/A
Amount Total	\$107,000	\$63,688
Total Billed		\$63,688
Difference		\$0

Final Report, Project 14-1732

Attachments

PHOTOS (JPG, GIF)

FILES AND PHOTOS

File Type	Attach Date	Attachment Type	Title	Person	File Name, Number Associations	Shared
	02/07/2018	Design document	Preliminary Design Drawings 12-2017	JenniferH	Skinney Creek Preliminary Design.pdf, 328342 Final Report, 04/04/2018, Accepted	
	02/07/2018	Design document	Preliminary Basis of Design Report 12-2017	JenniferH	SkinneycreekPreliminary Design Report.pdf, 328341 Final Report, 04/04/2018, Accepted	

Certify & Submit

Status History

Report Status	Date	User	Note
Accepted	04/04/2018	Marc Duboiski	Looks good. Will the Yakamas fund the construction? Thank you.
Submitted	03/30/2018	Jennifer Hadersberger	
Draft	02/07/2018	Jennifer Hadersberger	

PROJECT: 14-1732 PLN, SKINNEY CREEK FLOODPLAIN RESTORATION DESIGN

Sponsor: [Chelan Co Natural Resource](#) Program: Salmon Federal Projects Status: Active
Project Start Date: 11/25/2015 Agreement End Date: 01/31/2018

PROPERTY: Skinney Creek Floodplain (1: Skinney Creek Floodplain)

Property Basics

Acquisition ☒ Planning

Property Location

Property Name	Skinney Creek Floodplain	Property Description	This project will design the floodplain restoration of Skinney Creek from the confluence of Skinney Creek and Chiwaukum Creek extending upstream to where Skinney creek crosses under Hwy 2 near the intersection of Hwy 2 and River road.
Property Address (optional)		Associated Worksite	Skinney Creek Floodplain (#1)
City			
State	Zip		

Landowner

Landowner Name US Forest Service (USFS)
Address (optional) 600 Sherbourne
City Leavenworth
State WA **Zip** 98826
Landowner Type Federal

Control and Tenure

Instrument Type Public Use Agreement
Timing Proposed
Term Type Perpetuity
Yrs
Expiration Date
Note

Parcel Numbers

County Name	Parcel Number	Mapped	Notes (optional)
No parcels			

Recording Numbers

Instrument Type	Recording Number	Notes

RCO Notes

☒ Property data verified by RCO Staff

Attachments

PHOTOS (JPG, GIF)

FILES AND PHOTOS

File Type	Attach Date	Attachment Type	Title	Person	File Name, Number Associations	Shared
No attachments match filter criteria						