

PROJECT: 16-1787 PLN, PESHASTIN IRRIGATION PUMP EXCHANGE PRELIM DESIGN

Sponsor: Chelan Co Natural Resource Program: Salmon Federal Projects Status: Active
Project Start Date: 12/07/2016 Agreement End Date: 07/31/2019

Progress Report Status: Accepted 07/12/2018

Report Period

From 01/01/2018 To 06/30/2018

Questions

#1: Describe the work accomplished during this reporting period.

Description is required

Work focused on revising the concept plan to address property owner constraints. The consultant worked with Chelan County and Icicle Peshastin Irrigation District to develop and review these revisions.

#2: Are there any significant challenges that might hinder progress or keep you from meeting your project milestones? If so, please tell us about them.

Choice No

#3: Tell us about work planned for the next reporting period.

Description is required

Planning for field work and geotechnical activities to take place during the next reporting period. That information will help inform design.

#4: Do you anticipate you will need to request a modification to your project agreement in the next six months (time extension, cost change, scope change, etc.)? If yes, please explain:

Choice No

Milestones

| Milestone | Target Date | Completed | Delayed | New Target Date | Progress/Reason for Delay |
|--|--|-----------|---------|-----------------|---------------------------|
| Cultural Resources Complete <i>Monitoring of geotech activities required.</i> | 09/15/2018 | | | | |
| Draft Design to RCO <i>Draft Preliminary Design (Manual 18, Appendix D-2)</i> | 04/01/2019 | | | | |
| Preliminary Design to RCO <i>Final Preliminary Design (Manual 18, Appendix D-2)</i> | 06/15/2019 | | | | |
| Agreement End Date | 07/31/2019 Need amendment to change | | | | |
| Special Conditions Met | 07/31/2019 | | | | |
| Final Report Due | 10/31/2019 | | | | |
| Final Billing Due | 10/31/2019 | | | | |

Special Conditions

The final preliminary design report and drawings must follow SRFB Manual #18, Appendix D-2, Preliminary Design, pages 125-130.

Progress Report, Project 16-1787

Permits

| Permits and Reviews | Issuing Organization | Applied Date | Received Date | Expiration Date | Permit # |
|-----------------------------------|----------------------|--------------|---------------|-----------------|----------|
| Cultural Assessment [Section 106] | DAHP | | | | |

Permit Questions

No questions needed for this progress report.

Attachments

PHOTOS (JPG, GIF)

FILES AND PHOTOS

| File Type | Attach Date | Attachment Type | Title | Person | File Name, Number Associations | Shared |
|--------------------------------------|-------------|-----------------|-------|--------|--------------------------------|--------|
| No attachments match filter criteria | | | | | | |

Certify & Submit

Status History

| Report Status | Date | User | Note |
|---------------|------------|----------------|------------------------|
| Accepted | 07/12/2018 | Marc Duboiski | Thanks for the update. |
| Submitted | 07/09/2018 | MaryJo Sanborn | |
| Draft | 07/09/2018 | MaryJo Sanborn | |