

PROJECT: 16-1834 ACQ, BARNUM POINT WEST TRACT ACQUISITION

Sponsor: Island County of Program: WWRP - Water Access Status: Active Project Start Date: 02/01/2018 Agreement End Date: 06/30/2021

Start Date. 02/01/2010 Agreement End Date. 00/30/20

Progress Report Status: Accepted 12/07/2020

Report Period

From 06/06/2020 To 12/03/2020

Questions

#1: Describe the work accomplished during this reporting period.

The Messier property addition is currently being appraised and the interpretive signage for the Park are getting started.

#2: Are there any significant challenges that might hinder progress or keep you from meeting your project milestones? If so, please tell us about them.

No

#3: Tell us about work planned for the next reporting period.

An offer will be made on the Messier property and the interpretive signage will be in production.

#4: Do you anticipate you will need to request a modification to your project agreement in the next six months (time extension, cost change, scope change, etc.)? If yes, please explain:

No

#5: If not identified in the milestones, provide property name(s) and closing date(s) for property acquired, but not yet billed to RCO.

n/a

Milestones

Milestone	Target Date	Completed	Delayed	New Target Date	Progress/Reason for Delay
Other Signage complete	03/01/2021				
Survey Complete	03/31/2021				
Annual Project Billing Due	04/30/2021		\checkmark	04/30/2021	No billable costs have been incurred during this year.
Acquisition Closing Additional properties	05/31/2021				
Final Report Due	06/15/2021				
Final Billing Due	06/15/2021				
Agreement End Date	06/30/2021 Need amendme	ent to change			

Special Conditions

Special Condition #1: Cultural Resources-Survey Required

Section 8 of this agreement requires compliance with Executive Order 05-05 and/or Section 106 of the National Historic Preservation Act. RCO has completed the initial consultation for this project and a cultural resources survey is required. The Sponsor must submit to RCO the survey and receive from RCO a Notice to Proceed before any ground disturbing activities can begin. Construction started without a Notice to Proceed will be considered a breach of contract. In the event that archaeological or historic materials are discovered while conducting ground disturbing activities, work in the immediate vicinity must stop and the Sponsor must ensure compliance with the provisions found in Section 8 of this agreement.

Progress Report, Project 16-1834

Permits

Permits and Reviews	Issuing Organization	Applied Date	Received Date	Expiration Date	Permit #
Archeological & Cultural Resoures (EO 05-05)	DAHP				RCO Approval
		Note: n/a - RC	O written approv	al to proceed rec	eived July 13, 2018
Clear & Grade Permit	City/County	09/20/2018	09/20/2018	09/20/2020	18-1413

Attachments

	s (JPG, GIF) (JPG, GIF)					
		NTS AND PHOTOS and Photos				
File Type	Attach Date	Attachment Type	Title	Person	File Name, Number Associations	Shared
No att	achments r	natch filter criteria				

Certify & Submit

Status History

Date	User	Note
12/07/2020	Allison Dellwo	
12/03/2020	Ryan Elting	Thanks Allison! Hope you're doing well!
12/03/2020	Ryan Elting	
	12/07/2020 12/03/2020	12/07/2020Allison Dellwo12/03/2020Ryan Elting