


AUG 1 9 2005

DEVELOPMENT/RESTORATION FINAL REPORT

INTERAGENCY COMMITTEE
FOR OUTDOOR RECREATION

Sponsor Name: Washington Fish and Wildlife Project Name: Klickitat Mill Restoration	IAC Project Number: 00-1208R IAC Invoice Voucher Number:
1. Reporting period: Contract Start: July, 2004 Project Completion: November, 2004	
2. Provide a site plan identifying the development completed in this project [2 copies, no larger than 11" x 17" size]. Please date the plans.	
3. Did this project include elements as part of a mitigation plan? No <input checked="" type="checkbox"/> Yes <input type="checkbox"/> If yes, explain:	
4. Type and number of facilities developed [be specific]: Work for this period consisted mainly of weir construction to provide fish passage through the 2,648 foot Snyder Canyon Mill Flume. A total of 123 concrete weirs were needed to complete passage and 92 were formed and poured during this period. In addition bank sloping, and bank protection rip-rap was completed adjacent to a section of the flume that was removed (middle flume). Also, five concrete vaults were cut into the flume floor and attached to the downstream end of adjacent weir to provide resting areas for migrating fish. These vaults were sealed to prevent downwelling during low flow. Concrete end wall construction was added to the project to improve channel alignment and reduce the size of some of the weirs. This was done in several places where the flume walls had abrupt corners (flume upper end). Finally, a large amount of site clutter, concrete chunks, lumber, forming material, pipe sections and other construction materials were hauled off the site to complete the job.	
Sponsor Comments: Work for this site is completed. Special thanks to Klickitat County, Dave McClure, the Yakama Nation, Will Connely, Bonneville Power Administration, Regional Enhancement Group, Liz Kinne, Department of Ecology, Salmon Recovery Funding Board, Ken Maki, Denise Richards, Robert Stanton, Office of Historic Preservation, and the State Fish and Wildlife Construction Crew for their assistance.	
I hereby certify that this project has been completed in accordance with the Project Agreement. Further, I certify the completed project is consistent with both the scope of the project approved (as amended) by the Interagency Committee for Outdoor Recreation (IAC) or Salmon Recovery Funding Board (SRFB) and with the project application.	
 _____ Sponsor Signature	<div style="display: flex; justify-content: space-between;"> <div style="text-align: center;"> 8/15/05 _____ Date </div> <div style="text-align: center;"> ES-4 _____ Title </div> <div style="text-align: center;"> (360) 902-2551 _____ Telephone Number </div> </div>