
PROJECT: 16-1574 REST, SNOHOMISH WATERSHED RESTORATION USING BEAVER

Sponsor: Tulalip Tribes Program: Puget Sound Acq. & Restoration Status: Active
Project Start Date: 01/20/2018 Agreement End Date: 03/30/2023

Progress Report Status: Accepted 05/05/2022

Report Period

From 07/01/2021 To 03/31/2022

Questions

#1: Describe the work accomplished during this reporting period.

During this reporting period project staff assessed previously occupied relocation sites for establishment success. It was found that four out of four sites remained established by relocated beavers. These sites will be reassessed this spring for the construction of dams. Funds were also used to attend the 2022 BeaverCON Conference where staff will be presenting on Tulalip Beaver Project successes and updates.

#2: Are there any significant challenges that might hinder progress or keep you from meeting your project milestones? If so, please tell us about them.

No

#3: Tell us about work planned for the next reporting period.

During the next reporting period, two seasonal staff will be hired to increase capacity for fulfilling project objectives by the end of the grant agreement. These staff will assist with assessing field sites for establishment success and relocation potential, beaver trapping, relocation, and site monitoring.

#4: Do you anticipate you will need to request a modification to your project agreement in the next six months (time extension, cost change, scope change, etc.)? If yes, please explain:

No

Progress Report, Project 16-1574

Milestones

Milestone	Target Date	Completed	Delayed	New Target Date	Progress/Reason for Delay
Restoration Started <i>2022 In-water work window</i>	06/01/2022	☐	☐		
Cultural Resources Complete <i>For Skykomish Worksite (USFS Section 106 Exemption) before BDA construction</i>	07/16/2022	☐	☒	07/16/2022	Waiting on communication from USFS staff to confirm BDA installation plans for 2022 season.
Final Design to RCO <i>BDA designs, Maps of project funded activities (can mark confidential in PRISM, if needed)</i>	07/16/2022	☐	☒	07/16/2022	Waiting on communication from USFS staff to confirm BDA installation plans for 2022 season.
Progress Report Due	08/01/2022	☐	☒	08/01/2022	New progress report due date.
Cultural Resources Complete <i>For Snoqualmie Worksite (USFS Section 106 Exemption) before BDA construction</i>	09/30/2022	☐	☐		
Restoration Complete <i>2022 In-water work window</i>	10/15/2022	☐	☐		
RCO Final Inspection	10/31/2022	☐	☐		
Final Report Due <i>Drafted in PRISM before agreement end date</i>	10/31/2022	☐	☐		
Final Billing Due <i>Submit Final Report right after final bill is submitted</i>	02/28/2023	☐	☐		
Agreement End Date <i>PSP Approved 2017-19 PSAR Time Extension</i>	03/30/2023	☐	☐		Need amendment to change

Special Conditions

1. RCO TRIBAL PROJECT AGREEMENT TERMS AND CONDITIONS

The previous terms and conditions, and Standard Terms and Conditions of the Funding Board Project Agreement (Project Number 16-1574R, South Fork Skykomish Restoration Using Beaver) are null and void and replaced with new terms and conditions and Standard Terms And Conditions Of The Recreation and Conservation Office Agreement contained herein, which shall apply to this agreement with an effective date of January 20, 2018.

2. FUNDING EXPIRATION DATE

The 2017-19 PSAR funds must be expended by March 30, 2021; the unspent balance (if any) will return to the Puget Sound Partnership.

Progress Report, Project 16-1574

Permits

Permits and Reviews	Issuing Organization	Applied Date	Received Date	Expiration Date	Permit #
None - No permits Required					
Note: WDFW Scientific Collection permit for trapping outside of Tribal Lands					

Permit Questions

#1: Any additional mitigation requirements? If so, please describe.

No

#2: Are there any additional permits required? If so, please describe.

No

#3: Did you use the federal permit streamlining process (Limit 8)? If yes, please attach your Limit 8 Self Certification Form.

No

#4: Tell us about your progress with securing your permits or ESA consultation.

The Tulalip Tribes are operating this program under their Sovereign right to increase and improve salmon habitat. We are not required to hold any State permits and are relocating beavers to USFS land through a long-standing MOA.

Attachments

PHOTOS (JPG, GIF)

Photos (JPG, GIF)



512873



512874



512876

PROJECT DOCUMENTS AND PHOTOS

Project Documents and Photos

File Type	Attach Date	Attachment Type	Title	Person	File Name, Number Associations	Shared
	05/02/2022	Photo	coho_galena.jpg	MollyA	coho_galena.jpg, 512876 Progress Report, 05/05/2022, Accepted	✓
	05/02/2022	Photo	Salmon at Galena in Skykomish	MollyA	Dyl Fish Pic 1.jpeg, 512874 Progress Report, 05/05/2022, Accepted	✓
	05/02/2022	Photo	pink_galena.jpg	MollyA	Dyl Fish Pic 2.jpeg, 512873 Progress Report, 05/05/2022, Accepted	✓

Progress Report, Project 16-1574

Certify & Submit

Status History

Report Status	Date	User	Note
Accepted	05/05/2022	Sandy Dotts	
Submitted	05/02/2022	Molly Alves	
Draft	04/29/2022	Molly Alves	