Comments - Task Order 08A410677A Design Deliverables - Peshastin Pipeline/ Seventy Five Percent Design Comments					
Commentor	Page Number	Comment	Responsible Party/Action		
	. ago manizo.	- Common	responsible Fully/Action		
Jeff Mclaughlin					
	Sheet 7	Show start of schedule B.	Incorporated as requested.		
	All sheets	For large pipe can several 11 1/4 degree fittings be replaced by fewer 22 degree fittings	Incorporated as requested.		
	Sheet 8	Show start of schedule B	Incorporated as requested.		
	Sheet 8	No air valve shown downstream of gate valve	Air vent moved downstream of gate valve.		
	Sheet 11	Why transition to HDPE pipe for drop from station 135 +00 to 138 +50 can pipe remain PVC and avoid transitions	HDPE is needed for installation in existing pipe because		
			existing pipe has bends. HDPE is flexible.		
	Sheet 13	Change label to read installation at existing "steel" pipe	Incorporated as requested.		
	All sheets	Dimension length of sediment basin	Length is shown. Sediment basin detail has been revised.		
	Sheet 15	Narrow stoplog slots to tighten fit.	2" X 2" stop log guides have been provided.		
	Sheet 15	Air vent should be down stream of gate valve	Air vent moved downstream of gate valve.		
Jay Hovde					
	All sheets	Contours to light	Contour lineweight have been adjusted.		
	All sheets	Show construction easement if any exist	Clearing limits shown.		
	All sheets	Adjust contours labels to not overlap drawing text	Contour labels have been adjusted.		
	All sheets	Specify whether turn out was connecting to PVC , HDPE , or corrugated HDPE	Incorporated as requested.		
	All sheets	Show locations where vertical thrust blocking is required.	We do not anticipate vertical thrust blocking.		
	All sheets/ Details	Consider numbering details and referencing them on plan sheets	Details not numbered to be consistent with previous submitta		
			to USBR.		
	Sheet 2	Typo in standard civil notes; # 3	Corrected.		
	Sheet 3	Exciting bridge crossing/ removal not shown on profile, station 19 +00	Crossing labeled.		
	Sheet 4	Drive crossing not labeled.Roughtly station 44 +25	Crossing labeled.		
	Sheet 5	Road and driveway crossing not labeled	Crossing labeled.		
	Sheet 8	Slope not indicated on pipe	Slopes have been added.		
	Sheet 9	Crossing not labeled, cover appears less than minimum in some areas	Crossing labeled. Minimum cover checked.		
	Sheet 10	Slope not shown for pipe. One turnout not labeled. Some stationing rotated inconsistently	Slopes have been added. Turnout has been called out.		
	Sheet 11	Crossing not labeled	Crossing labeled.		
	Sheet 12	Not all details appear to be to scale. Consider note "not to scale".	Details labeled "Not to Scale", as suggested.		
	Sheet 15	Is handrail required on top of flow control structure	No. Height of flow control structure has been reduced.		
	Sheet 14,15 & 18	Show reinforcing on concrete structures.	Reinforcement has been called out.		
	Sheet 17	Pipe diameter incorrectly called out	Corrected.		
I Malayahlia Casa Casasasata	Sheet 18	Appears incomplete.	Completed.		
J.Mclaughlin Spec Comments	0	Section 1.03 Paragraph C; use below the bridge spec paragraph here			
	Section 01110-1	Section 1.03 Paragraph C; use below the bridge spec paragraph here  Section 1.04a; Change April 15 2009 to 2010	Incorporated as requested.		
	Section 01110-1 Section 01110-2	Section 1.04c; Delegate last sentence	Incorporated as requested.  Deleted as requested.		
	Section 01110-2 Section 01110-2	Section 1.04c, Delegate last sentence Section 1.05a; Item 18 assume reveg, work by others, check with county	Input still required from County and PID.		
	Section 01110-2 Section 01330-3	List of submittals RSN 01721-1 Survey, recommend delegating submittal.	Minimal survey submittal included, per review with County.		
	Submittal Table	Match submittal table to phone conversation regarding testing ext.	Submittal table revised per review with County.		
	Section 01420-1	Section 1.03 Delete a & b.	Deleted as requested.		
	Section 01452-1	Section 1.03 & 1.04 revise to reflect previous discussions	Revised as requested.		
	Section 01452-1	Revise table.	Revised as requested.  Revised as requested.		
	Section 01452-4 Section 01563-1	Section 1.01; not sure payment required for this item.	Included as bid item per review with County.		
	Section 01721-1	Section 1.02; no submittals required, section 1.01; change payment paragraph to cost paragraph.	Surveying kept as bid item per review with County.		
	Section 01721-1 Section 01781-1	Section 1.02; Confirm as built procedures with county.	As-built procedures reviewed with County.		
	Section 02232-1	Section 3.01c; Recommend changing 3 feet to 1 foot.	Change made as requested.		
	Section 022317-3	Section 1.06; Reduce & rewrite per phone conversation.	Revised per review with County.		
	Section 022317-3 Section 02318-2	Section 1.06; Reduce & rewrite per phone conversation.	Revised per review with County.		
	Section 02621-1	Section 1.02b; Suggest 24 inch pipe be lump sum item vs linear foot	Bid item changed to Lump Sum.		
	Section 02621-13	Section 1.05a; Reduce all 5 submittals to only number 4, manufacturer's installation instructions	Submittal requirements reduced as requested.		
	Section 02622-2	Section 1.05a; delete all submittals.	Submittal requirements deleted as requested.		
	Section 02623-2	Section 1.05a; recommend delete submittals, eliminate fusion welding of pipe if suitable replacement exist, expensive to	Submittal requirements reduced. Fusion welding required for		
	555.511 02020 2	mobilize gear for such short length.	installation of HDPE pipe in existing steel pipe.		
	Section 02631-1	Section 1.04a: Confirm need for submittal with county	Submittal requirement confirmed with County.		
	Section 02710-2	Section 3.01b; Delete of complete section b.	Deleted as requested.		
	Section 029710-2 Section 02930-3	Section 2.01c; Confirm seed mix with county, is seeding by contractor or others	Input still required from County and PID.		
	Section 02930-3 Section 02930-3	Section 3.02a: Change owner to contracting officer	Change made as requested.		
	Section 02930-3 Section 03300-3	Section 1.05a; Delete submittal #1 and maybe submittal #3	Revised as requested.		
	Section 03300-3	Section 1.07; rewrite section to reflect county testing contractor to provide two field cylinders	Revised as requested.  Revised as requested.		
	Section 03300-3 Section 3300-11	Section 3.07 can leakage test be eliminated.	Leakage testing not eliminated per review with County.		
	Section 05500-2	Section 1.05; qualification of welders, recommend eliminating section or changing to previous experience	Revised as requested.		

Comments - Task Order 08A	10677A Design Deliverables - Peshastin Pipeline/ Seventy Five Percent Design Comments				
Commentor	Page Number	Comment	Responsible Party/Action		
Alan Schmidt comments	Section 02200	Demolition-revise	Revised per review with County.		
	Section 02232	Clearing & Grubbing Change to Lump Sum	Bid item changed to lump sum.		
	Section 02240	Diversion and Care of Water Delete submittal of plan	Submittal requirement for DCW plan deleted.		
	Section 02260	Excavation Support & Protection (Shoring and Cribbing) Delete submittal of plan	Submittal requirement for shoring plan deleted.		
	Section 02317 Trenching Backfilling & Compaction	Change unit price to Lump Sum instead of Cubic Yard. Delete submittal sieve analysis & orgin.	Trenching and Final Backfill bid items changed to lump sum.		