

PROJECT: 16-2316 ACQ, BARNUM POINT PHASE 1 - EAST TRACT ACQUISITION

Sponsor: Whidbey Camano Land Trust Program: Puget Sound Acq. & Restoration Status: Active
Project Start Date: 08/11/2016 Agreement End Date: 06/30/2018

Progress Report Status: Accepted 01/29/2018

Report Period

From 07/28/2017 To 01/03/2018

Questions

#1: Describe the work accomplished during this reporting period.

Description is required

Continued coordination between Island County, USFWS, and SRFB, to transfer property to Island County.

#2: Are there any significant challenges that might hinder progress or keep you from meeting your project milestones? If so, please tell us about them.

Choice No

#3: Tell us about work planned for the next reporting period.

Description is required

The closing for the transfer of the property to the County is scheduled for January 31, 2018.

#4: Do you anticipate you will need to request a modification to your project agreement in the next six months (time extension, cost change, scope change, etc.)? If yes, please explain:

Choice No

#5: If not identified in the milestones, provide property name(s) and closing date(s) for property acquired, but not yet billed to RCO.

Description is required

n/a

Milestones

Milestone	Target Date	Completed	Delayed	New Target Date	Progress/Reason for Delay
Recorded Land Survey to RCO	09/30/2017	✓			
Progress Report Due	01/15/2018	✓			
Noxious Weed Control Complete	04/01/2018				
Fencing Complete	04/01/2018				
Funding Acknowl Sign Posted	04/01/2018				
Stewardship Plan to RCO	04/01/2018				
Agreement End Date	06/30/2018				
	Need amendment to change				
RCO Final Inspection	07/01/2018				
Final Report Due	09/30/2018				
Final Billing Due	09/30/2018				

Special Conditions

A notice of grant agreement encumbrance, for the Coastal grant program, administered by the U.S. Fish & Wildlife Service (USFWS), is recorded on the title of the Barnum Point East Tract (Parcel #R33105-086-1670). The USFWS notice of grant agreement encumbrance is subordinate to the Washington State Salmon Recovery Funded Board's Deed of Right (DOR) encumbrance. Any future conversion of the above described property, as outlined in the DOR, will be valued without the DOR and the USFWS encumbrance on the title.

Progress Report, Project 16-2316

Permits

Permits and Reviews	Issuing Organization	Applied Date	Received Date	Expiration Date	Permit #
Archeological & Cultural Resoures (EO 05-05)	DAHP	01/31/2016			
Note: Received notice to proceed with house removal from State Cultural Resources Program Manager on 5/5/2017. Structures not eligible for inclusion on the NRHP, so no further cultural resources work was required.					

Permit Questions

No questions needed for this progress report.

Attachments

PHOTOS (JPG, GIF)

FILES AND PHOTOS

File Type	Attach Date	Attachment Type	Title	Person	File Name, Number Associations	Shared
No attachments match filter criteria						

Certify & Submit

Status History			
Report Status	Date	User	Note
Accepted	01/29/2018	Marc Duboiski	Thank you. You're PSAR amendment for \$61,728 is being routed internally for signature. Once done, it will be mailed to your shop!
Submitted	01/24/2018	Ryan Elting	Thanks Marc!
Draft	01/03/2018	Ryan Elting	