

PROJECT: 16-1215 REST, BEAR CREEK REACH 6 - PHASE II CONSTRUCTION

Sponsor: Adopt A Stream Foundation Program: Puget Sound Acq. & Restoration Status: Active

Project Start Date: 01/20/2018 Agreement End Date: 06/30/2021

Progress Report Status: Accepted 10/08/2019

Report Period

From 07/01/2019 To 09/30/2019

Questions

#1: Describe the work accomplished during this reporting period.

Description is required

During the reporting period signatures for permit applications were secured from the landowner (KCHA) and the HPA was applied for in the WDFW APPS systems. Talks with the landowner continued with tentatively setting a date to discuss the project with the residents of Friendly Village scheduled for this fall. AASF was also issued a access agreement from KCHA which allows AASF to access the site with proper advanced notification.

#2: Are there any significant challenges that might hinder progress or keep you from meeting your project milestones? If so, please tell us about them.

Choice Yes

Description is required

Permits have not been secured, this may take longer and cost more then expected, especially if WDFW or City of Remond request designs changes. We are currently in the very preliminary phases of permitting and WDFW has already hinted at design changes. I along with the project engineer will be meeting with WDFW in the next few weeks (NOV 6th) to discuss the project in hopes of addressing comments/concerns.

I am worried we may not have enough money to construct project as show in the final designs.

#3: Tell us about work planned for the next reporting period.

Description is required

For next reporting period I plan to:

- Apply to for the USACE permit
- Work with permitting agency to answer any question they may have about the project.
- Schedule additional meetings with agencies and landowner as needed.
- Meet with landowners of Friendly village to discuss project
- Create planting plan for landowner

#4: Do you anticipate you will need to request a modification to your project agreement in the next six months (time extension, cost change, scope change, etc.)? If yes, please explain:

Choice No

Not at this time, although I am concerned about construction cost.

Progress Report, Project 16-1215

Milestones

Milestone	Target Date	Completed	Delayed	New Target Date	Progress/Reason for Delay
Progress Report Due	12/30/2019				
Permits Complete	02/28/2020				
Progress Report Due	03/01/2020				
Restoration Complete	03/30/2020				
RCO Final Inspection	05/30/2020				
Funding Acknowl Sign Posted	05/30/2020				
Annual Project Billing Due	06/30/2020				
Restoration Started	07/15/2020				
Progress Report Due	10/30/2020				
Special Conditions Met <i>As-builts to RCO</i>	12/31/2020				
Final Report Due	05/31/2021				
Agreement End Date	06/30/2021				
Final Billing Due	06/30/2021				Need amendment to change

Special Conditions

a) Cultural Resources Consultation: This project is subject to the National Historic Preservation Act, Section 106, and therefore appears to be exempt from Governor's Executive Order 05-05 Archaeological and Cultural Resources (EO 05-05) as described in Section 9 of this project agreement. In order for this project to be exempt from EO 05-05, the Section 106 Area of Potential Effect (APE) must include all ground-disturbing activities subject to this project agreement, including the restoration staging area. The sponsor is encouraged to work with the federal permitting agency to align the Section 106 APE with the scope of work subject to this project agreement. Before initiating any ground disturbing activities described in this agreement, you must submit evidence of completion of the Section 106 consultation to RCO and receive your Notice to Proceed. The lead federal agency should be able to provide you the necessary documentation.

b) Design Deliverables: The project will meet the standards for Design and Restoration Project Deliverables described in Manual 18 (2018) Appendix D-4 Construction Deliverables. The preliminary designs were submitted as part of the SRFB grant application process and are attached to PRISM. The sponsor submitted draft final designs to the WRIA 8 Technical Committee for review, and recommendations were incorporated into the final designs which are attached to PRISM. The sponsor will submit As-built Drawings upon completion of the restoration project.

Permits

Permits and Reviews	Issuing Organization	Applied Date	Received Date	Expiration Date	Permit #
Hydraulics Project Approval [HPA]	Dept of Fish & Wildlife	09/04/2019			
Nationwide Permit	Army Corps of Eng.				

Permit Questions

#1: Any additional mitigation requirements? If so, please describe.

Choice No

#2: Are there any additional permits required? If so, please describe.

Choice Yes **Description is required**

A Flood Hazard Permit will be required

#3: Tell us about your progress with securing your permits or ESA consultation.

Description is required

Permit applications are complete. I have submitted the HPA application in WDFW APPS system. I will be submitting the USACE permit soon.

#4: Did you use the federal permit streamlining process (Limit 8)? If yes, please attach your Limit 8 Self Certification Form.

Choice Yes

This project will likely fall under a Nation Wide 27 permit from the USACE which streamlines Fish Habitat projects like this one.

Progress Report, Project 16-1215

Attachments

PHOTOS (JPG, GIF)
Photos (JPG, GIF)

PROJECT DOCUMENTS AND PHOTOS

Project Documents and Photos

File Type	Attach Date	Attachment Type	Title	Person	File Name, Number Associations	Shared
No attachments match filter criteria						

Certify & Submit

Status History

Report Status	Date	User	Note
Accepted	10/08/2019	Elizabeth Butler	Thank you Walt, Please keep me informed as you update the project budget. Imagine you have expenses to bill for this project. PRISM shows a balance of \$44,603 of PSAR 2015-17 (which needs to be expended by June 30, 2021) and \$125,215 of 2017-19 PSAR remaining. Would be great to be able to keep you on track for construction in 2020. I look forward to learning more, soon. Best wishes on the permit meetings.
Submitted	10/08/2019	Walter Rung	
Draft	09/30/2019	Walter Rung	