

PROJECT: 22-1089 PLAN, RACE LAGOON PASSAGE - CULVERTS #1893 & 1894

Sponsor: Skagit Fish Enhancement Group Program: Salmon Federal Projects Status: Active

Project Start Date: 09/22/2022 Agreement End Date: 03/22/2024

Progress Report Status: Accepted 07/14/2023

Report Period

From 12/21/2022 To 06/30/2023

Questions

#1: Describe the work accomplished during this reporting period.

SFEG contracted with ECRI to perform a cultural resources review. This review was completed in January and the report was provided to SFEG and submitted to RCO. Currently we are waiting for RCO to complete the consultation process so we can schedule geotech drilling.

SFEG also contracted with Chinook Engineering to provide engineering services. During this time period, Chinook Engineering prepared a communications site for handling and exchanging of data and files. We conducted an on site meeting with the Island county and our team to meet all the contacts working on the project. We reviewed the preliminary designs prepared by the Conservation District by Tom Slocum and are using those moving forward. Chinook Engineering has finalized the assembly of the base map and the topography to be a good fitting LiDAR source. Final Surveying of Right of Way to the ground will occur during the construction phase of the work. We are now preparing the installation and construction drawings for the chosen culverts for the two sites. The private crossing and the fish passage improvement at the roots will also be detailed. We have chosen to detail the concrete box culvert with a 35% countersink below the thalweg elevation for both site. This will be presented to the County for approval after the concept is reviewed. A Geotechnical contract is prepared and signed, and we are scheduling drilling on or around the July 21st date if we get locates done and the cultural resources review completed. Scott Palmer the Geotechnical Engineer and Chinook Engineering are going to meet on site on July 5th to set boring locations.

#2: Are there any significant challenges that might hinder progress or keep you from meeting your project milestones? If so, please tell us about them.

Yes

If the cultural resources review is not complete soon, we will not be able to meet our Geotech drilling time line.

#3: Tell us about work planned for the next reporting period.

Complete Cultural Resource review, conduct geotech drilling, continue working with engineer to move forward on designs. Introduce new SFEG staff to the site and meet with County staff to review draft design. Hopefully by the end of the next reporting period we have approval from the county to proceed with a final design.

#4: Do you anticipate you will need to request a modification to your project agreement in the next six months (time extension, cost change, scope change, etc.)? If yes, please explain:

No

Progress Report, Project 22-1089

Milestones

Milestone	Target Date	Completed	Delayed	New Target Date	Progress/Reason for Delay
Other <i>Daa Gathering Complete</i>	09/30/2023	<input type="checkbox"/>	<input type="checkbox"/>		
Progress Report Due	12/31/2023	<input type="checkbox"/>	<input type="checkbox"/>		
Preliminary Design to RCO <i>As described in RCO Manual 18, App D-2</i>	03/01/2024	<input type="checkbox"/>	<input type="checkbox"/>		
Agreement End Date <i>Project Closing. All expenditures must be prior to this date.</i>	03/22/2024	<input type="checkbox"/>	<input type="checkbox"/>		Need amendment to change
Final Report Due <i>This is the RCO final report in PRISM</i>	06/22/2024	<input type="checkbox"/>	<input type="checkbox"/>		
Final Billing Due <i>ideally before project end date, but can be up to 90 days from agreement end date</i>	06/22/2024	<input type="checkbox"/>	<input type="checkbox"/>		

Special Conditions

Special Condition #1: Cultural Resources-Survey Required. This agreement requires compliance with Executive Order 21-02. RCO has completed the initial consultation for this project and a cultural resources survey is required. The cultural resources survey must include documentation of any above or below ground archaeological resources as well as any possible historic structures or buildings that may be effected by the project. Archaeological monitoring of any proposed geotechnical borings, investigations, or test pits may be included as part of the cultural resources survey. The Sponsor must submit the results of the cultural resources survey to RCO and receive a notice of cultural resources completion. Ground disturbance started without approval will be considered a breach of contract. If archaeological or historic materials are discovered while conducting ground disturbing activities, work in the immediate vicinity must stop and the Sponsor must ensure compliance with the provisions found in this agreement. All cultural resources work must meet reporting guidelines outlined by the Department of Archaeology and Historic Preservation.

Permits

Permits and Reviews	Issuing Organization	Applied Date	Received Date	Expiration Date	Permit #
Archaeological & Cultural Resources (EO 21-02)	DAHP				

Attachments

PHOTOS (JPG, GIF)

Photos (JPG, GIF)

PROJECT DOCUMENTS AND PHOTOS

Project Documents and Photos

File Type	Attach Date	Attachment Type	Title	Person	File Name, Number Associations	Shared
No attachments match filter criteria						

Certify & Submit

Status History

Report Status	Date	User	Note
Accepted	07/14/2023	Bridget Kaminski	Thanks for the information regarding the CR review. Please see my email to you dated 7/14/2023 for status. -Bridget
Submitted	07/11/2023	Alison Studley	
Draft	06/05/2023	Alison Studley	