
PROJECT: 22-1190 REST, SEAWEST GRANSTON (MIDDLE BEAR) NATURAL AREA REST.

Sponsor: King Co Water & Land Res Program: Salmon Federal Projects Status: Active

Project Start Date: 09/22/2022 Agreement End Date: 09/18/2024

Progress Report Status: Accepted 10/18/2023

Report Period

From 03/31/2023 To 10/18/2023

Questions

#1: Describe the work accomplished during this reporting period.

Primary activities of the spring, summer and early fall have been monitoring plantings installed over the previous winter. Some plantings needed to be relocated due to property owner concerns. Some fencing and other mitigating measures were implemented to reduce beaver predation on live stakes, which was extensive.

#2: Are there any significant challenges that might hinder progress or keep you from meeting your project milestones? If so, please tell us about them.

Yes

Beaver predation on live stakes has been extensive, though also accompanied by numerous new dams and fantastic hydrologic response in the floodplain. We will be monitoring the effects of plantings and potentially installing new plantings and protective measures. We also had a property owner who wanted some plantings relocated, so these plantings were re-installed in other areas of the site.

#3: Tell us about work planned for the next reporting period.

Continued monitoring of hydrological response to beaver dams and plantings. Likely installing new plantings and protective measures.

#4: Do you anticipate you will need to request a modification to your project agreement in the next six months (time extension, cost change, scope change, etc.)? If yes, please explain:

No

Progress Report, Project 22-1190

Milestones

Milestone	Target Date	Completed	Delayed	New Target Date	Progress/Reason for Delay
Final Design to RCO	01/01/2024	<input type="checkbox"/>	<input type="checkbox"/>		
Cultural Resources <i>No additional cultural resources work is required for this scope of work, project may proceed in accordance with RCO's Inadvertent Discovery Plan with the identified avoidance area. Any changes or additions to project actions will require cultural resourc</i>	03/31/2024	<input type="checkbox"/>	<input type="checkbox"/>		
Restoration Complete	03/31/2024	<input type="checkbox"/>	<input type="checkbox"/>		
Progress Report Due	03/31/2024	<input type="checkbox"/>	<input type="checkbox"/>		
RCO Final Inspection	06/01/2024	<input type="checkbox"/>	<input type="checkbox"/>		
Funding Acknowl Sign Posted	06/01/2024	<input type="checkbox"/>	<input type="checkbox"/>		
Stewardship Plan to RCO	06/01/2024	<input type="checkbox"/>	<input type="checkbox"/>		
Other <i>As-built drawings provided to RCO is completed project differs from final design</i>	06/01/2024	<input type="checkbox"/>	<input type="checkbox"/>		
Final Report Due	09/01/2024	<input type="checkbox"/>	<input type="checkbox"/>		
Agreement End Date <i>All expenditures must be prior to this date</i>	09/18/2024	<input type="checkbox"/>	<input type="checkbox"/>		Need amendment to change
Final Billing Due <i>You have up to 90 days from Agreement End Date to submit final invoice</i>	12/18/2024	<input type="checkbox"/>	<input type="checkbox"/>		

Special Conditions

.

Permits

Permits and Reviews	Issuing Organization	Applied Date	Received Date	Expiration Date	Permit #
Hydraulics Project Approval [HPA]	Dept of Fish & Wildlife	08/01/2022	08/19/2022	04/18/2027	2022-4-511+01

Permit Questions

#1: Any additional mitigation requirements? If so, please describe.

No

#2: Are there any additional permits required? If so, please describe.

Yes

King County Flood Hazard Certification

#3: Did you use the federal permit streamlining process (Limit 8)? If yes, please attach your Limit 8 Self Certification Form.

No

#4: Tell us about your progress with securing your permits or ESA consultation.

Permits were issued quickly and easily.

Progress Report, Project 22-1190

Attachments

PHOTOS (JPG, GIF)

Photos (JPG, GIF)



582378






582379



582380

PROJECT DOCUMENTS AND PHOTOS

Project Documents and Photos

File Type	Attach Date	Attachment Type	Title	Person	File Name, Number Associations	Shared
	10/18/2023	Photo	UpperDam.jpg	WilliamO	UpperDam.jpg, 582380 Progress Report, 10/18/2023, Accepted	✓
	10/18/2023	Photo	PicketDam_Plantings.jpg	WilliamO	PicketDam_Plantings.jpg, 582379 Progress Report, 10/18/2023, Accepted	✓
	10/18/2023	Photo	Dam_w_plantings.jpg	WilliamO	Dam_w_plantings.jpg, 582378 Progress Report, 10/18/2023, Accepted	✓

Certify & Submit

Status History

Report Status	Date	User	Note
Accepted	10/18/2023	Amee Bahr	Thanks for the progress report. Your next report is due at the end of March. Let me know if any concerns arise.
Submitted	10/18/2023	Denise Di Santo	
Draft	10/18/2023	Denise Di Santo	