

## Amendment to Project Agreement

**Project Sponsor:** Trout Unlimited Inc.  
**Project Title:** Ninemile Creek Riparian Restoration

**Project Number:** 12-1648 R  
**Amendment Number:** 2

### Amendment Type:

Time Extension

### Amendment Description:

Pursuant to a request from Trout Unlimited Inc. the Project Agreement identified above is amended to extend the end date of this agreement.

The project period of 12/06/2012 to 12/15/2014 is extended to allow the contracting party until 06/30/2015 to complete the project.

### Agreement Terms

In all other respects the Agreement, to which this is an Amendment, and attachments thereto, shall remain in full force and effect. In witness whereof the parties hereto have executed this Amendment.

**State Of Washington**  
**Recreation and Conservation Office**

**BY:**   
Kaleen Cottingham

**TITLE:** Director

**DATE:** 10/28/14

Pre-approved as to form:  
**By:** /S/  
Assistant Attorney General

## Amendment Milestone Report

**Project Number:** 12-1648 R  
**Project Name:** Ninemile Creek Riparian Restoration  
**Sponsor:** Trout Unlimited Inc.  
**IAC Project Manager:** Marc Duboiski

**Amendment Number:** 2

X	!	Milestone	Target Date	Comments/Description
X		Project Start	12/06/2012	
X	!	Preliminary Design to RCO	02/15/2013	
X	!	Applied for Permits	04/15/2013	
X	!	Cultural Resources Complete	05/15/2013	
X	!	Progress Report Submitted	06/01/2013	
X		Landowner Agreement to RCO	06/17/2013	
X		Permits Complete	07/15/2013	
X	!	Annual Project Billing	07/31/2013	
X		Bid Awarded/Contractor Hired	08/15/2013	
X		Restoration Started	09/01/2013	
X	!	Progress Report Submitted	12/01/2013	
X	!	Progress Report Submitted	06/01/2014	
X	!	Annual Project Billing	07/31/2014	
		RCO Final Inspection	06/30/2015	
		Restoration Complete	06/30/2015	
	!	Agreement End Date	06/30/2015	
		Stewardship Plan to RCO	09/30/2015	
		Final Report in PRISM	09/30/2015	
	!	Final Design to RCO	09/30/2015	
		Final Billing to RCO	09/30/2015	

X = Milestone Complete

! = Critical Milestone