

## Project 15-1485, Whidbey Basin Pocket Estuary Census

### Interim Progress Report, November 30, 2016

TASK 1: 2014 orthophotos were obtained from Island County in March 2016. The 4-band CIR and 3-band true-color photos are ¼-foot resolution and acceptable to SRSC for completing the project.

TASK 2: Digitizing GIS points, polygons and lines for accessible pocket estuaries has begun. This task had been expected to be completed by the end of October 2016, but has been delayed due to the loss of staff as explained in the extension request granted 10/04/16. We now expect this task to be completed by the end of April 2017.

TASK 3: Metadata will be completed for all GIS files after the files have been created. This task is expected to be completed by the end of April 2017.

TASK 4: The report describing statistics results for each GIS layer has not been started but is expected to be completed by the end of June 2017.

TASK 5: The report and GIS data are expected to be distributed to the Whidbey Basin Lead Entities and Tribes by the end of June 2017.

TASK 6: A log of dates of presentations to Whidbey Basin Lead Entities is expected to be completed by the end of June 2017.