

Amendment Request Information¹

Amendment Type (Check box for type(s) of amendment requested.)

☐ Scope (change of location, change in metrics)

☒ Time extension

☐ Cost (increase, decrease, match change)

| | |
|------------------|---|
| Project name | George Davis Creek Fish Passage Design |
| Project number | 19-1632 |
| Date of request | December 14, 2022 |
| Sponsor(s) | City of Sammamish |
| Lead Entity | City of Sammamish |
| Current end date | |

Funding (Grants manager may need provide information for this section)

| | Current Amount | Biennium/ Year of Funding | Amount Remaining | Share | New Funding Amount | New Share |
|--|-------------------|---------------------------------|---------------------|-------|--------------------------|--------------|
| Funding source (add lines for separate funds) | \$722,350 | 2019 | \$355,867.35 | 85% | \$ N/A | % |
| Sponsor match | \$129,500 | | \$ | 15% | \$ N/A | % |
| Project total | \$851,850 | | \$ | | \$ | |

All Requests

- Brief project summary:
The George Davis Creek project involves the removal of barriers from a roughly 1,000-foot section of George Davis Creek. The Project Area extends from the stream's outfall into Lake Sammamish to a well-preserved natural stream section east of the near-shore developed property. Moving upstream from Lake Sammamish, the specific enhancements include:
 - Relocating the stream from beneath residential property to adjacent parcel with roughly 215 feet of created open stream channel. This will also replace piped segments of the stream with new open channel stream section*
 - Replacement of existing barrier culverts where stream crosses beneath East Lake Sammamish Shore Lane and the east Lake Sammamish regional trail. This 100-foot section includes open channel work and is being completed by King County as part of their regional trail improvements.*

³55

- *Replacing 50-foot culvert beneath East Lake Sammamish Parkway.*
 - *Reconstructing approximately 325 feet of stream channel.*
 - *Removal of an existing diversion dam approximately 275 feet upstream of the end of the channel improvements.*
 - *Elimination of a bypass system designed to convey flood flows during heavy rainfall events.*
- *Current project progress: (what tasks are complete and timeline for remaining tasks)*
The City's consultants have advanced the project design plans to a 60%-level of completion. The City Council recently authorized a supplemental agreement with the consultant that will provide the following services:
 - Responding to remaining Technical Review Team comments.
 - Completing final design and developing contracting documents.

Time Extensions

- Reason and justification for delay:
The project is dependent on relocating the stream from the constructed channel that flows beneath the residential property at 629 East Lake Sammamish Shore Lane NE. The City found it necessary to seek a legal remedy to gain control of the stream. That process is anticipated to reach its conclusion in the third quarter of 2023, and construction is expected to occur in 2024. The City of Sammamish felt that extending the planning grant through 2024 would accommodate (a) any lingering design uses that lapped into 2024 or arose during construction, and (b) the potential for further delays in a legal process that is out of City control.
- Proposed new project milestones (include any uncertainties):
The City is confident in the outcome of the legal process. As such, we anticipate the project schedule will unfold as follows:
 - *TRT coordination through Q1 of 2023.*
 - *Final design during Q2-Q3 of 2023.*
 - *Project bidding and contracting in Q4 2023 and Q1 2024.*
 - *Construction Q2-Q4 of 2024.*
- Number of time extensions that have been previously requested for this project:
This is the first extension sought for the grant.

Cost Increases *(not Applicable)*

- Reason and justification for cost increase *(include any uncertainties)*:
- Actions taken to control costs or limit the cost increase: *(include any other funding sources pursued)*
- Number of cost increases that have been previously requested for this project:

Scope Changes *(not Applicable)*

- Description of, and reason for, scope change:
- **Acquisition projects:** see [Manual 3](#), Section 7 for specific scope change requirements and questions.

Attach documentation of lead entity approval *(not required per grant manager)*

Attach map if relevant.