
PROJECT: 22-1754 PLAN, MEADOWDALE: INFORMING COASTAL STREAM RESTORATION

Sponsor: Tulalip Tribes Program: ESRP Activities Status: Active
Project Start Date: 07/01/2023 Agreement End Date: 11/30/2025

Progress Report Status: Accepted 07/24/2024

Report Period

From 04/02/2024 To 07/01/2024

Questions

#1: Describe the work accomplished during this reporting period.

Match sampling started in February 2024, primarily have been dealing with project plan, and completing required paperwork to set up grant internally

#2: Are there any significant challenges that might hinder progress or keep you from meeting your project milestones? If so, please tell us about them.

No

#3: Tell us about work planned for the next reporting period.

We will begin gather supplies and refining methods for sediment tracking at Meadowdale beach park and work on hiring a consultant to assist with the data collection and analysis. We will also form the TAG.

#4: Do you anticipate you will need to request a modification to your project agreement in the next six months (time extension, cost change, scope change, etc.)? If yes, please explain:

No

Progress Report, Project 22-1754

Milestones

Milestone	Target Date	Completed	Delayed	New Target Date	Progress/Reason for Delay
Annual Project Billing Due	07/31/2024	<input type="checkbox"/>	<input type="checkbox"/>		
Other	08/01/2024	<input type="checkbox"/>	<input type="checkbox"/>		
<i>Quarterly TAG meeting</i>					
Wiki: Enter Initial Content	08/15/2024	<input type="checkbox"/>	<input checked="" type="checkbox"/>	08/15/2024	We are just behind in getting up and running and are getting caught up now that our busy sampling season is coming to a close
Data Gathering Begins	08/30/2024	<input type="checkbox"/>	<input type="checkbox"/>		
<i>RFID PIT Tagged gravel tracking</i>					
Other	08/31/2024	<input type="checkbox"/>	<input checked="" type="checkbox"/>	08/31/2024	Delayed getting a TAG together and still looking to add several folks to the committee.
<i>Convene Technical Advisory Group Meeting to meet quarterly</i>					
Data Gathering Begins	09/01/2024	<input type="checkbox"/>	<input type="checkbox"/>		
<i>Biological Sample Analysis</i>					
Learning Plan to RCO	09/13/2024	<input type="checkbox"/>	<input checked="" type="checkbox"/>	09/13/2024	Sent draft project plan late to reviewers. We will have to wait to get comments back to finalize the project plan.
<i>Final Plan attached to PRISM and wiki</i>					
Other	09/30/2024	<input type="checkbox"/>	<input checked="" type="checkbox"/>	09/30/2024	Beginning of work on this project was delayed and we have not formed a TAG yet
<i>Quarterly TAG meeting</i>					
Progress Report Due	10/01/2024	<input type="checkbox"/>	<input type="checkbox"/>		
Other	11/01/2024	<input type="checkbox"/>	<input type="checkbox"/>		
<i>Quarterly TAG meeting</i>					
Other	02/01/2025	<input type="checkbox"/>	<input type="checkbox"/>		
<i>Quarterly TAG meeting</i>					
Progress Report Due	04/01/2025	<input type="checkbox"/>	<input type="checkbox"/>		
Other	05/01/2025	<input type="checkbox"/>	<input type="checkbox"/>		
<i>Quarterly TAG meeting</i>					
Interim Data Summary to RCO	07/15/2025	<input type="checkbox"/>	<input type="checkbox"/>		
<i>Deliverable 5.1: Attach Interim Results Analysis to PRISM and wiki</i>					
Annual Project Billing Due	07/31/2025	<input type="checkbox"/>	<input type="checkbox"/>		
Other	08/01/2025	<input type="checkbox"/>	<input type="checkbox"/>		
<i>Quarterly TAG meeting</i>					
Other	08/31/2025	<input type="checkbox"/>	<input type="checkbox"/>		
<i>Deliverable 4.1: Data collection log</i>					
Draft Plan/Study Report	09/01/2025	<input type="checkbox"/>	<input type="checkbox"/>		
<i>Deliverable 6.1: Draft report to ESRP science coordinator</i>					
Final Plan/Study Report	10/15/2025	<input type="checkbox"/>	<input type="checkbox"/>		
<i>Deliverable 6.2: Attach to PRISM and wiki</i>					
Other	10/15/2025	<input type="checkbox"/>	<input type="checkbox"/>		
<i>Presentation Title, planned webinar date and venue (if applicable) of the presentation</i>					
Final Plan/Study Report	10/15/2025	<input type="checkbox"/>	<input type="checkbox"/>		
<i>Summary Report – Provide short summary restoration recommendations and guidance report for small coastal streams along the waterfront railroad corridor. Attach to PRISM and wiki.</i>					
Final Report Due	10/31/2025	<input type="checkbox"/>	<input type="checkbox"/>		
Webinar: Present Study Results	11/20/2025	<input type="checkbox"/>	<input type="checkbox"/>		
<i>Attach slides to wiki and PRISM</i>					
Wiki: Finalize Content	11/30/2025	<input type="checkbox"/>	<input type="checkbox"/>		
Agreement End Date	11/30/2025	<input type="checkbox"/>	<input type="checkbox"/>		
<i>PROJECT CLOSING. All expenditures must be prior to this date.</i>				Need amendment to change	
Final Billing Due	01/31/2026	<input type="checkbox"/>	<input type="checkbox"/>		

Special Conditions

None

Progress Report, Project 22-1754

Attachments

PHOTOS (JPG, GIF)
Photos (JPG, GIF)

PROJECT DOCUMENTS AND PHOTOS
Project Documents and Photos

File Type	Attach Date	Attachment Type	Title	Person	File Name, Number Associations	Shared
No attachments match filter criteria						

Certify & Submit

Status History

Report Status	Date	User	Note
Accepted	07/24/2024	Kay Caromile	Thank you so much for the project update. Tish will get you comments on your learning plan as soon as she can.
Submitted	07/16/2024	Todd Zackey	
Draft	07/16/2024	Todd Zackey	